



कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पटना
E mail-eerwdpatnadivision@gmail.com

पत्रांक :- 2196 (31व)

पटना/दिनांक :- 26/12/24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पटना ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बी.आर.आर.डी.ए.,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय :- शीर्ष-MMGSY(Awsesh) योजना अन्तर्गत पथों का आवंटन का अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष- MMGSY(Awsesh) के अन्तर्गत आवंटन का अधियाचना की मांग पथ वार विहित प्रपत्र में तैयार कर अद्यतन उपयोगिता प्रमाण-पत्र के साथ अधियाचना हेतु भेजी जा रही है ।

अतः आपसे अनुरोध है कि उक्त योजना अन्तर्गत आवंटन उपलब्ध कराने की कृपा की जाय, ताकि संवेदक का भुगतान किया जा सके ।

अनु० :- यथोक्त ।

विश्वासभाजन

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, पटना

26/12/24

Rural Works Department
MMGSY (AWSESH) Allotment Requisition

Name of Division :- Patna

Date :-

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11 - 9)	Remarks
				Length (in KM)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2023-24	Narendar Singh Tube Well Near Gtsny Faislabad Road. to Harinagar (Ashish Jee House.)	Neergagan Construction Private Limited	0.864	100.005	91.16	7.62581	0.00000	0.00000	48.44565	48.44565	On-going
2	2023-24	East Of Hander Transformer to Irrigation Pyne	Neergagan Construction Private Limited	0.75	87.281	69.48421	5.88126	0.00000	0.00000	39.56971	39.56971	On-going
Total					187.286	160.64421	13.50707	0.00000	0.00000	88.01536	88.01536	

G. K. 26/11/24
Divisional Accounts Officer
RWD Works Division, Patna

[Signature]
Executive Engineer
RWD Works Division, Patna

Form GFR 19-A

(See Government of India's Decision (I) below Rule - 150)

Form of Utilization Certificate November 2024

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs)	Amount Received (in lacs)	Particulars
		By Bank		
1	MMGSY (Awshesh) By Bank	27.02.2024	0.00000	Certified that out of Rs. 0.00000 lacs of grants in aid sanctioned during upto 30.04.2024 in favour of Executive Engineer, RWD Works Division, Patna under this Department, a sum of Rs. 0.00000 lacs has been utilized for the purpose of MMGSY (Awshesh) as given in the margin for which it was sanctioned and that the balance of Rs. 0.00000 lac remaining unutilized at the end of the period under report.
	MMGSY (Awshesh) CFMS	Letter No.- 56 Encl. Dtd- 19-07-2024	169.20915	Certified that out of Rs.169.20915 lacs of grants in aid sanctioned during upto 30.11.2024 in favour of Executive Engineer, RWD Works Division, Patna under this Department, a sum of Rs.169.20915 lacs has been utilized for the purpose of MMGSY (Awshesh) CFMS to as given in the margin for which it was sanctioned and that the balance of Rs. Nil lac remaining unutilized at the end of the period under report.

Certified and verified myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled / and being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which.

Kinds of Checks exercised :-

- Works have been supervised by Executive Engineer / Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction material have been tested,
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works.

G.K. 22/11/24
P.O. G.K.

Executive Engineer
RWD Works Division, Patna
22/11/24

Nazender Singh tube well near Gt. Singh Fairlabad
Road to Harinagar (Ashish Jee House)

Schedule XLV-Form No. 134

E.E. R.W.D. Works

DIVISION
Patna

Samatichak

SUB-DIVISION

Measurement Book

7637

1st on A/c Bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work - Const ² of					
Rd from Alavada Singh					
Tube well No - 43/54					
Faislaabad Rd. to Hainagar					
(Ashish for House)					
Agency - Near Gagan Const ²					
Agree No - 43/585/2023-24.					
Date of Commencement -					
16-01-2024					

(1) Setting out working
bench mark and refer-
ence pillars - 0.864km

(2) Clearing grass &
removal of rubbish &
to a distance of 30m

2 x 5 x 30.00 x 3.00	-	900.00m ²
2 x 6 x 30.00 x 3.00	-	1080.00m ²
2 x 4 x 30.00 x 3.00	-	720.00m ²
2 x 7 x 30.00 x 3.00	-	1260.00m ²
2 x 6 x 30.00 x 3.00	-	1080.00m ²
2 x 15.00 x 3.00	-	90.00m ²
2 x 14 x 30.00 x 2.50	-	195.00m ²
2 x 5.00 x 2.50	-	25.00m ²

Continuation

5305.00m²

i.e. 0.53 hect.
Lt. 0.52 hect.



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(3) Providing and fixing of typical M457 information sign board with logo -					2 Nos.
(4) 1 No H.P Culvert of 600 mm dia. Excavation for foundation of structure					
H.W					
2 x 3.75 x 1.477 x 1.550					17.870 m ³
Below pipe					
1 x 4.696 x 1.130 x 0.365					1.937 m ³
					<u>19.807 m³</u>
(5) Providing PCC M15 (1:2.5:5) concrete for plain concrete					
Head wall					
2 x 3.75 x 1.477 x 0.200					2.216 m ³
Below pipe					<u>2.204 m³</u>
1 x 5.663 x 1.130 x 0.250					1.50 m ³
					<u>3.816 m³</u>
(6) Plain/reinforced cement concrete in substructure					
Head wall					
2 x 3.600 x 0.864 x 2.780					17.294 m ³
Parapet					
2 x 3.600 x 0.400 x 0.600					1.728 m ³
Cass for pipe					
2 x 0.7857 x (0.830) ² x 0.75 x 10.800					10.800 m ³
Continuation					<u>18.222 m³</u>

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑦ P/L RCC pipe N.P. 3 for culverts on first class building of PCC 4/10.					
3 x 2.50	—				7.50 m.
⑧ Parputing two coats including primer coat					
Top- 2 x 3.60 x 0.400	—				2.88 m ²
Front- 2 x 0.400 x 0.600	—				0.96 m ²
Side- 4 x 3.60 x 0.600	—				8.64 m ²
					12.48 m ²
1 NO. H.P. Culvert of 1000mm dia.					
⑨ Earth work in excavation for foundation of structure					
Head wall					
2 x 6.150 x 1.610 x 1.530	—				30.695 m ³
Below pipe.					
1 x 4.430 x 1.530 x 0.365	—				2.474 m ³
					33.169 m ³
⑩ P/V M15 PCC (1:2:5:5)					
as levelling course in foundation.					
H.W					
2 x 6.150 x 1.610 x 0.20	—				3.961 m ³
Below pipe					
1 x 5.397 x 1.530 x 0.250	—				2.064 m ³
Comp for pipe.					6.025 m ³

Continuation

4
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11) Plain/reinforced cement concrete in substructure					
H.W.					
$2 \times 6.00 \times 0.930 \times 3.180$					$35.49 m^3$
Parapet					
$2 \times 6.00 \times 0.400 \times 0.60$					$2.88 m^3$
Less for pipe					
$2 \times 0.7857 \times (1.23)^2 \times 0.805$					$1.914 m^3$
					$36.456 m^3$
(12) P/L RCC NP-3 pipe for culverts on first class					
bedding of PCC M10.					
3×2.50					$7.50 m$
(13) Painting two coats including primer coat					
Top - $2 \times 6.00 \times 0.40$					$4.80 m^2$
Side - $4 \times 6.00 \times 0.60$					$14.40 m^2$
Front - $4 \times 0.40 \times 0.60$					$0.96 m^2$
					$20.16 m^2$
(14) Const ⁿ of embankment with approved material obtained from borrow pits upto 1000m lead					
E/w sheet of L/c & C/s attached for Records					

Continuation

Sch.XLV-Form No. 134

S.No	Particulars	Details of actual measure				Contents of area
		No.	L	B	D	
S.No	chainage (m)	Fill Area	Mean Area	Distance		Volume
01	0.00	2.464	.			
02	50.00	5.287	2.876	50		143.775
03	100.00	3.873	3.580	50		179.000
04	150.00	4.211	4.042	50		202.100
05	200.00	3.383	3.797	50		189.850
06	250.00	3.065	3.227	50		161.200
07	300.00	3.519	3.292	50		164.800
08	350.00	3.471	3.145	50		174.780
09	400.00	2.870	3.171	50		158.525
10	450.00	2.419	2.645	50		132.225
11	500.00	2.645	2.532	50		126.600
12	550.00	3.493	3.069	50		153.450
13	600.00	2.462	2.778	50		148.875
14	650.00	2.555	2.507	50		128.425
15	700.00	2.902	2.729	50		136.450
16	750.00	2.414	2.658	50		132.900
17	800.00	1.804	2.109	50		105.450
18	850.00	1.805	1.805	50		90.225
19	855.00	2.252	2.029	5		10.145
						2535.517 m ³

(15) Constⁿ of Subgrade

and Embankment Shoulder

with approved material

obtained from borrow pits

$$10 \times 30.00 \times 7.70 \times 0.30 = 693.00 \text{ m}^3$$

$$2.8 \times 30.00 \times 7.70 \times 0.30 = 1247.40 \text{ m}^3$$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15.00 x 7.70 x 0.30 -					34.65 m ³
1 x 30.00 x 6.00 x 0.30 -					54.00 m ³
5.00 x 6.00 x 0.30 -					9.00 m ³
Subt. 10/11/24 J.E.				RR 10/11/24 PC	2038.05 m ³
(16) Const ⁿ of Granular.					
Sub-base by providing					
coarse graded material					
for Grading - I					
6 x 30.00 x 4.05 x 0.20 -					145.80 m ³
7 x 30.00 x 4.05 x 0.20 -					170.10 m ³
4 x 30.00 x 4.05 x 0.20 -					97.20 m ³
8 x 30.00 x 4.05 x 0.20 -					194.40 m ³
3 x 30.00 x 4.05 x 0.20 -					72.90 m ³
15.00 x 4.05 x 0.20 -					12.15 m ³
1 x 30.00 x 3.75 x 0.20 -					22.50 m ³
5.00 x 3.75 x 0.20 -					3.75 m ³
Subt. 20/11/24 J.E.				RR 20/11/24 PC	718.80 m ³
(17) Providing, laying,					
spreading and comp-					
acting stone agg. of					
sp. sizes 40 WBM Grad-					
ing 3. material.					
5 x 30.00 x 3.75 x 0.075 -					42.18 m ³
Subt. 28/11/24 J.E.				RR 28/11/24 PC	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) Setting out working					
lunch mark & reference					
pillars					
0.864 km sq by vide TMBP (1)					
item (1) @ Rs. 17712.00/km sq Rs. 15232.00					
(2) Clearing grass & removal					
of rubbish					
0.52 hect. sq by vide TMBP (2)					
item (2) @ Rs. 19980.80/hect. Rs. 10364.00					
(3) P/F of typical M15 sq					
information sign board					
with logo					
2 nos sq by vide TMBP (3)					
item (3) @ Rs. 14032.26/no. Rs. 28064.50					
(4) Earthwork in excavation					
for foundation of					
structure					
19.107 cu m sq by vide TMBP (4)					
37.169 cu m sq by vide TMBP (5)					
item (4+5) @ Rs. 898.62/m ³ Rs. 20,538.00					
(5) P/V M15 PCC (1:2:5)					
as levelling course in					
foundation					
3.816 m ³ sq by vide TMBP (6) item (6)					
6.025 m ³ sq by vide TMBP (7) item (7)					
9.841 m ³ @ Rs. 6507.81/m ³ Rs. 64,043.00					

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑥ Plain/reinforced concrete in structure					
18.22 m ³ qty v/c TMBP (2) item (a)					
36.45 m ³ qty v/c TMBP (4) item (1)					
54.67 m ³ @ Rs. 7,50/-/m ³ - Rs. 3,90,987/-					
⑦ P/c Rcc pipe NP-3 for culverts on first class					
bedding of PCC M10 (600mm dia)					
7.50 m qty v/c TMBP (3)					
item (3) @ Rs. 4073.81/m - Rs. 30554/-					
⑧ P/c Rcc pipe NP-3 for culverts on first class					
bedding of PCC M10 (1000mm dia)					
7.50 m qty v/c TMBP (4) item (2)					
@ Rs. 8024.42/m - Rs. 60,183/-					
⑨ Painting two coats including primer coat					
12.48 m ² qty v/c TMBP (3) item (8)					
20.16 m ² qty v/c TMBP (4) item (13)					
32.64 m ² @ Rs. 137.36/m ² - Rs. 4,483/-					
⑩ Const ⁿ of embankment with approved material					
Up to 1000 mm level					
2535.517 m ³ qty v/c TMBP (4-5)					
item (4) @ Rs. 267.79/m ³ - Rs. 6,78,380/-					
⑪ Const ⁿ of sub-grade & earthen shoulder width					

Continuation

[illegible]

Continuation

Continuation