

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2**

पत्रांक 18 (अ.प्र.)

छपरा/दिनांक 07.1.25

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राडा),
बिहार, पटना।

विषय:- नई अनुरक्षण नीति 2018 (Head - 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head - 3054) योजना अंतर्गत 03 (तीन) पथों में राशि का अधियाचना विहित प्रपत्र में तैयार कर मापपुस्त की छायाप्रति एवं Bump Indicator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, छपरा-2



Name of Division :- Rural Works Department, Works Division, Chapra-2

Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of R/I (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/23-24 Chapra-2/10	NH-101 Par Block office Ke Dakshin Hanuman Mandir to Kahi	31306312049	Lt No. 6115 Dated 04.12.23	1.350	72.57100	52.95590	10.20435	06 MIBD/2024-25 & 09.08.2024	08.05.25	28.12.24	2646.92	25.00	5%	50.00000	50.00000	2.95522	
2	MR-N/23-24 Chapra-2/10	N.H.-85 Pokhra to Railway Gurni Hote Huye Piyano Madhya Vidhyalay	30306312047	Lt No. 6115 Dated 04.12.23	1.220	72.76000	54.77681	8.65460	06 MIBD/2024-25 & 09.08.2024	08.05.25	28.12.24	2750.61	25.00	5%	53.00000	53.00000	1.76306	
3	MR-N/23-24 Chapra-2/10	N.H.-85 Kopa to Lupto Gaffar Road Kopa Village Harijan Tola Haldi Chapra	31306313016	Lt No. 6115 Dated 04.12.23	3.500	163.53000	112.59869	29.46185	06 MIBD/2024-25 & 09.08.2024	08.05.25	28.12.24	2621.65	25.00	5%	112.59000	112.59000	0.00494	

Divisional Account Officer
Rural Works Department,
Works Division, Chapra-2

Executive Engineer
Rural Works Department,
Works Division, Chapra-2

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150

Form of Utilization Certificate up to the Month of January 2024


PIU:- E.E., R.W.D. Works Division, Chapra- 2

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Lac Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018	Letter No. 140 (WE) Dt. 27.12.2024	Allotment 10924.83281 Lacs	Certified that out of Rs. 10924.83281 Lacs received during the years 2019-20 to 2024-25 and in favour of EE., R.W.D Works Division 2, Chapra a sum of Rs. 10362.15090 Lacs has been utilised And Rs. 30.99714 Surrender for the purpose of New Maintenance Policy 2018 Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 531.68477 lacs remaining unutilised at the end of the period under report.

ADWB
7/1/25
Divisional Account Officer
R.W.D., Works Division, Chapra-2

Pratap
6/10/25
Executive Engineer
R.W.D, Works Division, Chapra-2
7/1/25

File : C:\Users\Ankit Aditya\Desktop\RAMBABU KUMAR HALDI CHAPRA.xlsx Section No. : 74, Egn :
 Name of Customer : Rambabu Kumar, Name of Work/ Road : NH 85 To Kopa To Upio Gaffar Road Kopa Village



Rambabu Kumar
 25/11/24
 95

[Signature]
 25/11/24

[Signature]
 26/11/24
 EE

Cont. Name:- Rambabu Kumar
Road Name:- NH 85 To Kopa To Upto Gaffar Road Kopa Village Harijan Tola Haldi Chapra

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
25/11/24	9:57:5	74	0.1	210	10.1	2100	2577 G		25.851494	84.63819	Normal
25/11/24	9:57:5	74	0.1	200	10.1	2000	2478 G		25.851633	84.637296	Normal
25/11/24	9:57:40	74	0.1	220	10.1	2200	2675 G		25.851209	84.636104	Normal
25/11/24	9:58:15	74	0.1	240	10.1	2400	2872 G		25.85175	84.63541	Normal
25/11/24	9:58:15	74	0.1	200	10.1	2000	2478 G		25.850528	84.635265	Normal
25/11/24	9:58:51	74	0.1	210	10.1	2100	2577 G		25.850778	84.636304	Normal
25/11/24	9:59:26	74	0.1	220	10.1	2200	2675 G		25.850778	84.636304	Normal
25/11/24	10:0:1	74	0.1	210	10.1	2100	2577 G		25.850778	84.636304	Normal
25/11/24	10:0:1	74	0.1	230	10.1	2300	2773 G		25.847928	84.634305	Normal
25/11/24	10:0:36	74	0.1	240	10.1	2400	2872 G		25.846525	84.634321	Normal
25/11/24	10:1:0	74	0.1	210	10.1	2100	2577 G		25.845717	84.634421	Normal
25/11/24	10:1:12	74	0.1	180	10.1	2000	2478 G		25.844619	84.634249	Normal
25/11/24	10:1:12	74	0.1	210	10.1	2100	2577 G		25.843841	84.634353	Normal
25/11/24	10:1:47	74	0.1	220	10.1	2200	2675 G		24.842975	84.634457	Normal
25/11/24	10:2:0	74	0.1	230	10.1	2300	2773 G		24.842295	84.634652	Normal
25/11/24	10:2:22	74	0.1	210	10.1	2100	2577 G		25.841239	84.635112	Normal
25/11/24	10:2:22	74	0.1	200	10.1	2000	2478 G		25.840312	84.635549	Normal
25/11/24	10:2:58	74	0.1	220	10.1	2200	2675 G		25.839439	84.635871	Normal
25/11/24	10:3:0	74	0.1	180	10.1	2000	2478 G		25.838701	84.635972	Normal
25/11/24	10:3:33	74	0.1	240	10.1	2400	2872 G		25.837891	84.636142	Normal
25/11/24	10:4:0	74	0.1	210	10.1	2100	2577 G		25.837704	84.635406	Normal
25/11/24	10:4:8	74	0.1	180	10.1	2000	2478 G		25.837847	84.63444	Normal
25/11/24	10:4:8	74	0.1	210	10.1	2100	2577 G		25.838065	84.633495	Normal
25/11/24	10:4:43	74	0.1	180	10.1	2000	2478 G		25.838192	84.63259	Normal
25/11/24	10:5:0	74	0.1	240	10.1	2400	2872 G		25.838207	84.631486	Normal
25/11/24	10:5:19	74	0.1	250	10.1	2500	2970 G		25.838217	84.630552	Normal
25/11/24	10:5:19	74	0.1	210	10.1	2100	2577 G		25.838043	84.629699	Normal
25/11/24	10:6:0	74	0.1	200	10.1	2000	2478 G		25.837751	84.628839	Normal
25/11/24	10:6:0	74	0.1	220	10.1	2200	2675 G		25.837377	84.62825	Normal
25/11/24	10:6:29	74	0.1	180	10.1	2000	2478 G		25.836462	84.627842	Normal
25/11/24	10:6:29	74	0.1	240	10.1	2400	2872 G		25.836061	84.627268	Normal
25/11/24	10:7:5	74	0.1	190	10.1	1900	2380 G		25.836079	84.62695	Normal
25/11/24	10:7:5	74	0.1	190	10.1	1900	2380 G		25.836141	84.626611	Normal
25/11/24	10:7:40	74	0.1	210	10.1	2100	2577 G		25.835868	84.62642	Normal
25/11/24	10:10:36	74	0.1	220	10.1	2200	2675 G		25.835761	84.626376	Normal
AVERAGE							2621.65				

X = 0		
Y = 510		
(R) RURAL ROAD		
Good	Average	Poor
<4000	4001-5000	>5001

R. K. S. S. S. S.
25/11/24
9:5

[Signature]

[Signature]
26/11/24
EE

MR-N/23.24 Chapra-2/10. MBNo-3642

Schedule XLY-Form No. 134

NH 85 Kopa to upto Gafgar Road Kopa
Village Harijan Joka Haldi **DIVISION**
Chapra.

SUB-DIVISION

Rambabu Kumar

Measurement Book

"Ja/9/bur" MBNo-3642

2nd and Final Bill

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- N HRS Kopa to upto Gaffar Road Kopa village Harijan tola Haldi chakra.					
Agency:- Shri Rambabu Kumar.					
Agg NO:- 06/MBD/2024-25					
D.O.S:- 09/08/2024					
D.O.C. (actual):- 28/12/2024.					
<u>Record Entry</u>					
<u>Nil</u>					
Work has been completed as per specifications and Direction of Engineer-in-charge.					
					
<u>Abstract of cost:-</u>					
① Clearing and grubbing Road --- Qty B/F TMB/P-02 0.70 ha @ 76926.08/ha = 53848.00					
② C/O subgrade and carthen --- Qty B/F TMB/P-07 1574.99 m³ @ 264.51/m³ = 416601.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ C/O GSB (Gr-I) material spreading --					
Qty B/E TMB/P-02					
					$41.36 \text{ m}^3 @ 3080.10/\text{m}^3 = 127393=$
④ Providing, Laying and spreading					
TMB/P-03 W.B.M (Gr-III) ---					
					$32.71 \text{ m}^3 @ 4882.55 = 189004=$
⑤ Providing Primer coat (SS-I) ---					
Qty TMB/P-04					
					$48850 \text{ m}^2 @ 54.97/\text{m}^2 = 26853=$
⑥ Providing Tack coat (RS-I) ---					
Qty TMB/P-05					
					$10036.88 \text{ m}^2 @ 19.60/\text{m}^2 = 196723=$
⑦ P/L SDBC with 100-120 TPH ---					
Qty TMB/P-05					
					$250.922 @ 13467.27 = 3379234=$
⑧ C/O panned concrete, PCC, pavement					
Qty TMB/P-06					
					$402.41 \text{ m}^3 @ 9535.42/\text{m}^3 = 3837148=$
⑨ RCC M15 grade Km stone					
Qty TMB/P-06					
					$5.00 @ 2947.52 = 14738=$
⑩ RCC M15 grade 200 m stone					
Qty TMB/P-06					
					$14.00 @ 819.75 = 11476=$

Continuation

17
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Painting line / Dashes / arrows ---					
Qty B/F TMB/P-06					
35.00 m ² @ 113.63/m ² =					3977.00
(12) providing and erecting W-metal Beam crash barrier ---					
Qty B/F TMB/P-06					
40.00 m @ 3505.00 =					140234.00
(13) P/F 600mm triangular sign board					
Qty B/F TMB/P-06					
11.00 @ 5136.20 =					56498.20
(14) P/F 600 mm circular sign ---					
Qty B/F TMB/P-06					
7.00 no @ 5456.20 =					38193.40
(15) P/F 600 mm X 450 mm rectangular sign board ---					
Qty B/F TMB/P-07					
11.00 no @ 5258.51 =					57844.61
(16) P/F 900 mm octagonal sign ---					
Qty B/F TMB/P-08					
2.00 @ 11372.52 =					22745.04
(17) RCC MIS grade boundary pillar					
Qty B/F TMB/P-08					
42.00 @ 7961.80 =					33440.76

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Printing new letters ---					
Qty B/F TMB/P-08					
924.00 @ 0.77					711.00
(19) Planting of trees by roadside ---					
Qty B/F TMB/P-08					
106.00 @ 1305.10					138341
(20) P/L hot applied thermoplastic on B.T position.					
Qty B/F TMB/P-09					
530.00 m ² @ 886.50/m ²					469845
(21) P/L hot applied thermoplastic on PCC position.					
Qty B/F TMB/P-08					
170.00 m ² @ 991.80/m ²					168606
(22) P/F typical M.M.G.S.Y board ---					
Qty B/F TMB/P-09					
2.00 @ 12887.56					25775
(23) Painting two coats ---					
Qty B/F TMB/P-09					
409.92 @ 136.93					56130
				Total Rs	9465357
				add 18% G.S.T (+)	1703764
				add 1% L. cen (+)	94654
				add 1% storage (+)	80803

Continuation

C/O P/11344578
P-19

Continuation