

Name of work:- Construction of Road from Hariraha
Panchayat me Harilal Mandol House via Bairath
Jha TO PWD Road Tak:- 0.760KM

Schedule XLV-Form No. 134

GTSNY

R.W.D. W.D. VIRPUR

DIVISION

RAGHOPUR (SUPAUL)

SUB-DIVISION

Measurement Book

- 734
28.12.18

Santoshi Kumara

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5 th year maintenance B.II					
N/w - Const & maintenance					
of Road from Haziraha					
panchayat me Harila/mandal					
house via Baidhnash gha					
to pnd Road lak.					
Head - UTSMY					
Agency - Santosh Kumar					
Agreement No -					
Date of start - 29/12/2018					AS per Agent
Date of completion - 28/12/2019					
Date of Actual completion - 20/12/2019					

Record Entry

① Restoration of rain cut --- Comp ---

$$4 \times 12.00 \times 0.60 \times 0.300 = 8.64 \text{ m}^3$$

$$12 \times 4.50 \times 0.65 \times 0.300 = 10.53 \text{ m}^3$$

$$2 \times 11.50 \times 0.60 \times 0.300 = 4.14 \text{ m}^3$$

$$15 \times 5.00 \times 0.65 \times 0.300 = 14.63 \text{ m}^3$$

$$37.94 \text{ m}^3$$

② maintenance of earthen shoulder --- Comp ---

$$5 \times 11.00 \times 0.40 = 22.00 \text{ m}^2$$

$$12 \times 9.00 \times 0.40 = 43.20 \text{ m}^2$$

$$15 \times 7.50 \times 0.45 = 50.63 \text{ m}^2$$

$$10 \times 8.00 \times 0.40 = 32.00 \text{ m}^2$$

Continuation

$$147.83 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
① Restoration of Rain cut — — Comp — —					
Qty vide TMB P-(29) = 37.54 m ³					
① RS 365.28 / m ³ = RS 13857.96					
② Maintenance of earthen shoulder — — Comp — —					
Qty vide TMB P-(30) = 179.33 m ²					
① RS 54.37 / m ² = RS 9750.17					
③ Maintenance of Road sign —					
Qty vide TMB P-(30) = 0.100 km					
① RS 1087.62 / km = RS 108.76					
④ Maintenance of 200m & km stone — — Comp — —					
Qty vide TMB P-(30) = 0.091 km					
① RS 735.90 / km = RS 66.97					
⑤ Pruning of grass weeds — — — — Comp — —					
Qty vide TMB P-(30) = 557.00 m ²					
① RS 2.20 / m ² = RS 1225.40					
25009.26					
Less below @ 10% (-)					
2500.93					
= RS 22508.10					
12/24					
30/12/24					

Continuation