

MASAUHI PITWAS TO DHANMICHAK Road ROAD TO
BINTOLI MADHOCHAK

Schedule XLV-Form No. 134

Sanjeet Kumar

DIVISION

19/SBD/23-24

ଅନିଲ କୁମାର

ଅନିଲ

SUB-DIVISION

Below - 0.05%.

Measurement Book

1364

AMSESH

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd RAR BLM				
Name of work	Mazausin pit-cuts to Dharmachak Road Road to Bandoli Madhachak.				
Agency	Sri Suresh Kumar Mazausin, Patna				
Agreement No.	19/SB/2023-24				
Date of start	30/01/2024				
Date of completion as per CA.	30/01/2025				

Record Entry				
Cons of Item (01) Granular Subbase with coarse graded material over Gr-II on subgrade etc. complete				
1 nos	9	$5.3 + 4.7 + 3.8$	$\times 0.20 =$	8.28 m ³
1	5	$4.6 + 4.2 + 3.8$	$\times 0.20 =$	4.20 m ³
=				
1	8.00	$4.70 + 3.8 + 4$	$\times 0.100 =$	3.33 m ³
2	6.00	$4.5 + 4 + 3.75$	$\times 0.100 =$	4.90 m ³
1	12.00	$3.75 + 3.9 + 4.15$	$\times 0.100 =$	4.72 m ³
1	16	$3.8 + 4 + 3.9$	$\times 0.100 =$	7.24 m ³
Total				32.67 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
Item (01) Comp of D.R. Grp. J					
	etc complete				
	Ref MB Page No (15) & (16)				
	$32.67 + 380.25 = 412.92 m^3$				
	$412.92 m^3 @ Rs 2840.90/m^3$				
					<u>Rs 1173064/-</u>
Item (02) Cost of work on Dr. J					
	Ref MB Page No (16) & (17)				
	$20.08 + 154.70 = 174.78 m^3$ limit $173.92 m^3$				
	$173.92 m^3 @ Rs 4121.90/m^3$				<u>Rs 716,881/-</u>
Item (03) Prime cost SS					
	Ref MB Plan (16)				
	$1578.17 m^2 @ Rs 57.19/m^2$				<u>Rs 90,255/-</u>
Item (04) Tack coat RS					
	Ref MB Plan (17)				
	$1578.17 m^2 @ Rs 19.61/m^2$				<u>Rs 30948/-</u>
Item (05) MS 30 mm thick					
	$1578.17 m^2 @ Rs 245.58/m^2$				<u>Rs 387567/-</u>
Item (06) PCC cement concrete pavement					
	M30 grade				
	Ref MB Plan (17)				
	$118.73 m^3 @ Rs 7389.78/m^3$				<u>Rs 877388/-</u>
Item (07) Rd marking on Dr surface					
	Ref MB Plan (18)				
	$80 m^2 @ Rs 88489/m^2$				<u>Rs 70791/-</u>

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Item (8) Road widening of 00 Pavement ——— etc. complete				
Ref MB Plan (18)				
38.80 m ² Q R 970072/m ² R 37664/-				
Item (9) Setting out of Ref Bench more and less ——— etc				
Ref MB Plan (11)				
0.59 km Q R 17672/12m R 10426/-				
Item (10) Clearing and grubbing				
0.24 Ha Q R 20201.53/Ha R 4890/-				
Item (11) Const of Embankment 100 m to Road				
Ref MB Plan (11)				
995.26 m ³ Q R 217024/m ³ R 216210/-				
Item (12) Const of Embankment 1000 m to				
248.81 m ³ Q R 267088/m ³ R 66651/-				
Item (13) Const of Sub grade & shoulder				
Ref MB Plan (12)				
1116.50 m ² Q R 438031/m ² R 489373/-				
Item (14) P&F Hypothecary Masonry Road				
03 Nos Q R 14082010/EL R 42246/-				
			R 42,14,336/-	
Add 1% L. cess			R (+) 42143/-	
18% Dist			R (+) 758580/-	
Total			R 50,15,060/-	
Add S. Free MB 1367 P/19			R (+) 83947/-	
			Gr. Total = 50,99,007/-	
Less 0.05% Below			R (-) 2549/-	
			R 50,96,458/-	
Less Previous Payment			R (-) 3075185/-	
			Net Amt R 20,21,273/-	

Continuation Rash
 20/10/24
 NE