

# कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

पत्रांक 2357(अनु०)

बारसोई, दिनांक 20/12/24 /

प्रेषक:-

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बारसोई, कटिहार

सेवा में,

अपर मुख्य कार्यपालक पदाधिकार-सह-सचिव,  
ग्रामीण कार्य विभाग, ब्राडा बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, बारसोई, कटिहार  
19.12.24

# कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

पत्रांक ..... /

बारसोई, दिनांक..... /

प्रेषक:-

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बारसोई, कटिहार

सेवा में,

अपर मुख्य कार्यपालक पदाधिकार-सह-सचिव,  
ग्रामीण कार्य विभाग, ब्राडा बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अध्याचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन

६०

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बारसोई, कटिहार

ज्ञापांक 2357 दिनांक 20/12/24

प्रतिलिपि - नोडल पदाधिकारी, 3054 MR, ग्रामीण कार्य विभाग, बिहार पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, बारसोई, कटिहार  
19.12.24

**Rural Works Department, Works Division, Barsoi, Katihar.**  
**MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and Surface Renewal)**

| Sl. No | Package No            | Name Of Road                                  | Project ID as per MIS | Administrative Approval (AA) Letter No / Date | Administrative Approval (AA) |                     | Agreement Amount (In Lakh)                           |                                      | Agreement No & Date | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm.km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen content in Percentage | Previous Tola Allotted Amount (In Lakh) | up-to-date expenditure as per MIS (In Lakh) | Total Value of Measurement (In Lakh) | Requisition against work done (In Lakh) | Remarks |
|--------|-----------------------|-----------------------------------------------|-----------------------|-----------------------------------------------|------------------------------|---------------------|------------------------------------------------------|--------------------------------------|---------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|-----------------------------------------|---------------------------------------------|--------------------------------------|-----------------------------------------|---------|
|        |                       |                                               |                       |                                               | Length of (In KM)            | Amount of (In Lakh) | Initial Rectification with Surface Renewal (In Lakh) | 5 Year Routine Maintenance (In Lakh) |                     |                                     |                           |                         |                                    |                                        |                                         |                                             |                                      |                                         |         |
| 1      | 2                     | 3                                             | 4                     | 5                                             | 6                            | 7                   | 8                                                    | 9                                    | 10                  | 11                                  | 12                        | 13                      | 14                                 | 15                                     | 16                                      | 17                                          | 18                                   | 19                                      | 20      |
| 1      | MR-N/22-23 BARSOI /09 | SONAIL-BELAURI PWD ROAD - GETHAURA            | 21105502065           | 2011 / 02.05.2022                             | 1.820                        | 133.63800           | 89.70706                                             | 26.06419                             | 35 MBD/2022-23      | Completed                           | Completed                 | 2347.22                 | 25mm                               | 5.1%                                   | 48.89203                                | 48.89203                                    | 89.26980                             | 40.37777                                |         |
|        |                       | Bhogaon to Magheli                            | 21105502117           |                                               | 1.830                        | 135.79700           | 91.54091                                             | 26.81428                             |                     |                                     |                           | 2830.71                 | 25mm                               | 5.1%                                   | 42.09728                                | 42.09728                                    | 60.44411                             | 18.34683                                |         |
|        |                       | Chaina Gaon Von To Deban Tola via Biswas Tola | 21105612029           |                                               | 1.050                        | 60.37000            | 43.89428                                             | 12.54404                             |                     |                                     |                           | 2404.00                 | 25mm                               | 5.1%                                   | 28.44072                                | 28.44072                                    | 30.70728                             | 2.26656                                 |         |
|        |                       |                                               |                       |                                               | <b>4.700</b>                 | <b>329.80500</b>    | <b>225.14225</b>                                     | <b>65.45251</b>                      |                     |                                     |                           |                         |                                    |                                        | <b>119.43003</b>                        | <b>119.43003</b>                            | <b>180.42119</b>                     | <b>60.99116</b>                         |         |

  
 Executive Engineer  
 R.W.D, Works Division  
 Barsoi, Katihar  
 19.11

**FROM GFR 19 - A**

(See Government of India's Decision (I) Below Rule - 150)

**Form of Utilisation Certificate**

| Sl. No | Name of Scheme                                                                                     | Sanctioned No Date with Amount (in Lakh Rs )                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Amount Received (in Lakh Lakh ) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|--------|----------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | 2                                                                                                  | 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | 5                               | 6                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1      | MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year-2021-22, 2022-23,2023-24 & 2023-24) | MR(3054) under Bihar Rural Road Maintenance Policy- 2018 ( Year- 22021-22, 2022-23,2023-24 & 2024-25)<br>Lt. No. 32 Dt- 28.05.2021<br>Lt. No. 40 Dt- 14.06.2021<br>Lt. No. 05 Dt- 25.01.2022<br>Lt. No. 10 Dt- 21.02.2022<br>Lt. No. 49 Dt- 27.04.2022<br>Lt. No. 22 Dt- 08.08.2022<br>Lt. No. 12 Dt- 03.02.2023<br>Lt. No. 35 Dt- 14.03.2023<br>Lt. No. 42 Dt- 20.03.2023<br>Lt. No. 72 Dt- 10.05.2023<br>Lt. No. 78 Dt- 24.05.2023<br>Lt. No. 84 Dt- 08.06.2023<br>Lt. No. 96 Dt- 07.07.2023<br>Lt. No. 106 Dt- 02.08.2023<br>Lt. No. 113 Dt- 14.08.2023<br>Lt. No. 136 Dt- 10.10.2023<br>Lt. No. 140 Dt- 16.10.2023<br>Lt. No. 144 Dt- 20.10.2023<br>Lt. No. 152 Dt- 16.11.2023<br>Lt. No. 14 Dt- 06.02.2024<br>Lt. No. 31 Dt- 09.03.2024<br>Lt. No. 37 Dt- 15.03.2024<br>Lt. No. 40 Dt- 18.03.2024<br>Lt. No. 47 Dt- 25.03.2024<br>Lt. No. 72 Dt- 29.05.2024<br>Lt. No. 74 Dt- 03.06.2024<br>Lt. No. 86 Dt- 24.07.24 | 5077.63903                      | Certified that out of Rs.- 5077.63903 Lakh of grants in aid sanctioned during the Years 2021-22, 2022-23,2023-24 & 2024-25 In Favour of Executive Engineer, Rural Wroks Department, Works Division, Barsoi sum of Rs.- 5075.86601 Lakh has been utilized for the purpose of MR(3054) under Bihar Rural Road Maintenance Policy- 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.- 1.77302 Lakh remaining unutilized at the end of the period under report.purpose. |
|        | Total -                                                                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 5077.63903                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

**Kind of Checks Exercised :-**

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer
- All other codal formatities have been observed.

**3 Physical Progress achieved :-**

- Construction of Road Works.
- Construction of CD. Works.

  
 Executive Engineer  
 Rural Works Department  
 Works Division, Barsoi, Katihar  
 19.12.24

Chaira Gaon Vori to Debari +  
Bikray Tdg.

Schedule XLV-Form No. 134

N.M.P. 2018

Barsoi

DIVIS

Kadwa

SUB-DIVIS

Measurement Book

Jitendra Kumar

Hg-NO 3-35 MBD/2022-23

3<sup>rd</sup> and final Bill  
ABSTRACT OF COST  
 Sch. XLV-Form No. 134

| Particulars                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------|-------------------------------|----|----|----|------------------|
|                                      | No.                           | L. | B. | D. |                  |
| Name of Work — Const. of Road        |                               |    |    |    |                  |
| Chaina gaon wari to Debari           |                               |    |    |    |                  |
| tola via Biswas tola.                |                               |    |    |    |                  |
| Agency — Jitendra Kumar              |                               |    |    |    |                  |
| At — Kabankara, Khukibagh            |                               |    |    |    |                  |
| Purnia.                              |                               |    |    |    |                  |
| Aggr. NO. — 35 MBD/2022-23           |                               |    |    |    |                  |
| Date of Work Order — 25.01.2023      |                               |    |    |    |                  |
| Date of Completion — 24.01.2024      |                               |    |    |    |                  |
| Actual date of Completion — 26/08/24 |                               |    |    |    |                  |
|                                      |                               |    |    |    |                  |
|                                      |                               |    |    |    |                  |
|                                      |                               |    |    |    |                  |
|                                      |                               |    |    |    |                  |
|                                      |                               |    |    |    |                  |

<sup>1/18</sup> Clearing and grubbing  
 Road land — as per  
 T.S

0.21 Ha vide TMB g(15)

@ Rs 59726.13/Ha — Rs 12542.00

<sup>2/119</sup> Const. of s/s grade and  
 Earthwork shoulder —

825.92 m<sup>3</sup> vide TMB g(15)

@ 254.35/m<sup>3</sup> — Rs 210073.00

<sup>3/120</sup> Const. of C.S.B. S/s

bars — as per T.S

73.85 m<sup>3</sup> vide TMB g(15)

@ 2679.83/m<sup>3</sup> — Rs 197905.00

C.O.R. 420520.00

Sch. XLV-Form No. 134

Bf Rs 2836790.00

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| 17/32) Plv & fixing of typick         |                               |    |    |    |                  |
| 18) Project Information Seng          |                               |    |    |    |                  |
| board - as per T-3                    |                               |    |    |    |                  |
| 8.00 Nos vide TMB Pg (19)             |                               |    |    |    |                  |
| © 11722.27/each                       |                               |    |    |    | Rs 35347.00      |
| 18) Plastering with cement            |                               |    |    |    |                  |
| Mortar (1:4) on brick                 |                               |    |    |    |                  |
| work - as per                         |                               |    |    |    |                  |
| draw. & T-5.                          |                               |    |    |    |                  |
| 40.32 m <sup>2</sup> vide TMB Pg (20) |                               |    |    |    |                  |
| © Rs 237.13/m <sup>2</sup>            |                               |    |    |    | Rs. 9561.00      |
| 19) Brick masonry work                |                               |    |    |    |                  |

|                                       |  |  |  |  |                |
|---------------------------------------|--|--|--|--|----------------|
| in cement mortar in                   |  |  |  |  |                |
| Parapet walls                         |  |  |  |  |                |
| 2.88 m <sup>2</sup> vide TMB Pg (20)  |  |  |  |  |                |
| 1.44 m <sup>3</sup> Limit             |  |  |  |  |                |
| © Rs 4179.97/m <sup>3</sup>           |  |  |  |  | Rs 60192.00    |
| 20) Painting two coats including      |  |  |  |  |                |
| primer coat                           |  |  |  |  |                |
| 40.32 m <sup>2</sup> vide TMB Pg (20) |  |  |  |  |                |
| © Rs 113.62/m <sup>2</sup>            |  |  |  |  | Rs. 4583.00    |
|                                       |  |  |  |  | Rs 2946473.00  |
| Add 18% GST (F)                       |  |  |  |  | Rs. 530365.00  |
| Add 1% L.Cess (F)                     |  |  |  |  | Rs 29465.00    |
| Add S. fee @ 10% (F)                  |  |  |  |  | Rs. 26925.00   |
|                                       |  |  |  |  | Rs. 3533228.00 |
| Less 13.09% Below (-) Rs.             |  |  |  |  | 462500.00      |

Continuation

Rs 3070728.00

## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

Bf Rs 3070728.00

less Glorious payment (Rs. 2844072.00

Rs. 226656.00

*[Signature]*  
26/08/24

*[Signature]*  
26/08/2024

Attested

*[Signature]*  
Executive Engineer  
Road Works Department  
Parsoi

*[Signature]*  
19/11/24

Material Statement

vide TIRB by no. (13 &amp; 14)

*[Signature]*  
26/08/24  
J-E

Lab Job number :RWD BARSOI

Date :27-11-2023

Name of Customer :JITENDRA KUMAR

Name of Work/ Road :CHHONA GAWN BHATI TO DEVRI TOLA VIA VISHWASH TOLA

Sr.no Location of Corrected U.I Road catagory  
test(in km) value(mm/km)

|      |     |        |
|------|-----|--------|
| 1326 | 0.1 | 1950 G |
| 1327 | 0.2 | 2518 G |
| 1328 | 0.3 | 1836 G |
| 1329 | 0.4 | 1722 G |
| 1330 | 0.5 | 2858 G |
| 1331 | 0.6 | 2972 G |
| 1332 | 0.7 | 2631 G |
| 1333 | 0.8 | 2177 G |
| 1334 | 0.9 | 2290 G |
| 1335 | 1   | 2518 G |
| 1336 | 1.1 | 2972 G |

|         |      |
|---------|------|
| AVERAGE | 2404 |
|---------|------|


*[Signature]*  
30/11/23  
J.E

*[Signature]*  
30/11/23  
M

*[Signature]*  
30/11/23  
Executive Engineer  
Rural Works Department  
Works Division, Barsoi

File : G\28110902.Xls, Section No. : 44, Eqn :  $Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$

Name of Customer : JITENDRA KUMAR, Name of Work/ Road : CHHONA GAWN BHATI TO DEVRI TOLA VIA



20/11/20  
J.E.

20/11/20  
J.E.

*Jitendra Kumar*  
Executive Engineer  
Rural Works Department  
Works Division, Barsoi

| Date     | Time     | Section No. | Length in km | Bumps in mm | Speed Rate | OR mm/km | ROAD CATEGORY | IRI  | Latitude .ongitude | Event           |
|----------|----------|-------------|--------------|-------------|------------|----------|---------------|------|--------------------|-----------------|
| 27/11/23 | 15:12:0  | 44          | 0.1          | 160         | 0          | 1600     | 1950 G        | 2.74 | 25.67616           | 87.76093 Normal |
| 27/11/23 | 15:12:21 | 44          | 0.1          | 210         | 20.2       | 2100     | 2518 G        | 3.44 | 25.67576           | 87.76067 Curve  |
| 27/11/23 | 15:12:21 | 44          | 0.1          | 150         | 10.1       | 1500     | 1836 G        | 2.6  | 25.67565           | 87.75985 Normal |
| 27/11/23 | 15:14:7  | 44          | 0.1          | 140         | 10.1       | 1400     | 1722 G        | 2.45 | 25.6746            | 87.75739 Normal |
| 27/11/23 | 15:14:7  | 44          | 0.1          | 240         | 20.2       | 2400     | 2858 G        | 3.85 | 25.67441           | 87.7565 Normal  |
| 27/11/23 | 15:14:42 | 44          | 0.1          | 250         | 20.2       | 2500     | 2972 G        | 3.99 | 25.6739            | 87.75586 Curve  |
| 27/11/23 | 15:15:0  | 44          | 0.1          | 220         | 10.1       | 2200     | 2631 G        | 3.58 | 25.67379           | 87.75497 Normal |
| 27/11/23 | 15:15:17 | 44          | 0.1          | 180         | 20.2       | 1800     | 2177 G        | 3.02 | 25.67318           | 87.75443 Curve  |
| 27/11/23 | 15:15:17 | 44          | 0.1          | 190         | 20.2       | 1900     | 2290 G        | 3.16 | 25.67308           | 87.75367 Normal |
| 27/11/23 | 15:16:0  | 44          | 0.1          | 210         | 20.2       | 2100     | 2518 G        | 3.44 | 25.67257           | 87.75296 Normal |
| 27/11/23 | 15:16:28 | 44          | 0.1          | 250         | 0          | 2500     | 2972 G        | 3.99 | 25.67227           | 87.75226 Normal |
|          |          |             |              |             |            | AVERAGE  | 2404.00       |      |                    |                 |

$$Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$$

$$X = 2500$$

$$Y = 2972$$

(R) RURAL ROAD

Good <4000  
Average 4001-5000  
Poor >5001

30/11/23  
TE

27/11/23  
TE

27/11/23

Executive Engineer  
Rural Works Department  
Works Division, Barsol