

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd on A/c Bill</u>					
Name of work - Repair of Road from L024 to Parsotipur.					
Contractor - Murlidhar Singh.					
Agreement No - MBD-11-2024-25					
Accepted Rate - 22.30% below					
D.O. for - 02/09/24					
D.O. Comp - 01/06/25					
<u>Abstract of cost</u>					
① Construction of embankment & earthen					
Shoulder - do - do - Job					
Qty vide TMB P-① item ①					
70.398 m ³ @ Rs 264.72/m ³ — Rs 18636.30					
② Construction of D.L.C - do - Job					
Qty vide TMB P-④ item ②					
24.87 m ³ @ Rs 5169.95/m ³ — Rs 128577.20					
③ Construction of Rural concrete - do					
Qty vide TMB P-④ item ③					
244.30 m ³ @ Rs 9040.71/m ³ — Rs 2208642					
④ Ordinary K.m. Stone - do -					
Qty vide TMB P-⑦ item ② (I)					
02 Nos @ Rs 3055.75/No — Rs 6112					
200 m Stone - do - Job					
Qty vide TMB P-⑦ item ② (II)					
02 Nos @ Rs 839.30/No — Rs 1679					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Providing traffic sign - 600 mm dia - Atyvide TMB P- (F) item (3) (I) 04 Nos @ R. 4500.04 / No — R. 18360 = 00					
(7) 600 mm circular - do - Atyvide TMB P- (F) item (3) (II) 06 Nos @ R. 4385.93 / No — R. 26316 = 00					
(8) 600 x 450 mm rectangular - do - Atyvide + MB P- (F) item (3) (III) 02 Nos @ R. 4241.87 / No — R. 8484 = 00					
(9) Road marking with dot - do - Atyvide + MB P- (F) item (4) 129 m ² @ R. 1005.95 / m ² — R. 129768 = 00					
(10) Providing M.G.S.T. logo board - do - Atyvide TMB P- (F) item (1) 01 Nos @ R. 11191.06 / No — R. 11191 = 00					
(11) Painting two coat on new concrete surface - do - Job Atyvide TMB P- (F) item (5) 40.32 m ² @ R. 139.16 / m ² — R. 5611 = 00					
Total - R. 2563379 = 00					
Add 18% G.S.T. + 1% Labour cess — R. 487042 = 00					
Add reg. Fee — R. 28800 = 00					
See this Bill — R. 490 = 00					
R. 3079711 = 00					
Less 22.30% Below — R. 686776 = 00					
Less Provisional Paynet TMB P- (F) — R. 2193790 = 00					
Payable Amount → R. 199145 = 00					

⇒ work has been completed as per

105

9/10/24

156210 = 10

D. P. Continuation

L. M. P. 15/12/24

M

15/12/24

TE

156210 =