

LO41 KALYANPUR TO NADDAWA

Shedule XLV Form No. 134.

M/S PRABH CONSTRUCTION DIVISION

BLOCK-BHORE SUB-DIVISION

MRN-7023-24 HATHUA-II

Measurement Book

MB-NO-675

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	A/c	bill	
N/W - Lok Kalyan pur to Madhwa					
Agency - M/s Pawan Construction					
Agreement no - 08/MSD/2024-25.					
Date of Commencement - 10-9-2024					
Date of Completion - 9-6-2025					
Date of copy -					
<u>Details Record Book</u>					
① Cleaning and grubbing road level					
Ch - 0-5633m					
$2 \times 5633.0m \times 0.750 = 8449.50m^2$					
$= 0.845 Hec.$					
(2) GSB pr-U					
$3 \times 3.20 \times 1.00 = 9.60m^2$					
$4 \times 2.60 \times 1.30 = 13.52m^2$					
$2 \times 4.62 \times 1.20 = 11.09m^2$					
$3 \times 6.40 \times 1.20 = 23.04m^2$					
$1 \times 5.89 \times 1.00 = 5.89m^2$					
$3 \times 5.80 \times 1.00 = 17.40m^2$					
$1 \times 6.35 \times 1.30 = 8.26m^2$					
$2 \times 2.50 \times 1.20 = 6.00m^2$					
$1 \times 4.90 \times 1.30 = 6.37m^2$					
$1 \times 3.20 \times 1.00 = 3.20m^2$					
$3 \times 5.20 \times 0.80 = 12.48m^2$					

116.85

Continuation

Continuation


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Material statement				
(1) Soil —	2861.66	m ³			
(2) Metal —	535.32	m ³			
(3) L. Sand —	60.45	m ³			
(3) Screening —	91.30	m ³			
(4) Chalks —	1373.48	m ³			
(5) C. Sand —	453.24	m ³			
(6) emulsion 891 —	2990.00	kg			
(7) emulsion Res —	3116.00	kg			
(8) Bitumen —	37161.00	kg			
					 26 11 24

2nd & Final Bill Value
- 19144058

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memorandum of Payment					
main	03				28.12.2024
1. CD	5%	-		957203	
2. SF	2%	-		382881	
3. C&ST	1%	-		162733	
4. C&ST	1%	-		162733	
5. L.CMS	1%	-		191441	
6. Royalty		-		103,503	:
7. Royalty (M.D.)-					
8. QCR	2%	-		382881	
9. SF		-		212808	
Total Add ⁿ				25,56,183	
10. By C&MS	-			1,65,87,875	=
Total				19144058	
Passed for Rs 19144058=					
(One crore Ninty one thousand forty four thousand fifty eight) only					
					
28.12.24					
Executive Engineer					
R.W.D. Works Division					
Hathua					
					
28.12.24					

Continuation