


2nd and Final Bill

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- P-3 to Mishrawaliya under MR-3054					
Agency:- Shri Rambabu kumar					
Agg No:- 06/MBD/2024-25					
D.O.S:- 09/08/2024					
D.O.C(actual):- 28/12/2024					
<u>Record Entry</u>					
Nil					
work has been completed as per specifications and direction of Engineer-in-charge.					
					
<u>Abstract of cost.</u>					
① clearing and grubbing Road --					
Qty B/F /TMB/P-01					
$0.30 \text{ ha} @ 76926.08/\text{ha} = 23078.00$					
② C/O subgrade and earthen --					
Qty B/F /TMB/P-03					
$675.00 \text{ m}^3 @ 264.51/\text{m}^3 = 178544.00$					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ P/c spreading WBM Cr-III					
Qty B/F TMB/P-02					
6.74 m ³ @ 5107.59/m ³					34425=00
⑤ Providing Primer coat (SS-1)					
Qty B/F TMB/P-02					
89.868 m ² @ 54.91/m ²					4934=00
⑥ Providing Tack coat (RS-1)					
Qty B/F TMB/P-03					
5036.70 m ² @ 19.58/m ²					98619=00
⑦ P/L SDBC with 7:1 W.P.					
Qty B/F TMB/P-03					
125.92 m ³ @ 13681.90					1722825=00
⑧ C/O Pinned concrete M30					
Qty B/F TMB/P-02					
80.47 m ³ @ 9655.08/m ³					777749=00
⑨ km stone M15 grade					
Qty B/F TMB/P-04					
3.00 @ 2978.22					8935=00
⑩ 200 mm fr stone M15 grade					
Qty B/F TMB/P-04					
6.00 @ 825.21					4951=00
⑪ Painting line / Dashes					
Qty B/F TMB/P-04					
15.00 @ 113.63					1704=00

Continuation

C/O 2855764=00
P-12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Metal beam crash barrier --					
Qty B/F TMB/P-04					
25.00 @ 3505.84					87646=00
(13) 600mm Dr sign board --					
Qty B/F TMB/P-04					
5.00 @ 5150.56					25753=00
(14) 600mm Dr sign board --					
Qty B/F TMB/P-04					
3.00 @ 5470.59					16412=00
(15) 600x450mm rectangular sign type					
Qty B/F TMB/P-04					
5.00 @ 5272.88					26364=00
(16) 900mm octagonal ---					
Qty B/F TMB/P-04					
2.00 @ 11386.88					22774=00
(17) Boundary Pillary MIS grade --					
Qty B/F TMB/P-04					
18.00 @ 798.69					14376=00
(18) Printing new letters --					
Qty B/F TMB/P-04					
396.00 @ 0.77					305=00
(19) Planting of trees --					
Qty B/F TMB/P-04					
53.00 @ 1305.10					69170=00

Continuation

C/03118564=00
P-13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) P/L hot applied thermoplastic (B.T)					
Qty B/P 9m B/P-05					
266.00 m ² @ 886.50/m ²					= 235809.00
(21) P/L hot applied thermoplastic (P.C)					
Qty B/P 9m B/P-05					
34.00 m ² @ 991.80/m ²					= 33721.00
(22) P/F typical MMGS board -					
Qty B/P 9m B/P-05					
2.00 @ 12916.29					= 25833.00
Total Rs					3413927 = 00

Less 0.75% below (-)	25604=00
(A) —	3388323=00
add 18% GST on (A) (+) R	609898=00
add 1% L. Cey on (A) (+) R	33883=00
add freightage (+) R	23361=00
Gross R	4055405=
less previous payment (-)	4055405=00
Vide TMB/P-7	
Net R	00
