


21.12.23
Executive Engineer
RWD Works Division
(49 P. M. Mandalayal)
21.12.23

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 th on A/c Bill.					
N/w:→ const. of H.L Bridge 20					
nankar of Parbani Kapoor					
Parlayat to Nankarwa					
Phankara road, State					
Scheme- 4515 (NABARD)					
Agency:→ M/s Uttar Bihar const. comp.					
C/O- Sanjay Kumar.					
Sport club road, Chhatauni,					
Motihari, East Champaran.					
Agreement no:→ 21 SBD/2023-24					
D.O.S → 20.12.2023					
D.O.C → 19.12.2025					
D.O.M → 19.05.2024 to 25/11/24					
is→ S/R and placing HYSD bar					
Sub- str- 20- all comp. job.					
A6-A2 - Cap					
16mm ϕ , 16x 8.35x @ 1.58 kg/m = 211.088 kg					
57x 11.244x @ 1.58 kg/m = 1012.635 "					
Dist wall & Bracket					
12mm ϕ , 57x 3.867x @ 0.89 kg/m = 196.173 "					
57x 3.567x @ 0.89 kg/m = 180.954 "					
10mm ϕ , 16x 9.350x @ 0.62 kg/m = 92.752 "					
16x 9.350x @ 0.62 kg/m = 92.752 "					
30x 2.040x @ 0.62 kg/m = 37.944 "					
16mm ϕ , 2x 9.350x @ 1.58 kg/m = 29.546 "					
12mm ϕ , 59x 2.790x @ 0.89 kg/m = 146.503 "					
5x 9.350x @ 0.89 kg/m = 41.607 "					

Continuation

2041.954 kg

or, 2.041 MT

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. > P/v and laying RCC 14-30 grade in ab, cap and Dint wall and Bracket					
- Do - all comp. job.					
Shaft cap -	1x	8.45x	1.790x	0.800	= 12.80 m ³
Dint wall →	1x	8.45x	0.400x	2.267	7.66 "
B. Rectangular →	1x	7.25x	0.300x	0.450	= 0.98 "
B. Trapezoidal →	1x	7.25x	0.300x	0.150	= 0.33 "
Return wall →	2x	2.91x	2.692x	0.600	= 9.40 "
					30.47 m ³

3. > S/f and Placing HYSD bar

sub- str- do - all comp. job.

Pier - P2 - cap.				
25 mm φ,	4x	9.500x	@ 3.85 kg/m	= 1609.30 kg
20 mm φ,	18x	9.810x	@ 2.47 kg/m	= 436.153 kg
16 mm φ,	14x	14.330x	@ 1.58 kg/m	= 316.980 "
	48x	12.730x	@ 1.58 kg/m	= 965.443 "
	6x	14.010x	@ 1.58 kg/m	= 132.815 "
20 mm φ,	8x	20.820x	@ 2.47 kg/m	= 411.403 "
12 mm φ,	12x	15.500x	@ 0.89 kg/m	= 165.540 "
25 mm φ,	8x	2.530x	@ 3.85 kg/m	= 77.924 "
				4115.558 kg
				or, 4.116 MT

4. > P/v and laying RCC 14-30 grade

in pier Shaft Cap - do - all

comp. job.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Pier - P₂</u>					
P.S.C Rectangular - 1x	7.80x	2.610x	1.00 =		20.364 ³
Trapezoidal					
1x $(7.80 \times 2.61) + (1.80 \times 1.80) \times 0.800 =$					9.44"
					29.804 ³
S> S/F and placing HYSD bar in					
Sub-str. do- all comp. job.					
<u>Pier - P₁ - Cap.</u>					
25mm ϕ ,	44x	9.500x	@ 3.85kg/m =		1609.301
20mm ϕ ,	18x	9.810x	@ 2.47kg/m =		436.153k
16mm ϕ ,	14x	14.330x	@ 1.58 kg/m =		316.980"
	48x	12.730x	@ 1.58 kg/m =		965.443"
	6x	14.010x	@ 1.58 kg/m =		132.815"
20mm ϕ ,	8x	20.820x	@ 2.47kg/m =		411.403"
12mm ϕ ,	12x	15.500x	@ 0.89 kg/m =		165.540"
25mm ϕ ,	8x	2.530x	@ 3.85kg/m =		77.924"
					4115.558k
					or, 4.116k
b> P/v and laying RCC of 30 grade					
<u>P.S.C Rectangular</u>					
	1x	7.80x	2.610x	1.00 =	20.364
Trapezoidal					
1x $(7.80 + 2.61) + (1.80 \times 1.80) \times 0.800 =$					9.44"
					29.804 ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7.7 S/F and placing HYSD bar in sub- str- do- all comp. job.					
Ab - A ₁ - Cap.					
16mm ϕ ,	16x	8.350x	@1.58kg/m	=	211.088kg
	57x	11.244x	@1.58kg/m	=	1012.635 "
Dirt wall & Bracket					
12mm ϕ ,	57x	3.867x	@0.89kg/m	=	196.173 "
	57x	3.567x	@0.89kg/m	=	180.954 "
10mm ϕ ,	16x	8.350x	@0.62kg/m	=	82.830 "
	16x	9.350x	@0.62kg/m	=	92.752 "
	30x	2.040x	@0.62kg/m	=	37.944 "
16mm ϕ ,	2x	9.350x	@1.58kg/m	=	29.546 "
12mm ϕ ,	59x	2.790x	@0.89kg/m	=	146.503 "
	5x	9.350x	@0.89kg/m	=	41.607 "
					2032.032kg
					or, 2.032 MT
8.7 P/v and Laying RLL 4-30 grade in AB, cap, and Dirt wall and Bracket —do— all comp. job.					
Shaft cap $\rightarrow$	1x	8.45x	1.790x	0.800=	12.10 m ³
Dirt wall $\rightarrow$	1x	8.45x	0.400x	2.267=	7.66 "
B. Rectangular $\rightarrow$	1x	7.25x	0.300x	0.450=	0.98 "
B. Trapezoidal $\rightarrow$	1x	7.25x	0.300x	0.150=	0.33 "
Return wall $\rightarrow$	2x	2.91x	2.692x	0.600=	9.40 "
					30.47 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9.5 S/F and placing HYSD bar in					
Sub- str- do- all comp. job.					
Ab- A ₂ - Pedestal.					
16mm ϕ ,	3x	2.370x	@ 1.58 kg/m	=	11.233 kg
	3x	2.370x	@ 1.58 kg/m	=	11.233 kg
8mm ϕ ,	6x	18.842x	@ 0.40 kg/m	=	45.220 kg
	8x	5.182x	@ 0.40 kg/m	=	16.582 kg
					84.268 kg
					or, 0.084 m ³
10.5 P/V and laying RCC M-30 grade in					
Ab- A ₂ Pedestal do- all comp. job.					
	3x	0.87x	0.87x	0.250	= 0.567 m ³
11.5 S/F and placing HYSD bar in					
Sub- str- do- all comp. job.					
Pier- P ₂ - Pedestal.					
16mm ϕ ,	36x	2.77x	@ 1.58 kg/m	=	157.557 kg
	36x	2.77x	@ 1.58 kg/m	=	157.557 kg
8mm ϕ ,	24x	39.542x	@ 0.40 kg/m	=	379.603 kg
	8x	5.182x	@ 0.40 kg/m	=	16.582 kg
					711.299 kg
					or, 0.711 m ³
12.5 P/V and laying RCC M-30 grade in					
Pier- P ₂ Pedestal do- all comp. job.					
	6x	0.87x	0.87x	0.250	= 1.135 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. > S/F and Placing HYSD bar					
RB ₁ & RB ₂ - Do - all comp. job.					
Ab - A ₂					
16mm ϕ ,	8x	2.49x	@ 1.58 kg/m	=	31.473 kg
32mm ϕ ,	8x	2.79x	@ 6.31 kg/m	=	140.839 "
12mm ϕ ,	24x	3.98x	@ 0.89 kg/m	=	85.012 "
12mm ϕ ,	24x	3.98x	@ 0.89 kg/m	=	85.012 "
8mm ϕ ,	4x	23.514x	@ 0.40 kg/m	=	37.622 "
25mm ϕ ,	15x	3.107x	@ 3.85 kg/m	=	179.429 "
	15x	2.807x	@ 3.85 kg/m	=	162.104 "
12mm ϕ ,	15x	4.980x	@ 0.89 kg/m	=	66.483 "
	18x	4.570x	@ 0.89 kg/m	=	73.211 "
8mm ϕ ,	3x	8.649x	@ 0.40 kg/m	=	10.378 "
					871.563 kg
					or, 0.872 MT
14. > P/v and Laying RCC 14-30					
grade in RB ₁ and RB ₂ for					
Ab - A ₂ - Do - all comp. job.					
RB ₁ →	2x	0.80x	0.80x	1.05 =	1.344 m ³
RB ₂ →	3x	0.70x	0.37x	1.05 =	0.815 "
					2.159 m ³
15. > S/F and Placing HYSD bar in					
RB ₁ and RB ₂ - Pier - P ₂ - Do -					
all comp. job.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16mm ϕ ,	16	3.44	@ 1.58	kg/m	86.963 kg
32mm ϕ ,	16	2.94	@ 6.31	kg/m	296.822 "
12mm ϕ ,	24	3.98	@ 0.89	kg/m	85.012 "
	24	3.98	@ 0.89	kg/m	85.012 "
8mm ϕ ,	8	23.514	@ 0.40	kg/m	75.244 "
32mm ϕ ,	20	5.205	@ 6.31	kg/m	656.871 "
12mm ϕ ,	20	6.820	@ 0.89	kg/m	121.396 "
	32	4.865	@ 0.89	kg/m	138.555 "
8mm ϕ ,	8	8.649	@ 0.40	kg/m	27.676 "
					1573.551 kg
					or, 1.574 MT

16. > P/v and laying RCL 4-30 in

RB1 & RB2 Pier - P₂ - do - all

comp. job.					
RB1 -	4	0.800	0.800	1.050	2.688 kg
RB2 -	3	0.740	0.635	1.050	1.480 "
					4.168 kg

17. > P/v and laying Elastomeric

Bearing A₁-A₂ - do - all comp. job.

RB1 →	2	35.00	35.00	6.00	=
RB2 →	3	35.00	35.00	6.00	= 14700.00 cm ³
RB1 -	2	35.00	35.00	6.00	= 14700.00 cm ³
RB2 -	3	35.00	35.00	6.00	= 22050.00 "
					36,750.00 cm ³

18. > P/v and laying Elastomeric

Bearing Pier - P₂ - do - all

comp. job.

Continuation

Sch. XLV-Form No.134					60
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F = 8489.56 kg	
6mm ϕ ,	24x	5.25x	0.22 kg/m	=	27.720 kg
	16x	2.93x	0.22 kg/m	=	10.314 "
				8527.794 kg	
				or, 8.528 MT	
	26/10/24 J.E				
22. > P/v and laying RCC of 30 grade in Main girder and cross girder - do - all comp. job.					
	3x	18.750x	0.300x	1.875 =	31.640 m ³
	4x	5.800x	0.350x	1.275 =	7.395 "
					39.035 m ³
	02/11/24 J.E				
23. > S/F and Placing HYSD bar in Deck Slab and railing - do - all comp. job.					
12mm ϕ ,	81x	7.252x	0.89 kg/m	=	522.797 kg
check	88x	5.300x	0.89 kg/m	=	415.096 "
	84x	5.300x	0.89 kg/m	=	396.228 "
10-11-24 A.E.	176x	2.325x	1.58 kg/m	=	646.536 "
6mm ϕ ,	156x	1.850x	0.40 kg/m	=	115.440 "
3mm ϕ ,	22x	17.600x	0.40 kg/m	=	172.480 "
				C.O =	2268.577 kg

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F =	2268.577	kg.
24x	19.512	0.40	kg/m	187.315	"
24x	19.270	0.40	kg/m	184.992	"
10x	19.270	0.40	kg/m	77.080	"
10x	19.270	0.40	kg/m	77.080	"
16x	7.700	0.40	kg/m	49.280	"
8x	19.270	0.40	kg/m	61.664	"
130 x	1.656	0.40	kg/m	86.112	"
				2992.10	kg
				or, 2.992	M.T.
18/11/24 J.E					
24x P/V and Laying RCC H-30 grade in Deck slab and railing - all comp. job.					
1x	18.750	8.45	$(0.130 + 0.255 + 0.130)$		
				3	
					= 27.204
2x	18.750	0.425	0.225		3.59"
					30.794
25/11/24 J.E					
25/11/24 A.E					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST.					
1/1) E/W in Excavation for found ⁿ - do - all comp. job.					
531.47 M ³	vide	TMB	P-46		
@ Rs. 205.54/M ³	_____				Rs. 1,09,238 = Rs.
2/2) P/V Service road etc - do - all comp. job.					
60.87 M ³	vide	TMB	P-46		
@ Rs. 4378.01/M	_____				Rs. 2,66,489 = Rs.
3/28) const ⁿ of Embankment with approved Material - do - all comp. job.					
581.25 M ³	vide	TMB	P-46		
@ Rs. 211.35/M ³	_____				Rs. 1,22,847 = Rs.
4/30) P/V and laying H.P. NP3 - do - all comp. job.					
45.00 M	vide	TMB	P-46		
@ Rs. 8142.10/M	_____				Rs. 3,66,395 = Rs.
5/29) const ⁿ of GSB - do - all comp. job.					
28.12 M ³	vide	TMB	P-46		
@ Rs. 4001.96/M ³	_____				Rs. 1,12,535 = Rs.
6/8) S/F and placing HYSD bar in found ⁿ - do - all comp. job.					
84.63 M.T	vide	T.M.B	P-46		
@ Rs. 77933.36/MT	_____				Rs. 65,95,500 = Rs.
		C.O	-	Rs.	75,73,004 = Rs.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F			Rs. 75,73,004=00
7/3 > P/v steel liner					
-do- all comp. job.					
24.15047 vide TMB P-47					
@ Rs. 106707.85/M					Rs. 25,76,995=00
8/4 > Bored cast-in-situ					
M-35 -do- all comp. job.					
584.00 M vide TMB P-47					
@ Rs. 18,506.11/M					Rs. 1,08,07,568=00
9/05 > Dismantling of RCC					
Pile head -do- all					
comp. job.					
18.996 M ³ vide TMB P-47					
@ Rs. 1588.92/M ³					Rs. 30,183=00
10/06 > P/v and laying RCC 15					
in levelling course					
-do- all comp. job.					
34.990 M ³ vide TMB P-47					
@ Rs. 7807.07/M ³					Rs. 2,73,169=00
11/07 > P/v and laying RCC 15					
in pile cap -do- all					
comp. job					
385.56 M ³ vide TMB P-48					
@ Rs. 9188.95/M ³					Rs. 35,42,892=00
12/13 > S/F and placing HYSD					
bar in sub-str.					
-do- all comp. job.					
C.O					Rs. 2,48,03,811=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.F				$\text{A } 2,48,03,811 = 00$
11.072 M.T	vide	THB	P-48		
2.041 M.T	vide	THB	P-51		
4.116 M.T	"	"	P-52		
4.116 M.T	"	"	P-53		
2.032 M.T	"	"	P-54		
0.084 M.T	"	"	P-55		
0.711 M.T	"	"	P-55		
0.872 M.T	"	"	P-56		
1.574 M.T	"	"	P-57		
26.618 M.T					
$\text{@ } \text{A } 78,155.23 / \text{M.T} \text{ --- } \text{A } 20,80,336 = 00$					
$\frac{100}{100} \rightarrow$ Providing RCL M-30 grade					
in sub-ctr-to-adj					
comp. job.					
39.09 M ³	vide	THB	P-48		
30.47 "	"	"	P-52		
29.80 "	"	"	P-53		
29.80 "	"	"	P-53		
30.47 "	"	"	P-54		
0.567 "	"	"	P-55		
1.135 "	"	"	P-55		
2.159 "	"	"	P-56		
4.168 "	"	"	P-57		
167.659 M ³					
$\text{@ } \text{A } 9511.15 / \text{M}^3 \text{ --- } \text{A } 15,94,630 = 00$					
c.o Continuation					
$\text{A } 2,84,78,777 = 00$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.F	—	Rs. 2,84,78	777=00	
14/31(a) Pile load test for					
initial and routine load					
test - do - all comp. job.					
720.00 M.T	vide	TMB	P-48		
@ Rs. 300.00/M.T	—		Rs. 2,16,000=00		
15/31(b) Pile load test for					
Lateral load test					
- do - all comp. job.					
24.00 M.T	vide	TMB	P-49		
@ Rs. 5000.00/M.T	—		Rs. 1,20,000=00		
16/10 P/v and Laying					
Elastomeric Bearing					
- do - all comp. job.					
36,750=00	vide	TMB	P-57		
36,750.00	"	"	P-58		
73,500.00 M ³					
@ Rs. 1.00/M ³	—		Rs. 73,500=00		
17/11 P/v and fixing POT-PTFE					
Bearing - do - all comp. job.					
750.00 t	vide	TMB	P-56		
750.00 t	"	"	P-58		
1500.00 t					
@ Rs. 204.00/t	—		Rs. 3,06,000=00		
18/17 S/F and Placing HYSD					
bar in super-str.					
- do - all comp. job.					
C.O	—		Rs. 2,91,94,277=00		

Continuation

