

Road No:- NH-30 To Devaras

Schedule XLV-Form No. 134

Head: - MMGSUY (SC)

Jagdishpur

DIVISION

~~Jagdishpur~~ **SUB-DIVISION**

MEASUREMENT BOOK

987

Sri Bharat Ratan Pandey

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work — Repair of road					
from NH-30 to Dargah					
under masonry.					
M/Agency — Sd Bhanu Rana					
Paradey. Ag. Bhanu Rana					
Agreement No — 07/MSD/2024-25					
Agreement value —					
Dt. of Commencement — 24.10.2024					
Dt. of Completion — 06.07.2025					
Dt. of measurement —					

	4 x 20.0m x 3.75m x 0.15m = 67.50 ³
	15 x 30.0m x 3.75m x 0.075m = 126.56 ³
	9 x 30.0m x 3.75m x 0.075m = 75.937 ³
	11 x 30.0m x 3.75m x 0.075m = 92.81 ³
	7 x 30.0m x 3.75m x 0.075m = 59.06 ³
	14 x 30.0m x 3.75m x 0.075m = 118.125 ³
	10 x 30.0m x 3.75m x 0.075m = 84.375 ³
cu. 2920/44	1 x 20.0m x 3.75m x 0.075m = 5.625 ³
	17 x 30.0m x 3.75m x 0.075m = 143.437 ³
	5 x 30.0m x 3.75m x 0.075m = 42.187 ³
	2 x 30.0m x 3.75m x 0.075m = 16.87 ³
	12 x 30.0m x 3.75m x 0.075m = 102.2 ³
	3 x 30.0m x 3.75m x 0.075m = 25.312 ³
	1 x 21.0m x 3.75m x 0.075m = 5.906 ³

Continuation 87 = 965.959³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1/1) Paving and fixing of					
Waste beach area					
do do all complete job					
Qty - 6.01 m ² vide TMB page (9)					
@ Rs - 16563.12/m ² - Rs - 99403.20					
2/2) Gravel and grading of					
road land do do					
all complete job					
Qty - 1.776 hect vide TMB page (9)					
@ Rs - 76946.09/hect - Rs - 136621.20					
3/3) Construction of sub-grade					
and other materials					
do do all complete job					
Qty - 3811.55 m ³ vide TMB page (16)					
@ Rs - 264.72/m ³ - Rs - 876634.70					
4/4) Dismantling of structure					
do do all complete job					
1) Cement concrete					
Qty - 1.612 m ³ vide TMB page (9)					
@ Rs - 687.18/m ³ - Rs - 1111.20					
5/6) Brick masonry					
Qty - 61.38 m ³ vide TMB page (9)					
@ Rs - 321.93/m ³ - Rs - 19760.70					
6/7) Removal of					
burnt pipe culvert					
do do all complete job					
Continuation					
					Rs - 11,33,529.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F P ₂ - 1133529 =
Q ₄ - 10M wide TMB face (9)					
					(a) P ₂ - 356.43/m ² - P ₂ - 3561 = w
7/8) Construction of granular					
Sub-base (G.S.B.) - do -					
do - all Compaction					
Q ₄ - 233.28 m ³ wide TMB face (11)					
					(a) P ₂ - 3483.17/m ³ - P ₂ - 812554 = w
8/9) Provisioning, Laying, Spreading					
and Compaction WMM -					
do - do - all Compaction					
Q ₄ - 1346.057 m ³ wide TMB face (10)					
Q ₄ - 1314.83 m ³ wide TMB face (15)					
Q ₄ - 2760.887 m ³ @ 4348.29/m ³ - 12005131 =					
9/18) E/W in excavation for					
Structure - do - do - all					
Compaction					
Q ₄ - 38.44 m ³ wide TMB face (11)					
Q ₄ - 107.16 m ³ wide TMB face (16)					
Q ₄ - 145.60 m ³ @ P ₂ - 405.83/m ³ - A - 59089 =					
10/20) Plain/reinforced concrete					
Concrete M/S grade - do -					
do - all Compaction					
Q ₄ - 6.66 m ³ wide TMB face (11)					
Q ₄ - 126.90 m ³ wide TMB face (14)					
Q ₄ - 133.520 m ³ @ 6815.19/m ³ - 910237 =					
Continuation B - 149241107 =					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF 14	14924107
11) plain cement concrete					
110 grade in leveling					
Cone do do all					
Completed					
87-17.86 m ³ wide TMS Part (12)					
@ 7150.87/m ³					127715
12) providing & erecting in					
plain/reinforced concrete					
do do all completed					
34 87-20 m ³ wide TMS Part					
@ 142.81/m ³					4856
13) plain/reinforced concrete					
concrete do do all					
Completed					
87-36.42 m ³ wide TMS Part (11)					
@ 7844.61/m ³					285701
14) providing and erecting					
NPS pipe do do					
all completed					
87-15 m ³ wide TMS Part (12)					
@ 3185.61/m ³					47784
15) providing and fixing					
of typical highway base					
87-02 m ³ wide TMS Part (12)					
@ 11063.08/m ³					22126
Continuation					15412289

Continuation