

4th year Maint. Bill

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road					
from Toz Ragghat to House of					
Narayam ray via Bhumihera tola					
N/A- Asmita Kumari					
C/O - Sri Ragesh Kumar					
Agreement No- 5583/MMbs/2020-2021					
Date of Commencement - 2-6-2020					
Actual Date of Comp - 23-1-2021					
Date of End - 13-1-2021					
Details of Item					
① Restoration of main cut.					
Berm with Soil - do -					
$8 \times 20.00 \times \left(\frac{0.70 + 0.50}{2} \right) \times 0.30 = 31.20 m^3$					
$14 \times 15.00 \times \left(\frac{0.60 + 0.50}{2} \right) \times 0.30 = 34.65 m^3$					
Total = 65.85 m ³					
② Maintenance of Road Sign					
Qty = 0.12 Km					
③ Maint. of 200 m and Km. Stone					
Qty = 0.15 Km					
<u>Sd/-</u> 13-1-2025 JE <u>Sd/-</u> 13/1/2025 PE					
Material Statement					
E/W = 49.38 m ³					

Continuation

Sd/-
13-1-2025
J.E

Abstract of cost

37

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of main culvert					
Beam with soil — do —					
Qty with TMB page-36					
65.85 m ³ @ 386 = 14 / m ³ — Rs					25427 = 00
② Maintenance of Road Sign					
Qty with TMB page-36					
0.12 Km @ 1077 = 82 / Km — Rs					129 = 00
③ Maint. of 200 m and Km Stone					
Qty with TMB page-36					
0.15 Km @ 623 = 09 / Km — Rs					93 = 00
Total = Rs					25649 = 00
Add 12% GST — Rs					3078 = 00
Add 1% L. Cess — Rs					256 = 00
Add S.F — Rs					117 = 00
Total Rs					29100 = 00
below 10% — Rs					2910 = 00
Net Rs					26190 = 00
<i>C.P.D.</i> 13-1-2023 D-E <i>Gula</i> 12/1/2023 AE					