

Tol to Gochhi Tol

Schedule XLV-Form No. 134

MB-No-1103

CHAKIA DIVISION

KESHARIYA SUB-DIVISION

~~RNS Projects~~

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापी-
पट्टिका में मालूम से दूरा कुल (100)
है, तो पन्ने है। इसे गो. इफ्तखार
महमद सराफ़ इमिं पत्ता जवाहीर कर्ष
विभाग, कर्ष कृषक प्रमोदन केलिया के
नाम से निर्गत किया जाता है।

Executive Engineer
R.W.D. Works Div., Chakia

14/10/2000
14/11/23

Issued to JE share
Mandau Chaulhary sub
div Keshariya.

11/11/23
AE

Sch. XLV - Form No. 134

CHAKIA DIVISION

KESHARIYA SUB-DIVISION

Measurement Book

No. 1103

Name _____

Date of first entry _____

Date of last entry _____

1st on H/L Bill

Name of Work- 1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Maintenance of Road					
from Tal to Gachhiki Tala Tal					
under - MR/3054					
Agency:- R.N.S Project					
Agreement No - 1 Hospital					
chouk Motihari.					
Agreement No - 06MB/2023-2024					
Date of Start - 16.10.2023					
Date of Comp - 15.07.2024					
Actual date of comp -					

① clearing & grubbing by Road Wd.

$2 \times 10 \times 30.00 \times 1.00 =$	600.00 m^2
$2 \times 10 \times 30.00 \times 1.00 =$	600.00 m^2
$2 \times 10 \times 30.00 \times 1.00 =$	600.00 m^2
$2 \times 10 \times 30.00 \times 1.00 =$	600.00 m^2
$2 \times 10 \times 30.00 \times 1.00 =$	600.00 m^2
$2 \times 10 \times 30.00 \times 1.00 =$	600.00 m^2
	3000.00 m^2
	0.300 Hect.

② constn. of sub granular

sub-base by providing (GSD)

CH - 0 to 100

$1 \times 0.66 \times 0.31 \times 0.100 =$	0.02 m^3
$1 \times 1.02 \times 0.88 \times 0.100 =$	0.09 m^3

Continuation

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost.					
1) Clearing & grubbing by hand.					
- do - do all complete Job					
Qty vide T.M.B P(1) = 0.300 m ³					
① Rs 72637 = 86/m ³ → Rs 21809 = 0.					
2) constn. of GSB etc.					
Qty. vide T.M.B P(4) = ^{24.59} 24.59 m ³					
② Rs 2788 = 86/m ³ → Rs 7262 L-r					
3) constn. of WBM for Dr. II etc.					
Qty. vide T.M.B P(11) = ^{26.39} 26.39 m ³					
③ Rs 5356 = 31/m ³ → Rs 180277 = 0.					
4) constn. of WBM for Dr. III etc.					
Qty. vide T.M.B P(15) = ^{53.62} 53.62 m ³					
④ Rs 5197 = 31/m ³ → Rs 286293 = 0.					
5) Prov. and laying Prime coat					
(Bs-1) etc.					
Qty. vide T.M.B P(16) = ^{741.60} 741.60 m ²					
⑤ Rs 59 = 27/m ² → Rs 43955 = 0.					
6) Prov. and laying Prime coat					
(mix Seal) etc.					
Qty. vide T.M.B P(16) = ^{741.60} 741.60 m ²					
⑥ Rs 295 = 16/m ² → Rs 218891 = 0.					

Continuation

780884 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Prov. Laying Pack Concl.					
			(PS-1) m ² etc.		
Qty. wide T.M.B.P (16)			741.80		
			364.13 m ²		
Qty. wide T.M.B.P (16)			4923.75 m ²		
			5907.88 m ²		
			5665.35		
⑧ B 20-32/m ²				→ AS	11540320
					12039420
⑧ Prov. 2 Laying S.D. Ck.					
Qty. wide T.M.B.P (17)			1231.16 m ²		
⑨ B 15412-90/m ³				→ AS	18973280
⑨ Const. of C.C. Pavement.					
Qty. wide T.M.B.P (17)			121.25 m ²		
⑩ B 9256-04/m ³				→ AS	11218320
⑩ Km S.D. Ck.					
Qty. wide T.M.B.P (17)			2100 m ²		
⑪ B 3311-41/each				→ AS	662300
⑪ 200 mm Stone etc.					
Qty. wide T.M.B.P (17)			6100 m ²		
⑫ B 908-94/each				→ AS	545400
⑫ 600 mm equivalent etc.					
Qty. wide T.M.B.P (17)			6100 m ²		
⑬ B 4707-77/each				→ AS	2824700

Continuation

Rs 395577100

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 600mm circular etc.					
Qty. wide T.M.B P(18) = 2.00 Nos.					
② H 6157 = 40/each → H					12315200
(14) 600mm x 450mm rectang.					
Qty. wide T.M.B P(18) = 2.00 Nos.					
② H 6003 = 01/each → H					12018300
(15) Boundary Pillar/Post guard					
Qty. wide T.M.B P(18) = 23.00 Nos.					
② H 690 = 07/each → H					1587200
(16) Planning at front by Road					
Qty. wide T.M.B P(18) = 65.50 Nos.					
② H 1216 = 91/each → H					7909900
(17) prvn. thermoplastic etc.					
Qty. wide T.M.B P(18) = 260.00 m ²					
② H 886 = 33/m ² → H					230961300
(18) prvn. thermoplastic etc.					
Qty. wide T.M.B P(18) = 8.00 m ²					
② H 886 = 33/m ² → H					709100
(19) prvn. longist thermoplastic					
Qty. wide T.M.B P(18) = 40.00 m ²					
② H 984 = 75/m ² → H					3939000

Continuation

Particulars Details of actual measurement Contents of area

(20) Plaster in masonry sign board.

Qty. wide TMB P(18) = 3.50 No.

① H 14008 = 89/each → H 42022.20
42022.20

(21) Brick work in masonry.

Qty. wide TMB P(19) = 8.64 m

① H 7196 = 74/m → H 62180.20

(22) Plastering with cement mortar.

Qty. wide TMB P(19) = 80.64 m

① H 239 = 34/m → H 19300.20

(23) Plastering on two coats etc.

Qty. wide TMB P(19) = 80.64 m

① H 135 = 23/m → H 10905.20

(24) Constr. of sub-grade 2

Gathered shoulder etc.

Qty. wide TMB P(20) = 54.00 m

① H 264 = 23/m → H 12385.20
12385.20

R 46022.20
46022.20

Add. 1% Labour cost. (+) H 18566.20

Add. 18% G.T. (+) B 87418.20

Add. 10% S.F. (+) B 43825.20

B 58232.20
58232.20

Less 10% as per below (-) 58232.20

B 52408.83

Continuation 4977096.20

Checked by 20/01/24
2.E

20/01/24
AC

3508950.20
20/01/24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
① E/W =	540.0 M ³				17820
② S/M II =	40.72 M ³				
③ S/M III =	114.31 M ³				
④ Stone chips =	311.68 M ³				
⑤ coarse sand =	64.27 M ³				19281
⑥ Mortar =	2.69 M ³				
⑦ Screening =	27.47 M ³				904
⑧ Bricks =	2880 Nos.				130
⑨ Bitumen VG10 =	1.870 MT				
⑩ Bitumen VG30 =	14.77 MT				
⑪ Emulsion SS-L =	0.837 MT				
⑫ Emulsion AS-L =	1.625 MT				

Billed by 20-01-2024
 20-01-2024
 2.2
 Billed by 20-01-2024
 20-01-2024
 2.2

① Bitumen purchase invoice No
 BR013005671 dt 18-12-2023 = 16382
 (VG30)
 Bitumen consume = 14.77 MT
 (VG30)

Balance Qty = 1.572 MT

② Bitumen purchase invoice No
 BR013005671 dt 18-12-2023 = 1942
 (VG10)
 Bitumen (VG10) consume = 1.870 MT

Balance Qty = 0.102 MT

③ Emulsion SS-L invoice No
 BR013005672 dt 18-12-2023 = 1.00 MT
 SS-L consume = 0.837 MT

Balance = 0.163 MT

④ Emulsion AS-L invoice
 BR013005672 dt 18-12-2023 = 1.80 MT
 AS-L consume = 1.625 MT

Billed by 20-01-2024
 20-01-2024
 2.6
 Billed by 20-01-2024
 20-01-2024
 2.6
 Balance = 0.175 MT

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement					
					S.F 10%.
① concrete/M =	540 m ³				19.04 m
② H 35 = 25/m ³				→ H	11.66 m
② G.S.B =	26.08 m ³				
6.5 mm to 9.5 mm =	11.66 m ³				
③ H 30 = 16/m ³				→ H	10.52 m
1.5 mm to 2.36 mm =	9.33 m ³				
③ H 429 = 97/m ³				→ H	358.2 m
28 mm below =	^{13.32} 0.512 m³				
③ H 14 = 75/m ³				→ H	193 m
③ W.B. 10 mm II =	33.65 m ³				
2.36 mm to 4.75 mm =	40.74 m ³				
⑤ H 99 = 33/m ³				→ H	4040 m
Stone Screening =	8.974 m ³				
③ H 429 = 97/m ³				→ H	386 m
Binding material =	2.692 m ³				
④ ③ H 161 = 62/m ³				→ H	97 m
④ W.B. 14 98 III =	73.81 m ³				
53 mm to 22.4 mm =	89.31 m ³				
eA 1100 = 04/m ³				As	98.24
Stone Screening type 11.2 mm =	17.714 m ³				
eA 429 = 97/m ³				B	762

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Mix seal surface = 934.13 m^2					
Stone chp - $13.2 \text{ mm} \times 0.09 \text{ m} \times 0.09 \text{ m} = 26.57 \text{ m}^3$					
e/B $429 = 97/\text{m}^3$					B $1143 =$
⑥ S.D.B.C. = 123.10 m^3					
Stone Aggregate = 176.31 m^3					
e/B $595 = 16/\text{m}^3$					B $10494 =$
⑦ Cement concrete pavement = 121.20					
Stone Agg. = 109.08 m^3					
e/B $901 = 46/\text{m}^3$					B $9833 =$
Sand = 54.54 m^3					
e/B $577 = 80/\text{m}^3$					B $3151 =$
⑧ K.M. Stone = 2 m^3					
P.C.C. = 0.53 m^3					
e/B $1091 = 13/\text{m}^3$					B $59 =$
⑨ 200 mm Stone = 6 m^3					
P.C.C. = 0.287 m^3					
e/B $1091 = 13/\text{m}^3$					B $31 =$
⑩ Boundary pillar = 23 m^3					
P.C.C. M15 = 0.504 m^3					
e/B $1091 = 13/\text{m}^3$					B $55 =$
⑪ M/R LOYAL HAZARIBAGH = 3 m^3					
P.C.C. M15 = 3.75 m^3					
e/B $1091 = 13/\text{m}^3$					B $409 =$
⑫ Road Furniture = 10 m^3					
P.C.C. M15 = 1.26 m^3					
e/B $1091 = 13/\text{m}^3$					B $137 =$
					B $43,875 =$

20-01-2024
20
Continuation

20
20/01/24
20

Memo of payment Rs 2508050/-


Sch. XLV-Form No.134

28

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.D. - 5% - Rs			175403/-		
G. Tax - 2% - Rs			54772/-		
L. Cess - 1% - Rs			35081/-		
GST - 1% - Rs			32386/-		
Shst - 1% - Rs			32386/-		
S. fee - Rs			43875/-		
Royalty - Rs			46279/-		
Total Due - Rs			430182/-		
Pay by ems - Rs			3077868/-		
Grand total Rs			3508050/-		
Payable for Rs (3508050/-) thirty five lakh eight thousand fifty only.					

Executive Engineer
R.W.D. Works Div., Chakia

18/02/24
Rupam
17/02/24



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of MK Road for					
To the Cooncha Tola					
Agency- RNS Project					
At- Aganola, Gali no-1					
Hospital Charak Nitalari					
Agreement No- 06 MBD/2023-24					
Date of start - 16/10/2023					
Date of Completion- 15/07/2024					
Actual date of Completion- 20/01/2024					
Further work- Nil					
Hence measurement- Nil					
<i>(Signature)</i>					
<i>(Signature)</i>					

Abstract of cast

- ① Clearing and grubbing road land

Q. V7113 P21 ① = 0.30 leaf

ch 72697.86/lect K - 128094

- ② Prove Coxeter's subcase

$$R-VINB/21(2) = 24.59m^2$$

$$c_{h, 2788.86/n^3} - h_{68578.4}$$

- ⑤ Prove laying, spreading and compacting MBG 2-2

$$Q. V_{MB} \text{ at } 10^\circ = 26.39 \text{ m}^3$$

$$e.h. 535651/11^3 - R_3 - 141.358 = 0$$

- Q Prove by using spreading and compacting lemma 3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VTNB p21(4) = 55.6211					
e R. 51.17 = 21/11					R. 2,862.93
⑤ Proven base coat with emulsion (SS1)					
Q-VTNB p21(5) = 741.6011					
e R. 59.2711					R. 43955
⑥ Proven and laying mix seal					
Q-VTNB p21(6) = 741.6011					
e R. 295.1611					R. 2,188.91
⑦ Proven Tack coat with emulsion (Ac1)					
Q-VTNB p22(1) = 741.6011					
e R. 20.5311					R. 1,1540.32
⑧ Proven and laying SDBC					
Q-VTNB p22(2) = 123.1011					
e R. 15412.9011					R. 1897328
⑨ Consists of unreinforced concrete Pavement					
Q-VTNB p22(3) = 123.1011					
e R. 9256 = 41/11					R. 1,121,832
⑩ Proven and fixing kerb stone					
Q-VTNB p22(4) = 2.1111					
e R. 3311 = 41/each R					6623
⑪ Proven and fixing 200mm stone					
Q-VTNB p22(5) = 6.1111					
e R. 908 = 94/each R					5454


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) 600mm circular					
Q-VTMB/22(12)= 6 May					
e h- 4707.77/each h-					28247=a
(13) 600mm circular					
Q-VTMB/23(13)= 2 May					
e h- 6157.40/each h-					12315=a
(14) 600mm x 450mm					
Q-VTMB/23(14)= 2 May					
e h- 6009.01/each h-					12018=a
(15) Prov and fixing boundary Pillar					
Q-VTMB/23(15)= 23 May					
e h- 6700.07/each h-					15872=a
(16) Planting of Trees by the road-side					
Q-VTMB/23(16)= 65 May					
e h- 121691/each h-					79099=a
(17) Prov and laying Road marking (BT Position)					
Q-VTMB/22(17)= 260.00 m					
e h- 886.39/m h-					230461=a
(18) Prov Pedestrian crossing					
Q-VTMB/23(18)= 8.00 m					
e h- 886.39/m h-					7091=a
(19) Prov and laying Road marking					
Q-VTMB/22(19)= 40.00 m					
e h- 984.75/m h-					39390=a

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(20) Brown and fixing infomatory sign board					
R-VTNB/24(20) = 3 Nos					
c/c 14008.89/km ²					42027=0
(21) Brick masonry in wall (1:3) to parapet					
R-VTNB/24(21) = 8.64 m ²					
c/c 7176.74/m ²					62180=0
(22) Plastering wall (1:4)					
R-VTNB/24(22) = 80.64 m ²					
c/c 239 = 34/m ²					19300=0
(23) Plastering terrace floor					
R-VTNB/24(23) = 80.64 m ²					
c/c 135 = 23/m ²					10905=0
(24) Constn of subgrade and earthen shoulder					
R-VTNB/24(24) = 468.72 m ²					
c/c 264.23/m ²					123850=0
					R-4610,279=0
Add 1% labour cost					46103=0
Add 18% GST (+)					829,850=0
Add 10% Squireage (+)					43875=0
					R-55,30,107=0
Less 10% below					5,53,011=0
					R-49,77,096=0

S. D. - 5% - Rs 734522
G. Tax - 2% - Rs 2938170
L. Cess - 1% - Rs 1469070
GST - 1% - Rs 1469070
SGST - 1% - Rs 1469070

Total Due - Rs 14690370
Pay by epos Rs 13214370

Grand total Rs 146904670
Passed for Rs (146904670) fourteen
lakh sixty nine thousand forty
Six only.


Executive Engineer
R.W.D. Works Div., Chakia
28/3/24
28/3/24