

Name of work - NH-30 # 5412442 213 तक

OSMBD  
2024-25

# Schedule XLV-Form No. 134

Danapur

DIVISION

maner


SUB-DIVISION

M.B No-1605

## Measurement Book

Name of Agency - Parmanand Sinha

Certified that this M.B Contains  
100 (One hundred) Nos of Machine  
Pages & issued to Sri...Rukmuddin  
.....Amsan.....A.E, R.W.D, works  
Sub Division...Manes

  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दानापुर

Abh  
21/9/24

Sch. XLV - Form No. 134

Danapur DIVISION  
Manes SUB-DIVISION

**Measurement Book**  
No. 1605

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_



Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                                      | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                  | No.                           | L. | B. | D. |                  |
| Name of work:— R&M of road from NH30 to Gyaspuz. |                               |    |    |    |                  |
| Name of Agency— Parmahand Sinha.                 |                               |    |    |    |                  |
| Agreement No — 05/MBD/2024-25                    |                               |    |    |    |                  |
| Date of commencement — 21/09/24,                 |                               |    |    |    |                  |
| Date of Actual completion — 21/12/2024           |                               |    |    |    |                  |

Record measurement

① Prov. &amp; fixing of logo of maintenance project etc

Logo of maint Board. = 02.00 Nos

Maintenance Board = 01.00 No

Total = 03.00 Nos

② clearing &amp; grubbing road land etc

 $2 \times 40. \times 30.00 \times 1.00 = 2400.00 m^2$  $2 \times 40. \times 30.00 \times 1.00 = 2400.00 m^2$  $2 \times 01. \times 30.00 \times 1.00 = 60.00 m^2$  $2 \times 01. \times 20.00 \times 1.00 = 40.00 m^2$  $4900.00 m^2$ 

Continuation: = 0.490 Hec

25-10-2024  
HE

# 1st & final Bill

## Abstract of cost

8

Sch. XLV-Form No. 134

| Particulars                                                                                                                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                               | No.                           | L. | B. | D. |                  |
| 0101 → clearing & grubbing etc<br>Ref QTY VMB Rq No - (01)<br>= 0.490 Hec @ Rs 76926.08/Hec = Rs 37694.00                                     |                               |    |    |    |                  |
| 102 - scarifying existing bituminous surface etc<br>Ref QTY VMB Rq No - (02)<br>= 75.00 m <sup>2</sup> @ Rs 20.61/m <sup>2</sup> = Rs 1546.00 |                               |    |    |    |                  |
| 203 - cost of subgrade & E/ shoulder etc<br>Ref QTY VMB Rq No - (03)<br>= 600.00 m <sup>3</sup> @ Rs 244.47/m <sup>3</sup> = Rs 146682.00     |                               |    |    |    |                  |
| 304 - WBM gr-3 → prov, laying, spreading etc<br>Ref QTY VMB Rq No - (03)<br>= 38.91 m <sup>3</sup> @ Rs 5279.31/m <sup>3</sup> = Rs 205418.00 |                               |    |    |    |                  |
| 405 - Prime coat → prov & applying etc<br>Ref QTY VMB Rq No - (03)<br>= 518.80 m <sup>2</sup> @ Rs 57.18/m <sup>2</sup> = Rs 29665.00         |                               |    |    |    |                  |
| 506/06 - Tack coat → prov & applying etc<br>Ref QTY VMB Rq No - (04)<br>= 3787.16 m <sup>2</sup> @ Rs 16.28/m <sup>2</sup> = Rs 61466.00      |                               |    |    |    |                  |
| Continuation                                                                                                                                  |                               |    |    |    |                  |
| C/O Rs 482.47/-                                                                                                                               |                               |    |    |    |                  |

B/F → R 8279886/-

| Particulars                                                               | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                           | No.                           | L. | B. | D. |                  |
| 13/13 - (ii) 600 mm circular                                              |                               |    |    |    |                  |
| = 04.00 nos @ R 6049.47/nos =                                             |                               |    |    |    | R 24198.00       |
| 4/14 - (iii) 600 mm x 450 mm rectangular                                  |                               |    |    |    |                  |
| = 06.00 nos @ R 5902.53/nos =                                             |                               |    |    |    | R 35415.00       |
| 5/15 - Painting 02 coats on new concrete etc                              |                               |    |    |    |                  |
| Ref SF VTM B R No - (07)                                                  |                               |    |    |    |                  |
| = 60.48 m <sup>2</sup> @ R 137.16/m <sup>2</sup> =                        |                               |    |    |    | R 8416.00        |
| 1/16 - MM Grey CGO band etc                                               |                               |    |    |    |                  |
| Ref SF VTM B R No - (08)                                                  |                               |    |    |    |                  |
| = 03.00 nos @ R 11125.65/nos =                                            |                               |    |    |    | R 33377.00       |
| 1/17 - Painting of trees and their etc                                    |                               |    |    |    |                  |
| Ref SF VTM B R No - (06)                                                  |                               |    |    |    |                  |
| = 50.00 nos @ R 1305.10/nos =                                             |                               |    |    |    | R 65255.00       |
| 3/18 - Road marking with hot applied etc → at edge of BT surface etc      |                               |    |    |    |                  |
| Ref SF VTM B R No - (06)                                                  |                               |    |    |    |                  |
| = 205.00 m <sup>2</sup> @ R 886.50/m <sup>2</sup> =                       |                               |    |    |    | R 181733.00      |
| 0/19 - Road marking with hot applied etc → at edge of cement concrete etc |                               |    |    |    |                  |
| Ref SF VTM B R No - (06)                                                  |                               |    |    |    |                  |
| = 290.00 m <sup>2</sup> @ R 995.39/m <sup>2</sup> =                       |                               |    |    |    | R 288663.00      |

Continuation

C/O R 8992690/-

8916943



| Particulars            | Details of actual measurement |    |    |    | Contents of area |
|------------------------|-------------------------------|----|----|----|------------------|
|                        | No.                           | L. | B. | D. |                  |
| Total work done B      |                               |    |    |    | 10749046         |
| Less H & R Amt 0.10% B |                               |    |    |    | 10749            |
|                        |                               |    |    |    | 10738297         |
| <u>Mano el pany</u>    |                               |    |    |    |                  |
| Royalty                |                               |    | B  |    | 19800            |
| Ry p m.p               |                               |    | B  |    | 182700           |
| S/Fee                  |                               |    | B  |    | 88541            |
| S.D @ 5%               |                               |    | B  |    | 536915           |
| G.T                    |                               |    | B  |    | 89584            |
| Uey                    |                               |    | B  |    | 89584            |
| Tree mus               |                               |    | B  |    | 45679            |

|      |  |  |   |  |          |
|------|--|--|---|--|----------|
| SYST |  |  | B |  | 89584    |
| CRST |  |  | B |  | 89584    |
| Chng |  |  | B |  | 9501326  |
|      |  |  |   |  | 10738297 |

paid for B 10738297 /  
 one crore seven lakh thirty  
 eight thousand two hundred.  
 Nondy seven Rypus only.

कार्यपालक आभियंता  
 ग्रामोण कार्य विभाग  
 कार्य प्रमंडल, पनापुर

2.1.25

2.1.25