

જાતિ ૩૦૫૪ અવસ્થા ગુણી સુખનાથ સુસાઈ
સે સુવલ્લભ પદ બિરોધ

Schedule XLV-Form No. 134

Executive Engineer RWD works

DIVISION

Partna

Fathua.

SUB-DIVISION

CLAMCO EXIM

Measurement Book

7692

1
Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	At	1st	
Name of work:-	Repair & fix a year maintenance				
	of Road from Dhami Sultanpur				
	Shreebha Road to Ahola Pur				
	Path under 3054 MR PKG No. MR				
	N/23-24 Patna/14.				
Agency:-	Glanceo Exim Pvt. Ltd; Postal Dry				
	clean white lily opp. Gate No. 1;				
	Ashok Nagar, Ranchi, Jharkhand-				
	834002 At Present Flat no'				

203	Tara Apartment, near Divya				
	Saley Hospital, Anandpur, Patna				
	Bihar-800001.				

Agreement no'	50/MBO/2023-24				
Rate Approved-	0.50% Below				
Date of commencement-	16/3/24				
Date of completion	15/12/24				
Date of measurement-	08/08/24.				

Work-done					
Item ①	Clearing & grubbing				
	road land... etc.				

Work 8/8/24	$2 \times 10 \times 30.00 \times 1.00 =$	$600.00 m^2$
	$2 \times 6 \times 30.00 \times 1.00 =$	$360.00 "$
	$2 \times 1 \times 20.00 \times 1.00 =$	$40.00 "$
		$1000.00 m^2$
	Hect = $1000.00 m^2 / 10000 =$	$0.10 Hect.$

Continuation

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd & Final bill				
Name of work:-	Repair & five years main- tenance of Road from Dumari Sultanpur S.M. Ksh. Bendi to Abadpur P.O. under 3054 MR P.O. No. MR-11/23-24 Patna/14				
Agency:-	Glamco Exim Pvt. Ltd., Postal Dry, clean white lily app. Gate No-1 Ashok Nagar, Ranchi, Jharkhand 834 002 At present Flat no-203, Tara Apartment, Near Jivek Sakey, Hospital, Anandpur Patna, Bihar, 800001.				
Agreement No:-	50/MRD/2023-24				
Rate Approved:-	p. 50% Below				
Date of commencement:-	16/03/2024				
Date of completion:-	15/12/2024				
Date of measurement:-	30/11/2024.				
	Work done				
Item ①	Planting of trees by the road side and their maintenance for one year --- do etc				
				Qty =	19.00 Nos.

Continuation

PTD

Sch. XLV Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	I.	B.	D.	
2 for (2) Brick masonry of wall applied thickness in 1:1:4 mortar					
2 x 10 x 30.00 x 0.100 =					60.00 m ²
2 x 2 x 30.00 x 0.100 =					12.00 "
2 x 1 x 20.00 x 0.100 =					4.00 "
					76.00 m ²
At edge of old portion					
2 x 4 x 30.00 x 0.100 =					24.00 m ²

Item (3) Brick masonry work in 1:1:4 mortar in 1:1:4 mortar					
2 x 6.00 x 0.40 x 0.60 =					2.88 m ³
Item (4) Plastering with 1:1:4 on brick work in substructure do etc.					
Side 4 x 6.00 x 0.60 =					14.40 m ²
Top 2 x 6.00 x 0.40 =					4.80 "
Front 4 x 0.40 x 0.60 =					0.96 "
					20.16 m ²

Continuation

PTD

Continuation

PTD

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
				311 = 06/280 = 00
(iii) 200 m. stone				
2.00 Nos. side Tm B.P. (13)				
els 311 = 06/280 each — ls				1622 = 00
(11) Per. detecting direction				
& Place identification				
retro reflector sign				
--- do --- do --- etc.				
1.92 m ² side Tm B.P. (13)				
els 13988 = 42/m ² — ls				26858 = 00
(12) Per. & fixing of retro				
reflectorsed Catenary				
menelatory & Enfor-				
--- matory sign --- do etc.				
(i) 600 mm eq. & triangular				
7.00 Nos. side Tm B.P. (13)				
els 4777 = 30/each — ls				33441 = 00
(ii) 600 mm Circular				
2.00 Nos. side Tm B.P. (13)				
els 6212 = 80/each — ls				12426 = 00
(iii) 600 x 450 mm Rectangular				
2.00 Nos. side Tm B.P. (13)				
els 6065 = 86/each — ls				12132 = 00
(13) Rec M. 15 grade 6000				
- dory pillar - do - etc.				
32.00 Nos. side Tm B.P. (13)				
els 631 = 21/each — ls				20199 = 00
els 1212458 = 00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 12,12,958=00
(14) Printing new letters + figures - do - etc.					
24.00 sq. ft. vide T.M.B.P. (14)					
at Rs 77 / sq. ft. - Rs					18=00
(15) Planting of trees by the road side - do - etc.					
19.00 each vide T.M.B.P. (17)					
at Rs 1294=62 / each - Rs					24598=00
(16) Prov. & laying of hot applied thermoplastic compound - do - etc.					
At Edge for BT Portion					
76.00 m ² vide T.M.B.P. (18)					
at Rs 886=50 / m ² - Rs					67374=00
At Edge for old & new portion					
24.00 m ² vide T.M.B.P. (18)					
at Rs 919=02 / m ² - Rs					22056=00
(17) Prov. & laying of typi- cal information sign board with logo - do - etc.					
3.00 m ² vide T.M.B.P. (14)					
at Rs 11,372=67 / each - Rs					34118=00
(18) Plastering with C.M. (1:4) on brickwork - do - etc.					
20.16 m ² vide T.M.B.P. (18)					
at Rs 194=75 / m ² - Rs					3926=00
					40 Rs 13,65,048=00

Continuation

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				1313	65048.00
(17) Brick masonry in c.m.					
27 11.2 in parapet etc etc					
288 m ³ wide T.M.B.P. (18)					
etc 6661 = 220/m ³ — 12					19,127.00
(20) Applying two coats					
28 including primer					
coat after filling the					
surface with synthetic					
etc enamel paint					
--- do --- do --- etc					
20.16 m ² wide T.M.B.P. (19)					
etc 139 = 16/m ² — 15					2805.00
				1313	86980.00
Add 13% GST ⊕				15	249656.00
Add 1% L.C.S. ⊕				15	13870.00
Add Signage					
wide T.M.B.P. (19) ⊕				15	19733.00
				191664239.00	
Less: 50% below					
as per agreement ⊖				15	8321.00
				15	1655918.00
Reduct & Training Payment					
wide T.M.B.P. (19) ⊖				15	1488136.00
Work has been				15	167732.00
completed as per					
spec. & direction of E/T					
30.11.20					
J.E.					
30.11.20					
AC					

Continuation