

21/5 - 19/11/55 SC
Shedule XLV Form No. 134.

1475

Baranum Rail Line to Rail Line.

SUPPLY DIVISION

Road works Division Supply SUB-DIVISION

Measurement Book

DM Sai Nath Construction (Vishal Kumar)

Bad and Fair/ Bill

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. of Road					
From Baruni, Rail Line					
To Rail Line.					
Agency: - Om Sainath Const.					
Agreement No: - 10/SB0/2020-2021					
Agreement Value: - 1,40,01,900 = ₹					
Rate approved: - 10% below,					
Date of start: - 11-02-2021					
Date of Comp ^m : - 10-02-2022					
Actual Date of Comp ^m : - 30-12-2023					
Date of measurement: - 11/11/23					
-: Abstract of cost: -					
1/1) Setting out pillars					
Qty = 10 Nos. vid = 10 - 40					
@ 2454.62/10m					B = 39274 = ₹
2/2) clearing and unrubbing					
Qty = 0.65 Hft. vid = 11 - 40					
@ 49496.70/hft.					B = 32173 = ₹
3/3) Dismantling of Structure					
Qty = 21.63 M ³ vid = 11 - 40					
@ 398.10/M ³					B = 8611 = ₹
4/4) Dismantling of Structure.					
Qty = 129.69 M ³ vid = 11 - 41					
@ 228.72/M ³					B = 29663 = ₹

Continuation

[illegible]