

इस प्रमाण पर आधारित योजनानुसार प्रत्येक जंजन प्रारंभ में
उक्तमानानुसार के कार से महाकलित होजा जाई नं० ६-
Schedule XLV-Form No. 1, 14
एक अन्य नं० ३०० वि० प्र० पर रेट पुस्त निर्माण
कार्य एवं पौन्य प्रवर्ति अथवा प्रकाश कार्य।
एक बार नामा की संख्या ६५/5 BD-2023-24.
एक बार नामा की राशि 16356355
कार्य प्रारंभ करने की तिथि 30.01.2024.
कार्य पूर्ण करने की तिथि 29.01.2025.
SUB-DIVISION
संवेदन- मेसर्स डी पी अन्सकुरे

MEASUREMENT BOOK

मापी पुस्त की संख्या 143572023-24.

2nd and ^{A/G} Bill

25

Abstract

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of Work:- Const. of RCC					
Box Bridge in present Mukhiya					
towards Mahadalit tola Ward No-6					
at ch:- 0+900km. with 5 yrs.					
maintenance Block- Narpatganj					
under NABARD.					
Name of Agency:- M/s T.P. Const. at					
Marwaripatti, Ward no-17					
Araria.					
Agreement No:- 67/SBD/ 2023-24					
Date of Agreement:- 30.01.2024					
Date of Completion:- 29.01.2025					

① E/work in excav. for structures
Comp. as per draw and T.S
= 849.10 m^3 vide Qty TMB P-11
@ Rs. $427.09/\text{m}^3$ = Rs. 362642=00

②/3 p/v and laying p.c.c m-15
levelling course
 37.77 m^3 vide Qty TMB P-11
@ Rs. $8474.07/\text{m}^3$ = Rs. 320066=00

③/4 p/v and laying R.C.C m-35
in substructure comp. as per
draw and T.S
= 321.91 m^3 vide Qty TMB P-12
 12.339 m^3 - do- P-18
T= 334.249 m^3 Limk 328.52 m^3

Continuation

c/o-Rs. 682708=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
R/f =	Rs.	14	04	89	93 = 00
Add 18% G.S.T =	Rs	2	52	88	19 = 00
Add 1% L. cess =	Rs	1	40	49	0 = 00
1st S.F. =	Rs	30	18	1 = 00	
2nd S.F. =	Rs	35	09	3 = 00	
	T = Rs.	1	67	83	576 = 00
⊖ Below 11.13% =	Rs	18	68	01	2 = 00
	= Rs.	1	49	15	564 = 00
⊖ prev. payment =	Rs	74	21	35	2 = 00
	= Rs	74	94	21	2 = 00
July 05.01.2025 52 05.01.2025					

Material statement :-

① p.c.c m-15 levelling course	=	8.87 m ³	
Sand = 4.0 m ³ @ Rs 577.80/m ³	=	Rs	2311.00
40mm = 4.80 m ³ @ Rs 992.33/m ³	=	Rs	4763.00
20mm = 2.40 m ³ @ Rs 595.36/m ³	=	Rs	1429.00
10mm = 0.80 m ³ @ Rs 657.91/m ³	=	Rs	526.00
② p.c.c M-20	=	132.62 m ³	
R.c.c M-35	=	6.61 m ³	sub struct.
		93.52 m ³	sup. struct.
		13.80 m ³	W. course
		17.35 m ³	App. slab
	T =	263.90 m ³	
Sand = 118.75 m ³ @ Rs 577.80/m ³	=	Rs	68614.00
20mm = 142.50 m ³ @ Rs 595.36/m ³	=	Rs	84839.00

Continuation