

7th on A/c Bill

Measurement

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.


(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                                                                                                 | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                             | No.                           | L. | B. | D. |                  |
| N/W — Const <sup>n</sup> of H.L. RCC bridge over Hemada River from Balasath over river to orai under Nalaid |                               |    |    |    |                  |
| N/A — Anisur Rahman, Talkha Dumra, Sitamarhi (Bihar).                                                       |                               |    |    |    |                  |
| Agg. No. — 35/SRD of 2023-24                                                                                |                               |    |    |    |                  |
|                                                                                                             |                               |    |    |    |                  |
|                                                                                                             |                               |    |    |    |                  |

Date of start :- 23/12/2023

Date of comp. — 27/12/2023

Date of Act. completion —  
under progress



Continuation

# Abstract

43

Sch.XLV-Form No. 134

| Particulars                                                                                             | Details of actual measure |    |    |       | Contents of area      |
|---------------------------------------------------------------------------------------------------------|---------------------------|----|----|-------|-----------------------|
|                                                                                                         | No.                       | L. | B. | D.    |                       |
| ① Const <sup>n</sup> of embankment with approved material obtained from borrow pits do- all exp. jobs — |                           |    |    |       |                       |
|                                                                                                         |                           |    |    | Qty — | 676.45 m <sup>3</sup> |
| @ 263-89/m <sup>3</sup>                                                                                 |                           |    |    |       | ± 1,78,508=00         |
| ② Const <sup>n</sup> of G.S.R Cr.-P. by providing coarse graded material do all jobs —                  |                           |    |    |       |                       |
|                                                                                                         |                           |    |    | Qty — | 42.53 m <sup>3</sup>  |
| @ 3650-57/m <sup>3</sup>                                                                                |                           |    |    |       | ± 1,56,960=00         |
| ③ Laying Rein. cement conc. pipe NP4 / prestressed conc. pipe do all jobs —                             |                           |    |    |       |                       |
|                                                                                                         |                           |    |    | Qty — | 30 m                  |
| @ 7291.05/m <sup>3</sup>                                                                                |                           |    |    |       | ± 2,27,730=00         |
| ④ Carrying out the confirmatory boring for soil investigation for found <sup>n</sup> do all jobs —      |                           |    |    |       |                       |
|                                                                                                         |                           |    |    | Qty — | 03 nos.               |
| @ 1,00,000/nos.                                                                                         |                           |    |    |       | ± 3,00,000=00         |
| ⑤ P/V & constructing Temporary shield 46m dia. do- all jobs —                                           |                           |    |    |       |                       |
|                                                                                                         |                           |    |    | Qty — | 02 nos.               |
| @ 51,118.00/m                                                                                           |                           |    |    |       | ± 1,02,236=00         |
| ⑥ S/F & placing un-coated H.Y.S.D. bars run in found <sup>n</sup> do all jobs —                         |                           |    |    |       |                       |
|                                                                                                         |                           |    |    | Qty — | 111.82 m <sup>3</sup> |
| @ 80,223-90                                                                                             |                           |    |    |       | ± 89,71,599=00        |
| Continuation                                                                                            |                           |    |    |       |                       |
|                                                                                                         |                           |    |    |       | ± 93,37,034=00        |

B/F ————— ₹ 99,37,034 = ∞

44

Sch.XLV-Form No. 134

| Particulars                                                            | Details of actual measure |    |    |    | Contents of area            |
|------------------------------------------------------------------------|---------------------------|----|----|----|-----------------------------|
|                                                                        | No.                       | L. | B. | D. |                             |
| ⑦ P/v steel liner 8mm thick for curbs do - all jobs -                  |                           |    |    |    |                             |
|                                                                        |                           |    |    |    | Qty - 15.93 MT              |
| @ 104228 = 90/MT —————                                                 |                           |    |    |    | ₹ 16,66,620 = ∞             |
| ⑧ Boxed cast in situ M-35 grade R.C.C. pile do - all jobs -            |                           |    |    |    |                             |
|                                                                        |                           |    |    |    | Qty - 636 m                 |
| @ 27880 = 100/m —————                                                  |                           |    |    |    | ₹ 1,76,480 = ∞              |
| ⑨ Pile load test on single vertical pile do all jobs -                 |                           |    |    |    |                             |
|                                                                        |                           |    |    |    | Qty - 200 t                 |
| @ 300.00/t —————                                                       |                           |    |    |    | ₹ 60,000 = ∞                |
| ⑩ Pile load test in lateral load test do all jobs -                    |                           |    |    |    |                             |
|                                                                        |                           |    |    |    | Qty - 3000 tra              |
| @ 5000.00/Hon —————                                                    |                           |    |    |    | ₹ 1,50,000 = ∞              |
| ⑪ E/w in excavation of found <sup>n</sup> of structure do - all jobs - |                           |    |    |    |                             |
|                                                                        |                           |    |    |    | Qty - 895.72 m <sup>3</sup> |
| @ 186.35/m <sup>3</sup> —————                                          |                           |    |    |    | ₹ 1,67,362 = ∞              |
| ⑫ P/v & laying of PCC M15 swelling course do all jobs -                |                           |    |    |    |                             |
|                                                                        |                           |    |    |    | Qty - 25.27 m <sup>3</sup>  |
| @ 8530.43/m <sup>3</sup> —————                                         |                           |    |    |    | ₹ 2,15,569 = ∞              |

Continuation

## Sch.XLV-Form No. 134

| Particulars                                                                    | Details of actual measure |    |    |    | Contents of area            |
|--------------------------------------------------------------------------------|---------------------------|----|----|----|-----------------------------|
|                                                                                | No.                       | L. | B. | D. |                             |
| (13) P/V B laying RCC M-25 in pile cap (Abut. & Pier) do all jobs -            |                           |    |    |    |                             |
|                                                                                |                           |    |    |    | Qty - 432.21 m <sup>3</sup> |
| @ 9701 = 88/m <sup>3</sup> -                                                   |                           |    |    |    | 2 41,93,120 = 00            |
| (14) P/V B const <sup>n</sup> one span service road do all jobs -              |                           |    |    |    |                             |
|                                                                                |                           |    |    |    | Qty - 49.50 m               |
| @ 4378 = 40/m -                                                                |                           |    |    |    | 2 2,16,711 = 00             |
| (15) S/F B fitting HYSD bar reins. in sub-structure do all jobs -              |                           |    |    |    |                             |
|                                                                                |                           |    |    |    | Qty - 42.32 MT              |
| @ 80446 = 90/MT -                                                              |                           |    |    |    | 2 3,64,668 = 00             |
| (16) P/V RCC in sub-structure with conc. (In Abut. & Pier shaft) do all jobs - |                           |    |    |    |                             |
|                                                                                |                           |    |    |    | Qty - 25.81 m <sup>3</sup>  |
| @ 10,000 = 94/m <sup>3</sup> -                                                 |                           |    |    |    | 2 2,58,124 = 00             |
| (17) RCC in substructure with conc. (In Abut. & Pier shaft) do all jobs -      |                           |    |    |    |                             |
|                                                                                |                           |    |    |    | Qty - 264.59 m <sup>3</sup> |
| @ 9826 = 94/m <sup>3</sup> -                                                   |                           |    |    |    | 2 26,00,110 = 00            |
| (18) P/V weep holes in Abutment cap with 100mm dia AC pipe do all jobs -       |                           |    |    |    |                             |
|                                                                                |                           |    |    |    | Qty - 60 nos.               |
| @ 160 = 09/nos. Continuation                                                   |                           |    |    |    | 2 9605 = 00                 |

## Sch.XLV-Form No. 134

| Particulars                                                                                      | Details of actual measure |    |    |    | Contents of area             |
|--------------------------------------------------------------------------------------------------|---------------------------|----|----|----|------------------------------|
|                                                                                                  | No.                       | L. | B. | D. |                              |
| ①9 Back filling behind abutment, wing wall & return wall do all jobs —                           |                           |    |    |    |                              |
|                                                                                                  |                           |    |    |    | Qty — 237.51 m <sup>3</sup>  |
| @ 931 = 77/m <sup>3</sup> —                                                                      |                           |    |    |    | 2 2,21,305 = 00              |
| ②0 Count <sup>n</sup> of embankment with approved material obtained from borrow pits do all jobs |                           |    |    |    |                              |
|                                                                                                  |                           |    |    |    | Qty — 2689.89 m <sup>3</sup> |
| @ 263 = 89/m <sup>3</sup> —                                                                      |                           |    |    |    | 2 7,09,835 = 00              |
| ②1 P/V PCC/RCC M-30 grade & superstructure do all cap. jobs —                                    |                           |    |    |    |                              |
|                                                                                                  |                           |    |    |    | Qty — 183.60 m <sup>3</sup>  |
| @ 10411 = 22/m <sup>3</sup> —                                                                    |                           |    |    |    | 2 19,11,500 = 00             |
| ②2 P/V HYSD/MS Bar & rein. in superstructure do all cap. jobs —                                  |                           |    |    |    |                              |
|                                                                                                  |                           |    |    |    | Qty — 31.12 MT               |
| @ 82078 = 30/MT —                                                                                |                           |    |    |    | 2 26,54,295 = 00             |
| ②3 P/V & laying cement conc. wearing coat M-30 do all jobs —                                     |                           |    |    |    |                              |
|                                                                                                  |                           |    |    |    | Qty — 28.74 m <sup>3</sup>   |
| @ 15514 = 86/m <sup>3</sup> —                                                                    |                           |    |    |    | 2 4,45,897 = 00              |
| ②4 Count <sup>n</sup> of precast RCC railing of M-30 grade do all jobs —                         |                           |    |    |    |                              |
|                                                                                                  |                           |    |    |    | Qty — 117.62 m               |
| @ 2100.50/m Continuation                                                                         |                           |    |    |    | 2 2,47,061 = 00              |
|                                                                                                  |                           |    |    |    | 2 4,86,15,284 = 00           |

B/F  $\longrightarrow 24, 86, 15, 284 = \infty$

47

## Sch.XLV-Form No. 134

[illegible]