

1st A/c bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W 28 Pokhar bhinda to Bhabu Chak via Bara Tala					
under mossy Gun (1.005 km)					
Block - Kucharkota					
Agency - M/s Jwara Construction					
At Makasulpur, P. S. Sasam					
Gopalganj					
Ag No. - 24/51601 mossy Gun					
Date of Commencement of work - 10-10-21					
Date of Completion of work - 9-10-22					

Record Measurement

- 1) Construction of reference & working benchmark

as per spec & drawing

$$10 \times 100.00 = 1000 \text{ m}$$

$$1 \times 85.00 = 85$$

$$1085 \text{ m} = 1.085 \text{ km}$$

- 2) Construction of reference pillar Bhurpa. as per spec

of same item 1

$$1.085 \text{ km}$$

- 3) Clearing and grubbing road land including uprooting Wild vegetation & tree

— do — continuation

2nd year main bill

2nd Year ~~main~~ bill

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10 - N/14-28 pobrahinda to					
Rohhi chakya Bani					
Tola under NMCW (10)					
Scheme					
Agency - M/S Tiwan Conat					
Agreement No - 24/SB/NMCW/					
2020-2021					
Date of W/Start - 10/10/2021					
Actual Date of completion - 8/10/2022					
Date of Measurement					

Recorder by

(1) Restoration of Rain
cuts/Boms - as per spec

2 x 2 x 15.00 x 1.00 x 0.200 = 12.00 m ³	
2 x 3 x 7.00 x 1.10 x 0.250 = 11.55 m ³	
2 x 1 x 5.00 x 0.900 x 0.150 = 1.35 m ³	
2 x 2 x 8.00 x 0.700 x 0.150 = 3.36 m ³	
2 x 2 x 5.00 x 0.700 x 0.150 = 2.10 m ³	
2 x 3 x 11.50 x 0.900 x 0.150 = 9.315 m ³	
3 x 8.00 x 1.15 x 0.250 = 7.50 m ³	
2 x 9.00 x 1.00 x 0.130 = 5.40 m ³	
2 x 1 x 5.00 x 0.900 x 0.15 = 1.35 m ³	
53.935 m ³	
Limit qty - 53.96 m ³	

(2) Making up of Boms/
shoulder, shipping up

2 x 2 x 20.00 x 1.10 = 88.00 m ³	
2 x 2 x 15.00 x 1.00 = 60.00 m ³	

Continuation

14 8.00 m³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Date of entry -					
1. Restoration of Rain					
cutting vide pno. (65)					
Item (1) 53.46 M ² @ 11					
407.70/M ² - 11 21796/100					
2. Making up berms/					
shoulders vide pno.					
(66) Item (2) 366.29 M ²					
@ 60.78 /M ² - 11 22261/100					
3. Premix Carpet with					
seal coats vide					
pno. (66) Item (3)					
41.25 M ² @ 325.63/M ² = 13424/100					
4. Mainth of murrup					
cutting vide pno.					
(66) Item (4) 210.00 M ²					
@ 1182.78 /M ² = 2366/100					
5. Mainth of circular					
cutting vide pno. (66)					
Item (5) 1 M ² @ 11					
2425.45 /M ² - 11 2425/100					
6. Mainth of Road sign					
cutting vide pno. (66) Item					
(6) 0.54 KM @ 11					
1117.64 /KM = 606/100					
7. Mainth of 200 M ² vide					
pno. (66) Item (7)					
1.09 KM @ 733.24/KM = 799/100					
795/100					

Continuation

11 = 63683/100

63684/100

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 15.12.11) Cutting of branches of tree only vide pno- (67) Item 8) 2.00 No @ 115.92/No = 232.24					
9 15.12.11) Cutting of shrubs only vide pno. (67) Item 9) 4.00 No @ 70.20/No = 280.80					
10 15.12.11) Trimming of grass and weeds only vide pno. (67) Item 10) 88.50 No @ 2.37/No = 208.95					
11 Maintenance of tree only vide pno. (67) Item (11) 88.00 No @ 2.37/No = 208.95					
					Rate 76.45/00
					127593/00
Add - 12% G.S.T @ 24 = 15311/00					15311/00
Add 1.01% - (40) 10					276/00
					144236/00
					144181/00
Less 0.21% as per agree					
- Net					303/00
					Rate 143933/00
					143878/00
21/12/11					
21/12/11					
					DAO
					exp
					15/12/11

Continuation