

Kaithabaz Kala nahaz PULL to Haziran Tala

Tak.

Schedule XIV - Form No. 134

(MMSY-MAWARR)
Kodak, 1941

BIHAR P. W. D.

BUXAR

DIVISION

BAJPUX

SUB-DIVISION

MEASUREMENT BOOK.

MB. NO: - 1305

312/12-2-1745

4th year maintainance Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Comments of area
	No.	L	B	D	

Name of work = Construction of road from Kaitna Kala Nanaipue to Hainian toli

Agency = Sri Arbind Kr. Singh

Agreement No = 42 S.B. of 2017-18

Date of Commencement = 6-2-18

Date of work completion = 5-2-19

Actual date of completion = 3-2-19

Measurement of work =

① Restoration of drains with soil

$$2 \times 1800 \times 1.13 \times 3 \times \frac{8}{100} = 97.632 m^3$$

② maintenance of Earth shoulder.

$$2 \times 1800 \times 1.13 \times 14 \times \frac{1}{100}$$

$$= 569.52 m^3$$

③ maintenance of WBm road by filling

$$5 \times 3 \times 2.5 = 37.5 m^2$$

$$16 \times 1 \times 2.5 = 40 m^2$$

$$18 \times 1.5 \times 2 = 54 m^2$$

$$5 \times 2 \times 1 = 10 m^2$$

$$141.5 m^2$$

Continuation

$$\text{lim} = 135 m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
③ maintenance of WBM Gr-7 road by filling					$= 135 \text{ m}^2$
@ 345.72/m ²					
$345.72 \times 35 = 46672 = 00$					
④ Repair of pot holes by 20mm thick premix concrete					$= 135 \text{ m}^2$
@ 292.07/m ²					
$292.07 \times 135 = 39429 = 00$					
⑤ maintenance of Hume pipe Culvert 2 m dia.					
@ 1098.11					
$= 1098.11 \times 4 = 4392 = 00$					
⑥ maintenance of Road sign					$= 0.95$
$= 0.95 \times 1054.98$					
$= 1002 = 00$					
⑦ maintenance of 200m Stone 4 km Stone					$= 1.9 \text{ km}$
@ 548.89					
$548.89 \times 1.9 = 1042 = 00$					
					Rs 1,59,673 = 00
					less 10% below = (-) 1,59,673 = 00
					Rs 1,43,706 = 00

Continuation

5th year maintenance Bill

52

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of work = Construction of
road from kaitha kala
nandpal to Haigan toli

Agency = Sri Arvind K.V. Singh

Agreement NO = 42 SBD of 2017-18

Date of commencement of
work = 6/2/18

Actual Date of completion = 3/2/19

Measurement of work :-

$$\begin{aligned} \textcircled{1} \text{ Restoration of drainage with soil} \\ &= 2 \times 1800 \times 1.13 \times 3 \times \frac{9}{100} \\ &= 109.836 \text{ m}^3 \end{aligned}$$

$$\begin{aligned} \textcircled{2} \text{ Maintenance of Earthwork shoulder} \\ &= 2 \times 1800 \times 1.13 \times \frac{16}{100} \\ &= 650.88 \text{ m}^3 \end{aligned}$$

$$\begin{aligned} \textcircled{3} \text{ Maintenance of 13 m road by} \\ \text{filling} \\ &5 \times 3 \times 20.5 = 307.5 \text{ m}^2 \\ &18 \times 1 \times 3.5 = 63 \text{ m}^2 \\ &20 \times 1.5 \times 2 = 60 \text{ m}^2 \\ &11 \times 3 \times 5 = 60 \text{ m}^2 \end{aligned}$$

Continuation

$$220.5 \text{ m}^2$$

$$\text{limit} = 168.75 \text{ m}^2$$

