

1st On Ale Bill

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of the work</u>					
Construction of M.M.G.S.Y.					
NDR (Awsech) Road from Mahua					
Hala Idgah Se to Dalit Basti					
<u>Name of Agency</u>					
Sri Nagendra Prasad					
Nautan, West Champaran					
<u>Agg. NO</u>	07				
M.B.D./M.M.G.S.Y. Awsech/2024-25					
<u>Date of start</u>	04.10.2024				
<u>Date of completion</u>	03.10.2025				
<u>RECORD ENTRY</u>					
1) Providing and fixing					
Barbed wire to all comp.					
(01 Nos. pillars per Km)					
Qty. = 2 Nos.					
2) Providing & fixing R.F.C.					
Pillars to all comp.					
(04 Nos. per Km)					
Qty. = 6 Nos.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Abstract of 1010</u>				
1/41/	Providing & fixing Benchmarks				
	do all comp.				
02 NOS.	vide TMB P-(01)				
	@Rs. 5258.06/Nos. = Rs.				10516.200
2/75/	Providing & fixing Reference				
	pillars do all comp.				
06 NOS.	vide TMB P-(01)				
	@Rs. 2454.18/Nos. = Rs.				14725.200

3/46/	Providing clearing and grubbing road land do all				
1.05 Hect.	vide TMB P-(02)				
	@Rs. 76926.08/Hect. = Rs.				80772.200
4/77/	Const. of embankment with lead 100m do all comp.				
475.10 m ³	vide TMB P-(06)				
	@Rs. 196.04/m ³ = Rs.				93139.200
5/78/	Const. of embankment with lead 1000m do all comp.				
203.62 m ³	vide TMB P-(06)				
	@Rs. 260.98/m ³ = Rs.				53141.200

Continuation

C.O. = Rs. 252293.200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R.S. = RS. 6451238.200
16/104					Providing and laying 300mm
					Ø Irrigation Pipe d = 300
30.00 m		vide	T.M.B	P-04	
					(A) RS. 1030.059/m = RS. 30902.200
					= RS. 6482140.200
					Add GST 18% = RS. 1166785.200
					Add L.Cess 1% = RS. 64821.200
					Add S. Fee = RS. 136233.200
					= RS. 7849979.200

Less 12.21% below rate (-) = RS. 958482.200

= RS. 6891497.200

[Signature]
16/01/2025
J.E.