

HAITHUA KUSANINDHI PATH TO BANGALAI

¹⁰⁵³ Schedule XLV-Form No. 134 ¹⁵⁴INDISH

Haithua Kusandhi Path to Bigali Jagdish

HAITHUA CONSTRUCTION P.V.T. DIVISION

BLOCK-HAITHUA SUB-DIVISION

MRN-HAITHUA-04

MEASUREMENT BOOK

MB-NO-659

1st & Final Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of Rd:- Hathua Kusaundhi Path					
to Bigahi Jagdish					
Agency: Hathua construction Pvt. Ltd.					
Agreement No: 04 / MBO / 2024-25					
Date of start:- 22.08.2024					
Date of completion:- 21.05.2025					
Act. date of completion:- 16.01.2025					

Measurement				
(1) clearing and grubbing Road land				
(By manual means) - do - do -				
all comp.				
$2 \times 2900 \times 1.00 = 5800m^2$				
$\approx 0.58 Ha$				
(2) construction of subgrade & earthen				
shoulders with approved - do -				
- do - all comp.				
$2 \times 96 \times 30 \times 1.125 \times 0.200 = 1296m^3$				
$2 \times 1 \times 20 \times 1.125 \times 0.200 = 9m^3$				
				$1305m^3$

Continuation

Sch.XLV-Form No. 134 B/F- 84,37,293-2

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
②② Painting 2 coats on new concrete					
Surface - do - do - all comp.					
Qty of TMB P920 ⑥					
120.96 m ² @ RS 137.55/m ² →					16,638.20
				RS - 84,53,931 = 40	
Add 4st @ 18% → 14				15,21,708 = 40	
Add L.C @ 1% - RS				84,539 = 40	
Add SF				RS 88,700.200	
Total → RS				1,01,48,878.20	
less below @ 0.02% - ① RS				2,030.20	
Net payable RS				1,01,46,848.00	

Material Statement	
Earth -	1305 m ³
Metal -	809 m ³
Local sand -	31 m ³
Coarse sand -	130 m ³
Brick -	8640 Nos.

Lt. No- 07, 26- 22.01.2025

A/lot- 10147500 - CPMIS-

Continuation