

N/M:- Belwa Basti (Odra Kali Mandir) To Taxabasi

Schedule XLV-Form No. 134

R.O.D. Works **DIVISION**

Kishangani-1

R.O.D. Work **SUB-DIVISION**
Kishangani

3515.

MEASUREMENT BOOK

Agency:- Dev Brothers Cons. Pvt. Ltd.

1st and Final Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Belwa Basti (Odra Kali Mandir) to Tara bari In Kishanganj Block.					
Agency:- Dev Brothers Construction Pvt. Ltd.					
Agst. No. 10/NMP/MBD/2024-25					
Date of start:- 27-07-2024					
Date of completion:- 26-04-2025					
Record Entry					
Date:- 20-08-2024					

① Clearing and Grubbing Road Land

2 x 25 x 30 x 1.00 = 1500	
2 x 10 x 30 x 1.00 = 600	
2 x 30 x 30 x 1.00 = 1800	
2 x 20 x 30 x 1.00 = 1200	
2 x 15 x 30 x 1.00 = 900	
2 x 25 x 30 x 1.00 = 1500	
2 x 13 x 30 x 1.00 = 780	
2 x 15 x 30 x 1.00 = 900	
2 x 01 x 10 x 1.00 = 020	
Total = 9200	
≈ 0.92 HA.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Date - 27-12-2024					
Brick Masonry work in cement mortar (1:3)					
	2 x 2.50	x 0.40	x 0.60	= 1.20 m ²	
6 No. of culvert parapet				= 7.20 m ²	
Plastering with Cement Mortar (1:4) on brick work					
Side Face	4.00	x 2.50	x 0.60	= 6.00 m ²	
Top	2.00	x 2.50	x 0.40	= 2.00 m ²	
Bottom Face	4.00	x 0.40	x 0.60	= 0.96 m ²	
Total				= 8.96 m ²	
No. of culvert parapet				Qty - 53.76 m ²	
Painting two coats including primer coat					
Side Face	4.00	x 2.50	x 0.60	= 6.00 m ²	
Top	2.00	x 2.50	x 0.40	= 2.00 m ²	
Bottom Face	4.00	x 0.40	x 0.60	= 0.96 m ²	
Total				= 8.96 m ²	
No. of culvert parapet				= 53.76 m ²	
Work has been done as per quantity	(Nil)			27/12/24	
	(Nil)			27/12/24	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Reinforcement cement concrete M-15 grade — 47					
(11) P.M. stone — 47					
06.00 nm, (vide T.M.B.P-18)					
@ M:- 2893.01/nm, 47-					17358.00
(12) 200 M stone — 47					
18.00 nm, (vide T.M.B.P-18)					
@ M:- 816.74/nm, 47-					14701.200
(13) P.V. & Finishing of retto —					
deflectorised cautionary					
Mandatory Informatory Sign board					
(14) 600 mm equilateral triangle					
10.00 nm, (vide T.M.B.P-18)					
@ M:- 4422.29/nm, 47-					44223.00
(15) 600 mm circular — 47					
8.0 nm, (vide T.M.B.P-18)					
@ M:- 4293.04/nm, 47-					34344.00
(16) 600 mm x 450 mm rectangular					
10.00 nm, (vide T.M.B.P-19)					
@ M:- 4148.51/nm, 47-					41485.00
(17) Planting of tree by the Road side — 47					
155.00 nm, (vide T.M.B.P-19)					
@ M:- 1306.35/nm, 47-					202484.00
(18) P.V. & Finishing M.S. iron tree guard — 47					
155.00 nm, (vide T.M.B.P-19)					
@ M:- 2019.93/Continuation 47-					313089.00

9771381 =

1st & final bill

28

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of Payment -					11795912.00
SD —		589796.7			
I. - TAX -		235919.00			
L. Co —		117960.00			
C. Co —		117960.00			1520078.00
S. Co —		117960.00			
R. y —		258354.00			
S. F —		82129.00			
By cheque --		10275834.00			
Total -		11795912.00			

Pay for Rs. 11795912.00 (one crore

seven & 59 thousand 1200 paise)

Twelve only

17/11/25

Executive Engineer
Rural Works Department
Work Division, Kishanganj

17.01.25

17/11/25