

Station A/c B&M

Detailled of Measurement

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Const ⁿ of nr Road from H/30-Humayunpur To Loknathpur in Bagpat Block.					
Agency:- Sures Rai					
Munapur, Muzaffarpur.					
Date of start - 21.07.2023					
Date of completion - 20.06.2024					
① cleaning & grubbing including wild vegetation gran to do all compl. job -					
- 2 x 2400 x 1.00 = 4800.00					
					= 0.48 Ha.
② Const ⁿ of Subgrade of Earthen Shoulder to do all compl. job -					
- 2 x 2410 x 0.700 x 0.300 = 1012.20 m ²					
③ Const ⁿ of granular Subbase GSB gr ^d in Pot ^d patch Area to do all compl. job -					

Continuation



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch. no 10 1.60 1.40					
- 1x 3.50 x 1.60 =					5.600 HL
- 3x 3.50 x 1.40 =					14.700 HL
- 2x 6.60 x 1.20 =					15.840 HL
- 1x 5.00 x 1.30 =					6.500 HL
- 2x 6.30 x 2.10 =					26.460 HL
- 2x 2.80 x 1.30 =					7.280 HL
- 1x 6.70 x 1.40 =					9.380 HL
Ch. no 10 2.40 1.60					
- 3x 10.10 x 1.60 =					48.480 HL
- 1x 5.30 x 1.80 =					9.540 HL
- 2x 6.70 x 1.70 =					22.780 HL
- 1x 3.00 x 2.10 =					6.300 HL
- 3x 6.50 x 1.25 =					24.375 HL
					= 197.20 HL
total qty. 197.20 x 0.175 =					34.51 HL
④ Const of WBM Grt in Pts Patches					
treat to do all comp. job.					
- @ Hvide Sr No ③ PN ② re					
- 1e. 197.2 x 1.02 =					201.144 HL
- 3x 4.10 x 1.96 =					24.108 HL
- 2x 4.10 x 1.96 =					16.072 HL
- 1x 3.10 x 2.60 =					8.060 HL
- 2x 2.20 x 0.80 =					0.880 HL
- 3x 5.00 x 1.84 =					27.600 HL

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Providing Retroreflective 600mm equilateral & triangle ^{board} to do all compl Job -					
- Qty - 8 No.					
(16) Providing 600mm Circular Board to do all compl Job -					
- Qty - 4 No.					
(17) Providing 600mm x 450mm rectangular Board to do all compl Job -					
- Qty - 4 No.					
(18) Providing Boundary Pillar to do all compl. Job -					
- Qty - 48 No.					
(19) Providing Plantation of Tree to do all compl Job -					
- Qty - 106:					
(20) Providing Road Marking with Hot Applied thermoplastic compound to do all compl. Job -					432.604 ²
- 2 x $\frac{1323}{2413} \times 0.100 = 132.304$					

Continuation

[illegible]

Naterial statement

- ① GSS Mts - 26.22 M³
- ② Stone dust / Floor / Sand - 18.63 M³
- ③ WB M-Mix - 53.54 M³
- ④ Stone screening - 9.73 M³
- ⑤ SS-1 (Anne Coat) - 0.50 M³
- ⑥ Track Coat (PSI) - 0.162 MT
- ⑦ MSS - - 1.12 MT
- ⑧ Stone Aggr. - 15.93 M³
- ⑨ Track Coat Reel - 1.082 MT
- ⑩ SDBC - 10.565 MT
- ⑪ Stone Aggr - 137.78 M³
- ⑫ P.C. Stone Aggr - 717.92 M³
- ⑬ Coarse Sand - 358.96 M³

Continuation

Continuation

Abstract of Cost

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① cleaning & grubbing including with vegetation grass to do all Comp. Job -					
Qty vide Sr No ① P.N ① ie - 0.48 Ha.					
@ 72697.86					Rs. 34895.00
② Constn of Subgrade of Earthen Shoulder to do all Comp. Job.					
Qty vide Sr No ② P.N ① ie - 1012.20 M ³					
@ 262.06					Rs. 265257.00
③ Constn of granular Subbase 2.5 in Potts patch Area to do all Comp. Job -					
Qty vide Sr No ③ P.N ② ie - 34.51 M ³					
@ 2443.88					Rs. 84338.00
④ Constn of WBM Gr II in Potts patch Area to do all Comp. Job					
Qty vide Sr No ④ P.N ③ ie - 29.66 M ³					
@ 5161.10					Rs. 153078.00
⑤ Constn of WBM Gr III in Potts patch Area to do all Comp. Job					
Qty vide Sr No ⑤ P.N ④ ie - 44.25 M ³					
@ 4862.82					Rs. 215180.00

Continuation

Continuation