

(MR-N/23-24/03)

L-2.170 km.

Schedule XLV-Form No. 134

LOU - GODAIA TO DAMSITAR

(19)

Agreement w- 35/MBD/10.4/23-24 DIVISION


SUB-DIVISION

BAL KRISHNA BHADLOTHA PVT. LTD.

MEASUREMENT BOOK

1890

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - 6044 -					Goodaira to
Damgitari					
Agency - Bal Krishna Bhalaria Const.					
Pvt. Ltd.					
Agreement No. - 35/HBD/MAN/23-24					
Date of start - 15/3/24					
Date of completion - 14/12/24					
Actual date of completion - 4/12/24					
Length constructed - 2.120 km.					
measurement sheet					
proposed					
14/12/24					
<u>Abstract of Cost</u>					
1) clearing & grubbing					
QVTHSP - 13 $\Rightarrow$ 0.434 ha					
@ R. 26926 = 08/ha - AS. 3338620					
2) Cost of subgrade & earth shoulder					
QVTHSP - 13 $\Rightarrow$ 852.60 m ³					
@ M. 1732511 m ³ - M. 1,47,9352					
3) cost of G.S.B. & II					
QVTHSP - 13 $\Rightarrow$ 73.98 m ³					
@ M. 2356 = 251 m ³ - M. 1,74,31520					
4) Paving & laying W.M. S&T					
QVTHSP - 13 $\Rightarrow$ 91.89 m ³					
@ M. 4562 = 321 m ³ - M. 4,19,2320					

$\frac{1}{2}$


continued the ...