

4th year Maintenance Bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Rampur Kashi bank to Rampur Kashi Purva Jala kuthani Block					
Agency - Sulabh Infrastructure Pvt Ltd Bela Muzga Rampur					
Agreement No - 83/New s.g.n/2019-20					
Date of work order - 31/08/2019					
Date of Completion - 30/08/2020					
Actual date of completion - 31/08/2020					
<u>Work done</u>					
① Restoration of Rain cuts - - - E/L					
5x2x6.0m x 0.85m x 0.30m					15.30 m ³
6x2x4.0m x 0.90m x 0.30m					12.96 m ³
2x2x7.0m x 0.95m x 0.30m					7.98 m ³
4x2x6.0m x 0.95m x 0.30m					13.68 m ³
3x2x5.50m x 0.90m x 0.30m					8.91 m ³
				Total	58.83 m ³
② Maint ⁿ of Earthen shoulder - - - E/L					
2x7x4.50m x 0.95m					59.84 m ²
2x7x5.0m x 0.90m					63.0 m ²

Continuation

Continuation