

(Mmussy + Bridge) 211011-12 (

Schedule XLV-Form No. 134

Consist of Bridge from Part-C Mulibadi path
to Mulibadi Sershq badi (150 ch) (Bridge)
1+150

Agreement No- 14/SBD/2022-23 DIVISION

Agreement Value- 4,74,49,402 = 00 (part - C)

SUB-DIVISION

atch - 1+150

MEASUREMENT BOOK

Jaya Arvan (Purmea)

808
31/3/23

2nd and final Bill
Abstract of cost

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Elv work in excavation for str-el2					
1820.39m ³ O.V.T M.B.P. - (8)					
@ 310.73/m ³ — Rs. 565649.00					
② P/L pcc M15 in levelling Course — el2					
84.40m ³ O.V.T M.B.P. - (8)					
@ 6679.89/m ³ — Rs. 563783.00					
③ P/L R.C.C M20 in Sub str-el2					
468.46m ³ O.V.T M.B.P. - (8)					
@ 7915.22/m ³ — Rs. 3707987.20					
④ S/P/L M150 bars					
reinf in S/S — el2					
49.70MT O.V.T M.B.P. - (8)					
@ 53942.70/MT — Rs. 2680952.00					
⑤ P/L deep holes — el2					
68.00M, O.V.T M.B.P. - (8)					
@ 135.85/each — Rs. 9238.00					
⑥ P/L Backfilling — el2					
170.93m ³ O.V.T M.B.P. - (13)					
@ 812.36/m ³ — Rs. 138857.00					
⑦ P/L 8 layer filter media behind abut — el2					
81.88m ³ O.V.T M.B.P. - (13)					
@ 3426.35/m ³ — Rs. 280550.00					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) 8 pl 8 laying P.C.C					
M30 in Super Str					
— 212					
289.23 m ³ O.V.T MB P- (9)					
1.89 m ³ " " P- (14)					
291.12 m ³					
@ 8732.55/m ³ — P. 2542220.00					
(9) 9 S/P/P M250 bar					
reinf ⁿ in Super					
Str — 212					
33.13 m ³ O.V.T MB P- (9)					
0.225 m ³ " " P- (14)					
33.355 m ³					
Limit to					
33.13 m ³ @ 55139.61/m ³ — P. 1826775.00					
(10) 10 pl 8 laying Cement					
Concrete wearing					
Course M30 — 212					
24.53 m ³ O.V.T MB P- (9)					
3.94 m ³ " " P- (14)					
28.47 m ³					
@ 14051.83/m ³ — P. 400056.00					
(11) 11 Const ⁿ of R.C.C					
Railing M25 grade					
in Cast-in-Situ — 212					
101.20 m O.V.T MB — (15)					
@ 3162.90/m — P. 320085.00					
(12) 12 pl Drainage Spout					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Complete — El 2					
20.00 m ³ O.V.T M.B.P. — (3)					
(13) @ 896.48/each — A.					17930.00
13 PLV P.C.C M15					
grade levelling					
Course — El 2					
8.82 m ³ O.V.T M.B.P. — (14)					
@ 6380.76/m ³ — A.					56278.00
(14) PLV R.C.C M30					
grade approach slab					
— El 2					
19.40 m ³ O.V.T M.B.P. — (14)					
limit to					
19.26 m ³ @ 11438.60/m ³ — A.					220307.00
(15) PLV & laying of					
a Strip Seal expansion					
joint — El 2					
16.80 m O.V.T M.B.P. — (15)					
@ 11284.31/m — A.					189576.00
(16) El 2 in excavation					
for str — El 2					
133.44 m ³ O.V.T M.B.P. — (15)					
731.70 m ³ O.V.T — A. — (9)					
865.14 m ³					
@ 310.73/m ³ — A.					268825.00
(17) PLV & laying boulder					
apron for bed					
Protection — El 2					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
133.47 m ³ O.V.T. MB P—(15)					
@ 3536.63/m ³ —					Rs. 525304.00
(18) 18 ph & laying pcc					
M15 flooring in					
found in — el/2					
44.48 m ³ O.V.T. MB P—(15)					
@ 6818.96/m ³ —					Rs. 303307.00
(19) 19 ph pcc M15 in					
found in Curbin					
wall — el/2					
410.88 m ³ O.V.T. MB P—(10)					
@ 6507.01/m ³ —					Rs. 2673600.00
(20) 20 Cherty and Crubby					
road land — el/2					
0.06 Hect O.V.T. MB P—(10)					
@ 53879.81/Hect —					Rs. 3233.00
(21) 21 Const ⁿ of embankment					
— el/2					
2089.00 m ³ O.V.T. MB P—(19)					
@ 190.14/m ³ —					Rs. 397202.00
(22) 22 Const ⁿ of Subgrade					
& Shoulder — el/2					
39.56 m ³ O.V.T. MB P—(17)					
@ 191.82/m ³ —					Rs. 7588.00
(23) 23 Const ⁿ of G.S.B					
with metal — el/2					
41.3 m ³ O.V.T. MB P—(16)					

Continuation

@ 3604.83/m³ — Rs. 148916.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) 24 pl. laying & Spreading Compacting OBM CR-10 - E/D					
14.34 m ³ O.V.T MB P- (16)					
@ 4441.70/m ³ R.					63 694.00
(25) 25 pl. & Applying primer Coat with Bitumen emulsion - E/D					
202.01 m ² O.V.T MB P- (17)					
Unit to 191.28 m ² @ 43.09/m ² R.					8241.00
(26) 26 pl. & Applying Tack Coat with					

Bitumen emulsion (RS-4) - E/D					
202.01 m ² O.V.T MB P- (12)					
Unit to 191.25 m ² @ 14.85/m ² R.					2840.00
(27) 27 pl. laying and rolling of Close graded premix Surface - E/D					
202.01 m ² O.V.T MB P- (13)					
Unit to 191.25 m ² @ 220.87/m ² R.					42241.00
(28) 28 pl. & fixing 'Logo' of Project Informatory Sign board - E/D					
2.00 m ² O.V.T MB P- (10)					

Continuation

Continuation
DE