

Construction of MMSY (Angest)-NDB-BRRP2-811-Jaynagar

Schedule XLV-Form No. 134

Jaynagar Batti Durga Mandir to MMSY Devara Road.

Jaynagar DIVISION

Agreement no:- 11/SBD/2024-25

Jaynagar SUB-DIVISION

1417

MEASUREMENT BOOK

Reeta Singh w/o Ranjit Singh.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work- Construction					
of MMB/SY (Avesh) W/D-					
BRRPD- 811-Jainnagar					
Avesh Mander to MMB/SY					
Dorbas Road.					
Agency- Reta Singh w/o					
Rangar Singh Mander					
Saran Bihar 841424.					
Agreement No. 11/SBD/24-25					
Date of Commence - 8-10-24					
Date of Completion - 7-10-25					
Rate- 1.11 % Below.					

Record Measurement					
1. clearing and grubbing					
Road land including					
uprooting wild etc					
do - etc.					
2 x 20m x 3.00m = 120m ²					
2 x 10m x 3.00m = 60m ²					
78m ²					
Total Quantity = $\frac{78}{10000} = 0.0078 \text{ Ha}$					
2 x 1 x 30m x 2.0m = 120m ²					
Quantity = $\frac{120}{10000} = 0.012 \text{ Ha}$					
Total Quantity = 0.0078 + 0.012					
= 0.0198 Ha					

Continuation

1. Puro fixing of working
B.M. & R.P. pillar - do - do
all complete job.

Qty videt M.B P-24

(i) B.M. Pillar = 2 Nos

@ 4758.06/No - 9570.20

(ii) R.F. Pillar

Qty 7 Nos

@ 2228.75/No - 15601.25

2. Clearing & Grubbing work
Land - do - do - all complete
job.

1.02 Hec. Qty videt M.B, P-24

0.0798 Hec Qty VTMB, P-32

1.0998 Hec Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	@ 2692	8/100			84604 = 0.0
③ Construction of embankment with approved material obtained from do do etc.					
800.73 m ³ Qty VTMB, P-29					
@ 237.90/m ³					190493 =
④ Construction of subgrade & earthen shoulder do do do etc.					
5097.83 VTMB, P-35					
6) 4087.83 VTMB, P-25					
5097.83 (Less previous work)					
	@ 269.72				1349498
⑤ providing a typical mm					
city information sign					
board do do all sample					
Job.					
2 Nos city VTMB, P-25					
2 Nos city VTMB, P-39					
4 Nos					
@ 11010.45/No					44042 =
⑥ E/w in excavation					
for foundation do do					
119.2 m ³ Qty VTMB, P-25					
@ 405.83					48375 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
emulsion - do - do					
etc.					
6905.25 Qty VTMB/P-38					
@ 18.83					130026 =
(26) Providing laying and rolling of close-grade					
do - do - etc.					
6905.25 Qty VTMB/P-38					
@ 294.56					20340/0 =
(27) Reinforced concrete					
Concrete M.C. grade					
Kilometer local					
do - do - etc.					
(ii) Ordinary Kilometer stone					
3 Nos Qty VTMB/P-39					
3 Nos Qty VTMB/P-39					
@ 2963.94					8892 =
(ii) 200m Stone					
8 No Qty VTMB/P-39					
@ 816.41					6531 =
(28) Printing new letter and					
figures - do - do - etc.					
308.00 cm Qty VTMB/P-39					
@ 0.76					234 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(29) Reinforced cement con crete M ₂₀ grade - 10 to etc					
76 No Qty VTM B, P- 39					
@ 673.39					511742
(80) providing and fixing of retro - reflector ised - 40 - 40 - etc.					
(i) 600mm equilateral of triangle.					
6 No Qty VTM B, P - 40					
@ 4182.94					250982
(ii) 600mm circles					
2 No Qty VTM B, P - 40					
@ 5632.59					112652
(iii) 600mm x 450mm rectangular					
2 No Qty VTM B, P - 40					
@ 5484.20					109682
(iv) 900 mm side octagon					
1 No Qty VTM B, P - 40					
@ 10072.75					100732
(v) 900 mm x 300 mm Hazard Mark					
2 No Qty VTM B, P - 40					
@ 4375.90					1225252
(31) Rendering and laying of hot applied the					

Continuation

Continuation