

3rd year Maintenance

55 mmusP(SC)

Sch. XLV—Form. 10. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Work:- PMUSY road to Arrali
east tola.

Agency:- Prabhakar Kumar.

Agreement No:- 02/580/2021-22

Date of Work order:- 09.04.2021

Date of Completion:- 08.01.2022

Actual date of Completion:- 15. 11.2022

Date of entry:-

(1) Restoration of Rain

cutty/ Beams with soil

- 90 - 00 -

$$2 \times 2 \times 15.00 \times 1.00 \times 0.30 = 18 \text{ m}^3$$

$$2 \times 2 \times 10.00 \times 1.00 \times 0.30 = 12 \text{ m}^3$$

$$2 \times 2 \times 10.00 \times 1.00 \times 0.30 = 12 \text{ m}^3$$

42 m³

(2) Making up of Beams/

shoulder, stripping

excess soil from side.

- 00 - 00 -

$$1 \times 3 \times 30.00 \times 0.90 = 81.00 \text{ m}^3$$

$$1 \times 2 \times 10.00 \times 1.10 = 22.00 \text{ m}^3$$

$$2 \times 2 \times 10.00 \times 1.00 = 40.00 \text{ m}^3$$

$$2 \times 2 \times 15.00 \times 1.00 = 60.00 \text{ m}^3$$

$$2 \times 2 \times 10.00 \times 1.00 = 40.00 \text{ m}^3$$

243 m³

(3) Repair of pot hole filled

with 75mm WBP

$$2 \times 4.00 \times 2.50 = 20 \text{ m}^2$$

$$3 \times 2.50 \times 1.75 = 13.125 \text{ m}^2$$

$$2 \times 2.50 \times 2.00 = 10 \text{ m}^2$$

Continuation 43.125 m²

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	R	
⑥ maintenance of road					
Qty vide TMB P-56					
0.09 km @ 1104.58/km Rs.					99 = Rs.
⑦ maintenance of 200m x 2 km					
Qty vide TMB P-56					
0.11 km @ 583.43/km Rs.					64 = Rs.
⑧ cutting of trees.					
Qty vide TMB P-56					
2 Nos. @ 113.99/No Rs.					228 = Rs.
⑨ cutting of blum from road bay					
Qty vide TMB P-56					
7 Nos. @ 6.98/No Rs.					49 = Rs.
⑩ Trimming of grass					
Qty vide TMB P-56					
3.60 M ² @ 2.33/M ² Rs.					8 = Rs.
⑪ painting of parapet wall					
Qty vide TMB P-56					
20.64 M ² @ 100.76/M ² Rs.					2080 = Rs.
⑫ Road marking with hpf.					
Qty vide TMB P-57					
124 M ² @ 735.54/M ² Rs.					91207 = Rs.
					Rs. 152325 = Rs.
Add 12% GST —					Rs. 18279 = Rs.
Add 1% L.C —					Rs. 1523 = Rs.
Add for S.F —					Rs. 1523 = Rs.
					Rs. 173650 = Rs.
Less 3.33% Below rates as per government order					Rs. 5782 = Rs.
					Rs. 167868 = Rs.

Continuation

25/5/25

A/C

J. Singh