

411 mmsy (S.S.)

MBNL 520 (SC)

Bihar Medical Service & Infrastructure Corporation Limited

Schedule XLV-Form No. 134

_____ DIVISION

Patarghat

_____ SUB-DIVISION

MEASUREMENT BOOK

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
(1) N/w: - ^{Pattar} NH 106 Sadak to Lohana,					
(2) Agency - Ajit Kumar					
(3) Agreement No - 28 SBD/2019-2020.					
(4) D.O. Commencement - 23/03/2020,					
(5) D.O. Completion - 22/03/2021.					
Item of work done -					
1) Constn of G.S.B with well graded material.					
1x30x $\frac{(7.50 + 4.05)}{2} \times 0.200 = 34.65$					✓
1x30x $\frac{(4.05 + 4.20)}{2} \times 0.200 = 24.75$					✓
1x30x $\frac{(4.20 + 4.05)}{2} \times 0.200 = 24.75$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.20)}{2} \times 0.200 = 24.75$					✓
1x30x $\frac{(4.20 + 4.05)}{2} \times 0.200 = 24.75$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.10)}{2} \times 0.200 = 24.45$					✓
1x30x $\frac{(4.10 + 4.10)}{2} \times 0.200 = 24.60$					✓
1x30x $\frac{(4.10 + 4.05)}{2} \times 0.200 = 24.45$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓
1x30x $\frac{(4.05 + 4.05)}{2} \times 0.200 = 24.30$					✓

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>52m</u> @ 404.95/m				2	91,057.00
[43/43] Plastering with cement moular.					
Qty - 87.04m ² (V.P-31)					
@ 193.33/m ²					16,827.00
[44/44] Dismantling of existing str - (V.P-31)					
(i) PCC - 1.13m ³ @ 484.74					548.00
(ii) RCC - 2.52m ³ @ 10893.44					2755.00

[45/45] Dismantling of cement moular -					
Qty - 24.75m ³ (V.P-31)					
@ 231.77/m ³					5736.00
					8597,069.00
Add 12% GST + 1% L. cen -					1,17,619.00
					97,14,688.00
less 3.99% below - (-)					3,87,616.00
					93,27,072.00
less prev. payment (-)					67,20,119.00
					26,06,953.00

for
21/12/23
21/12/23
21/12/23
21/12/23

Agreed
27-12-2023
AE

Continuation