

1st On A/c BILL :-

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road & C.D. work from Pathmik Vidyapeeth					
Budhi path Sadak to Bunkhi					
Under m.m.G.S.Y (Gen).					
Agency - Sai Pushperba Kumar Tulari					
Agreement No. 14/SRD (m.m.G.S.Y Gen) 2021-22					
Agreement Value (C) Rs 54,53,787=00					
(M) Rs 53,63,47=00					
Date of start 24/09/2021					
Date of Completion 23/06/2022					
Date of measurement - 6/12/2021					

RECORD MEASUREMENT:-

① Construction of benchmark & Working bench mark					
as per E.I.					0.66 Km
② Construction of reference pillar/burjee					
as per E.I.					0.66 Km
③ Clearing & grubbing road					
as per E.I.					
12 x 30.00 x 2 x 1.50 = 1080.00 m ²					
6 x 30.00 x 2 x 1.50 = 540.00 m ²					
3 x 30.00 x 2 x 1.50 = 270.00 m ²					
1 x 25.00 x 2 x 1.50 = 75.00 m ²					

Continuation 1965.00 m²

08.01.2024

3rd year Maintenance

73

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A:- Construction of road from Prafulla Vidyalya Buddhi pitch road to Buddhi under MMCSY (Gen) Scheme.					
Agency:- Pushpendra Kr. Tiwari					
Agreement No:- 14/SBD/MMCSY (Gen)					
2021-22					
Date of start:- 24/09/2021					
Actual Dt. of completion:- 23/06/22					
① white washing of H.P. Culvert & abutment spec:-					
					20.64 m ²
20.64 m²					20.64 m ²
② Restoration of raincoat as per specification					
$2 \times 25.20 \text{ m} \times 1.05 \text{ m} \times 0.35 \text{ m} = 18.52 \text{ m}^3$					
$4 \times 1.65 \text{ m} \times 1.66 \text{ m} \times 0.25 \text{ m} = 2.74 \text{ m}^3$					
Total =					21.26 m ³
③ making up of bench/shoulder as per specification.					
$2 \times 3 \times 30.1 \text{ m} \times 1.26 \text{ m} =$					226.80 m ²
$2 \times 1 \times 3.36 \text{ m} \times 1.13 \text{ m} =$					30.19 m ²
Total =					256.99 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Restoration of rain-cut; qty. vide TMB					
P-73 = 21.26 m ³					
@ Rs. 407.70/m ³					
					Rs. 8668/-
② Making up of berms / shoulder; qty. vide TMB					
P-73 = 256.99 m ²					
@ Rs. 60.79/m ²					
					Rs. 15622/-
③ Repair of pot holes with 75 mm WBM					
—; qty. vide TMB					
P-74 = 20.99 m ² @					
Rs. 490.22/m ²					
					Rs. 10290/-
④ Maintenance of H.P. Culvert; qty. vide TMB					
P-74 = 1 No.					
@ Rs. 1182.79/No.					
					Rs. 1183/-
⑤ Maint. of road sign; qty. vide TMB					
P-74 = 0.33 km					
@ Rs. 1117.64/km					
					Rs. 369/-

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑫ Patch repair 20mm flk. qty. wide TMB P-75 = 20.99m ² @ Rs. 307.50/m ² Rs. 6454 =					
⑬ White washing of parapet wall qty. wide TMB P-73 = 20.64m ² @ Rs. 17.53/m ² Rs. 362 =					
Total = 1,57,804 =					
Less 0.21% as per Agg. =					1,39,894 =
					Rs. 337 =
					Rs. 291 =
Total = Rs. 1,57,473 =					
					1,39,600 =
Prepared 22/06/25 A.E.					DAO C.P. Rushin 26/6/25