

1ST ON A/C BILL

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works - Construction of road & CD works from Lo 28 Melahi to Ramu to b. under mmGSY (Gen).					
Agency - Smt Kisan Devi					
Agreement No. 01/SRD (mmGSY Gen) 21-22					
Agreement Value (e) Rs 35,85,456 = 00					
(m) Rs 4,40,262 = 00					
Date of Start 22/04/2021					
Date of Completion 21/01/2022					
Date of measurement 26/5/2021					

RECORD MEASUREMENT:-

- ① Construction of reference & working bench mark as per specification drawing 0.50 km
- ② Construction of reference pillars bus stop as per specification direction 0.50 km

Continuation

3rd year Maintⁿ Bill

44

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - 1028 Malahi to Ramu ka Tola					
Agency - Sant. Kiran Devi					
Agreement no. - 01 / SBD / MMGSY (Gen) 2021-22					
Date of Commencement - 22/4/21					
Date of Completion - 21/01/22					
Actual date of Completion = 19/01/22					

Work Done

① Restoration of raincut & Berms with soil masonry as per spec.

$$2 \times 2 \times 10 \times 1.10 \times 0.10 = 4.4 \text{ m}^3$$

$$2 \times 2 \times 15 \times 1.0 \times 0.20 = 12 \text{ m}^3$$

$$2 \times 2 \times 12 \times 1.2 \times 0.1 = 5.76 \text{ m}^3$$

$$22.16 \text{ m}^3$$

② Making up of Berms / Shoulder stripping excess soil -

$$2 \times 2 \times 17 \times 1.20 = 81.6 \text{ m}^3$$

Continuation

Abstract of Cost

(1/1) Restoration of raincuts

Qty incl p. no. (44) item

no. (1) 22.16 m² limit

Qty 21.96 m² @ 404.06/m²
= 8591/-

(2/15.2) Making up of Berms
& shoulder Qty incl

p. no. (45) item no. (2)

199.6 m² limit Qty 196.88 m²

@ 60.48/m²

= ₹ 11,907/-

Continuation

Sch. XLV—Form No. 134		Details of actual measurements				Contents of area
Particulars	No.	L	B	D		
					15340/2	
(12/8.13) P/L of Hot applied thermoplastic Qty						
V.p.v. (47) item no. (12)						
100 m ² @ 729.17/m ²					72,917/2	
(13/15.13) white washing of parapet Qty u/d pro						
(47) item no. (13) 20.64 m ²						
@ 17.32/m ²					357/2	
					127526	
less 3.50% as per agreement = (-) 4463						
					123063/2	
				</		