

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work	—	Sohara	Chand Road.		
		to	Durgabur.		
N/Agency	—	Nirman Developers			
		Village + PO - Shamsi Nagar			
		PS - Daud Nagar, Haryana			
Agreement no	—	08/MBD/2024-25			
Date at Start	—				
Date at Completion	—				
Date at measurement	—				
(1) Clearing & grubbing					1.20
Road land including					1.05
do do					0.89
$2 \times 38 \times 30 \times 1.125$				=	2565.0
$2 \times 1 \times 10 \times 1.125$				=	22.50
					2587.50
Lt -		0.252 Ha			
(2) Plv, Laying, Spreading &					
compacting stone aggregate					
Wem Gr III do do					
$10 \times 2 \times 10 \times 1.0 \times 0.075$				=	1.58
$12 \times 1.50 \times 1.2 \times 0.075$				=	1.62
$10 \times 2.80 \times 1.50 \times 0.075$				=	3.15
$15 \times 2.0 \times 1.0 \times 0.075$				=	2.25

Abstract ab cost

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing & grubbing Road					
Land do - do					
	Qty	vide	TMB		
Page No -	01	=	0.252 Ha		
@ ₹ 76926.08/Ha				₹	19385.0
(2/2) Compst ab subgrade &					
earthen do - do					
	Qty	vide	TMB		
Page No -	19	=	647.20 m ³		
@ ₹ 264.14/m ³				₹	170951.0
(3/3) Plv, laying spreading					
compacting WBM for III					
do - do -					
	Qty	vide	TMB		
Page No -	02	=	29.440 m ³		
@ ₹ 4523.34/m ³				₹	133031.0
(4/4) Plv & applying primer					
coat do - do					
	Qty	vide	TMB		
Page No -	13	=	392.08 m ²		
@ ₹ 57.68/m ²				₹	22615.0
(5/5) Plv & applying tack					
coat do - do					
	Qty	vide	TMB		
Page No -	14	=	2727.0 m ²		
@ ₹ 16.55/m ²				₹	45132.0
(6/6) Plv & laying SDBC					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
with	100-	120	TPH		
do-der					
		Qty vide	TmB		
Page No- 15	-		68.18 m ³		
@ 13004.511 m ³				7	886647.0
(77) corr+ ab DLE Sub-					
base do-do					
		Qty vide	TmB		
Page No- 02	-		7.52 m ³		31151.0
@ 4142.421 m ³				7	211511
(88) corr+ ab Panel					
concrete pcc pavement					
		Qty vide	TmB		
Page No- 09	-		189.85 m ³		
@ 8099.41 m ³				7	1527673.0
(91i) pcc mis grade kilometer					
local stone do-do					
		Qty vide	TmB		
Page No- 16	-		3 NOS		
@ 2773.721 NOS				7	8321.0
(101ii) pcc mis grade kilo-					
meter local stone do-do					
		Qty vide	TmB		
Page No- 16	-		4 NOS		
@ 789.01 NOS				7	3156.0
(1110) pcc - meter chd road					
Trabtrc sign do-do					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty	vide	TomB		
Page No - 16	-	-	1.92 m ²		
@ 7 14910.48/m ²				7	28628.0
(12/11) PIV & Fixing ab retro					
relectrosided do-de					
	Qty	vide	TomB		
Page No - 16	-	-	6 NOS		
@ 7 4372.87/m ²				7	26237.0
(13/11) PIV & Fixing ab retro					
relectrosided do-de					
	Qty	vide	TomB		
Page No - 16	-	-	2 NOS		
@ 7 4243.70/m ²				7	8487.0
(14/11) PIV & Fixing ab retro					
relectrosided do-de					
	Qty	vide	TomB		
Page No - 17	-	-	2 NOS		
@ 7 4099.17/m ²				7	8198.0
(15/11) PIV & Fixing ab retro					
relectrosided do-de					
	Qty	vide	TomB		
Page No - 17	-	-	2 NOS		
@ 7 8568.53/m ²				7	17137.0
(16/12) PIR m/s grade Boundary					
Pillar do-de					
	Qty	vide	TomB		
Page No - 17	-	-	48 NOS		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 7 665.82/m ²			—	7	31959.0
(17/13) printing new letters					
and figure do do					
Qty vide TMB					12135.0
Page No- 17		=	264.0		
@ 7 0.72			—	7	203.0
(18/14) planting ab trees					
by the road side do do					
Qty vide TMB					3108.0
Page No- 17		=	36 NOS		
@ 7 1305.10/NOS				7	46984.0
(19/15) p/v and laying ab					
hot applied Thermoplastic					
do do					
Qty vide TMB					
Page No- 17		=	144.0 m ²		
@ 7 886.50/m ²			—	7	127656.0
(20/15ii) p/v & laying ab					
hot applied Thermoplastic					
do do					
Qty vide TMB					
Page No- 18		=	12.0 m ²		
@ 7 886.50/m ²			—	7	10638.0
(21/15iii) p/v & laying ab					
hot applied Thermoplastic					
do do					
Qty vide TMB					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No - 18 -			79.80 m ²		
@ 7 100 5-951 m ²				7	80275.0
(22/16) Plv & Fixing					
typical m/R Informalory					
do do					
	Qty	vide	TMB		
Page No - 13			= 3 NOS		
@ 7 1080 0.091 NOS				7	32400.0
(23/17) L/W in Collaboration					
for foundation do do					
	Qty	vide	TMB		
Page No - 02 -			312.78		
Page No - 10 -			259.76		
			572.54 m ³		
	Lt -		572.43 m ³		
@ 7 405.83 m ³				7	232310.0 978.0
(24/18) Plv concrete for pcc					
(15) in open foundation do do					
	Qty	vide	TMB		
Page No - 3 -			19.10 m ²		
Page No - 11 -			6.57 m ³		
			25.67 m ³		
	Lt -		25.65 m ³		
@ 7 6276 35/m ³				7	160908.0
(25/19) Plv concrete for					
pcc in 20) in open					
foundation do do					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty	vide	TMB		
Page No - 4	=	53.3	53		
Page No - 11	=	40.05			
			93.4	03m ³	
@ 7 7271.77/m ³				7	649205.0
(26/20) supplying, fitting & placing HYSD Bar reinforcement -					
ment do - do					
	Qty	vide	TMB		
Page No - 04	=	0.85	MT		
@ 7 7356 2.071 MT				7	62528.0
(27/21) pcc in Sub structure					
complete do - do					
	Qty	vide	TMB		
Page No - 06	=	36.7	30m ³		
@ 7 7271.77/m ³				7	264092.0
(28/22) Plaster in wall holes in					
brick do - do					
	Qty	vide	TMB		
Page No - 06	=	80	Nos		
@ 7 285.52/Nos				7	22842.0
(29/23) pcc cement in					
Substructure do - do					
	Qty	vide	TMB		
Page No - 06	=	93.38	m ³		
@ 7 7352.39/m ³				7	686566.0
(30/24) supplying, fitting &					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Placing	HYSO	B ₁₂			
do - do					
	Qty	vide	TMB		
Page No -	05	-	8.73	MT	
@ ₹ 737	77.37	/MT		7	644046.0
(31/15) Backfilling behind					
abutment do - do					
	Qty	vide	TMB		
Page No -	08	-	104.37	m ³	
@ ₹ 1725	70	/m ³		7	180111.0
(32/26) PIV and laying filter					
media do - do					
	Qty	vide	TMB		
Page No -	08	-	42.71	m ³	
@ ₹ 3561.0	1	/m ³		7	152090.0
(33/27) PIV and laying R.C.C.					
in Supas structure do - do					
M30	Qty	vide	TMB		
Page No -	08	-	59.01	m ³	
@ ₹ 8693	78	/m ³		7	513020.0
(34/28) Supplying fitting &					
placing HYSO reinforcement					
do - do					
	Qty	vide	TMB		
Page No -	09	-	5.02	MT	
@ ₹ 75327	47	/MT		7	378144.0
(35/29) parapet construction					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Pl Rce in sub structure					
do - do					
	Qty	vide	TonB		
Page No - 9	-		8.22 m ²		
@ 7 7271. 77/m ³				7	45594.0
(36/30) Painting at Placabest					
Wdth do - do					
	Qty	vide	TonB		
Page No - 19	-		77.69		
	18	-	80.64		
			158.33 m ²		
	Lt - 134.		72 m ²		
@ 7 139.16 m ²				7	18748.0
(37/31) Drainage spouts					
Complete do - do					
	Qty	vide	TonB		
Page No - 09	-		6 Nos		
@ 7 287. 361 No				7	1724.0
(38/32) Plw & laying cement					
concrete do - do					
	Qty	vide	TonB		
Page No - 10	-		7.59 m ²		
@ 7 13593.80/m ²				7	103177.0
(39/33) Plw & laying Rce in					
super structure do - do					
	Qty	vide	TonB		
Page No - 10	-		15.75 m ³		

Continuation

Continuation