


39


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
PMGSy Road to Barwa.					
Agency — Harendra Kumar Kushwaha					
Agreement NO - 36/GT/NY/BBD/18-D					
DOS — 26.11.2018.					
DOC — 25.11.2019.					
Actual Date of Completion — 19.12.19					
Period of Maintf — 5th year 20-2-2023 to 19.12.2024-					
(26) Restoration of rain cul:					
$4 \times 30.00 \times 0.60 \times 0.30 = 21.60$					
$3 \times 22.00 \times 0.60 \times 0.30 = 11.88$					
					33.48.
Limit — 32.40 m ³ —					
(2/15.21) Maintenance of Earthen Shoulders —→					
$4 \times 15.00 \times 0.60 = 36$					
$2 \times 27.00 \times 0.60 = 32.40$					
$2 \times 25.00 \times 0.60 = 30.00$					
					98.40.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cof.</u>					
(1) Restoration of rain cut —					
32.40 m ² TMB Page No (39)					
@ 362.47/m ² Rs — 11744 = 0					
(2) Maintenance of earthen Sholew.					
— 98.40 m ² TMB Page No (39)					
@ 54.97/m ² Rs — 5409 = 0					
(3) Repair of Pot holes —					
43.10 m ³ TMB Page No (40)					
@ 316.60/m ³ —					
Rs — 13645 = 0					
(4) Repairs of the pot holes —					
1.125 m ³ TMB Page No (40)					
@ 11362.84/m ³ —					
Rs — 12783 = 0					
(5) Patch repair — do — all —					
43.10 m ² TMB Page No (40)					
@ 300.28/m ² —					
Rs — 12942 = 0					
Total —					
56523 = 0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF	—	56523	= 40 -
less Below 10%			—	5652	= 40
				50871	= 40.
 Material statement					
E/w	—	42.24	m ³ -		
Chips	—	1.16	m ³ -		
Bifurman	—	0.10	MT -		



Material statement