

Gopalpur Durga Athan to Gackhy.  
Tola (NDB)

## Measurement Book

Schedule XLV-Form No. 134

DIVISION

Cheriya bati Yax pur.

SUB-DIVISION

Agency. Dream Eartlon private limited  
MDM-407

King, E  
5/6/25  
J.F

| Particulars | Details of actual measurement           |    |    |    | Contents of area |
|-------------|-----------------------------------------|----|----|----|------------------|
|             | No.                                     | L. | B. | D. |                  |
|             | ABSTRACT OF COST                        |    |    |    |                  |
| Item No 1/1 | Setting out pillar                      |    |    |    |                  |
|             | of B.M do do all.                       |    |    |    |                  |
|             | vide T.M.B Page No. (26)                |    |    |    |                  |
|             | B.M — 1.00 No                           |    |    |    |                  |
|             | @ Rs 4409.76/No — Rs 4410=00            |    |    |    |                  |
| Item No-2/2 | Reference pillars —                     |    |    |    |                  |
|             | 6.00 No                                 |    |    |    |                  |
|             | Vide T.M.B Page No. (26)                |    |    |    |                  |
|             | @ Rs 2029.10/No — Rs 12175=00           |    |    |    |                  |
| Item No-3/3 | clearing and                            |    |    |    |                  |
|             | Grubbing Road Land                      |    |    |    |                  |
|             | do do all.                              |    |    |    |                  |
|             | vide T.M.B Page No. (26)                |    |    |    |                  |
|             | — 0.42 Hac                              |    |    |    |                  |
|             | @ Rs 59726.13/Hac — Rs 25085=00         |    |    |    |                  |
| Item No-4/4 | Excavation for road                     |    |    |    |                  |
|             | way in soft using                       |    |    |    |                  |
|             | manual means do                         |    |    |    |                  |
|             | do all.                                 |    |    |    |                  |
|             | vide T.M.B Page No. (26)                |    |    |    |                  |
|             | 111.00 m <sup>3</sup>                   |    |    |    |                  |
|             | @ Rs 99.69/m <sup>3</sup> — Rs 11066=00 |    |    |    |                  |
| Item No-5/5 | const of embankment                     |    |    |    |                  |
|             | with material obtained                  |    |    |    |                  |
|             | From borrow pits —                      |    |    |    |                  |
|             | do do all                               |    |    |    |                  |

Continuation Rs 52736=00

Sch. XLV-Form No. 134

| Particulars                     | Details of actual measurement |                       |      |                | Contents of area |
|---------------------------------|-------------------------------|-----------------------|------|----------------|------------------|
|                                 | No.                           | L.                    | B.   | D.             |                  |
|                                 |                               |                       | B.T. | P <sub>2</sub> | 8779582=∞        |
| Item No-22/23 Road marking      |                               |                       |      |                |                  |
| C.C. Parson.                    |                               |                       |      |                |                  |
| vide T.M.B. Page No- (29)       |                               |                       |      |                |                  |
| —                               |                               | 167.60 m <sup>2</sup> |      |                |                  |
| vide T.M.B. Page No- (35)       |                               |                       |      |                |                  |
| —                               |                               | 72.4 m <sup>2</sup>   |      |                |                  |
| Total $\Sigma$ =                |                               | 240 m <sup>2</sup>    |      |                |                  |
| @ 762.51/m <sup>2</sup> —       |                               |                       |      | B              | 183002=∞         |
| Item No-23/24 Cable Duct Across |                               |                       |      |                |                  |
| the road-providing &            |                               |                       |      |                |                  |
| Laying unreinforced             |                               |                       |      |                |                  |
| Cement concrete Pipe            |                               |                       |      |                |                  |

|                                      |  |         |  |                |         |
|--------------------------------------|--|---------|--|----------------|---------|
| duct do-do all                       |  |         |  |                |         |
| vide T.M.B. Page No- (36)            |  |         |  |                |         |
| —                                    |  | 42.5 M. |  |                |         |
| @ 968.27/m —                         |  |         |  | P <sub>2</sub> | 41151=∞ |
| Item No-24/25 Providing and erecting |  |         |  |                |         |
| direction and place                  |  |         |  |                |         |
| identification retro-                |  |         |  |                |         |
| reflectorised sign                   |  |         |  |                |         |
| do-do all                            |  |         |  |                |         |
| vide T.M.B. Page No- (36)            |  |         |  |                |         |
| —                                    |  | 1 No    |  |                |         |
| @ 3410.32/No —                       |  |         |  | P <sub>2</sub> | 3410=∞  |

Continuation

R 9007145=∞

| Particulars | Details of actual measurement |    |                                  |    | Contents of area |
|-------------|-------------------------------|----|----------------------------------|----|------------------|
|             | No.                           | L. | B.                               | D. |                  |
|             |                               |    | B.F.                             | R  | 9007145=00       |
| 9/10/25/26  |                               |    | Providing & Fixing               |    |                  |
|             |                               |    | of Typical M.M. GSY              |    |                  |
|             |                               |    | informatory sign Board           |    |                  |
|             |                               |    | vide T.M.B Page 46-(27)          |    |                  |
|             |                               |    | S. No                            |    |                  |
|             |                               |    | 9772.65/M                        | R  | 48863=00         |
|             |                               |    |                                  | R  | 9056008=00       |
|             |                               |    | Adding —                         |    |                  |
|             |                               |    | 12% W.S.T — (H)                  | R  | 1086721=00       |
|             |                               |    | 1% L/C — (H)                     | R  | 90560=00         |
|             |                               |    | S/E — (H)                        | R  | 97885=00         |
|             |                               |    | (Detailed Attached)              | R  | 10331174=00      |
|             |                               |    | Deduction as per Agreement       |    |                  |
|             |                               |    | (0.58% below) — (H)              | R  | 59921=00         |
|             |                               |    |                                  | R  | 10271253=00      |
|             |                               |    | Deduction of Previous bill — (H) | R  | 7963862=00       |
|             |                               |    |                                  | R  | 2307391=00       |
|             |                               |    | 16/7/2025                        |    |                  |
|             |                               |    | 16/7/25                          |    |                  |
|             |                               |    | J-E                              |    |                  |

Continuation