

नमोः - श्री १८८१ ३११०५ २१५१ ४११६ २ प्रमोय र्त्त

Schedule XLV-¹⁰³ Form No. 134 (Se)

General Women Reproduction Insulin Div. Expt DIVISION

General Sub Div. Expt SUB-DIVISION

MEASUREMENT BOOK

2998

०१
२१२२७ - २१२ २१२ २१२२२

2nd on final
Bill
Measurement

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w :- Const ⁿ of Rd. from Md. manna Arif house Sah to Masry Rd. To Kancharpur under Bagpatti Block.					
Agency :- Nursing cement Dumori Kund, Majorganj Sitamarhi					
Agg. No. :- 142/SBD of 2021- 22					
Date of Start :- 28/02/2022					
Date of comp. :- 27/11/2022					
Date of Act. comp.					

2nd & final bill

abstract

17

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(1/2) E/V to fixing of working S.H. pillars do-all comp. jobs—Qty vide TMB Pg ①				0.80 km	
② 4015.40/km —————				23614 = 02	
(2/2) E/V to fixing of working reference pillars do-all comp. jobs—Qty vide TMB Pg ①				0.80 km	
③ 1845.38/km —————				21661 = 02	
(3/5) Clearing & grubbing Rd. land (by manual means) including wild vegetation do-all comp. jobs—Qty vide TMB Pg ②				0.54 Hac.	
④ 52970.33/Hac. —————				228604 = 02	
(4/4) Cost ⁿ of Embankment with mat obtained from borrow pits do-all comp. jobs — (100m lead) Qty vide TMB Pg ⑪				315.38 m ³	
⑤ 152.15/m ³ —————				247985 = 02	

Continuation

281,864 = 02

B/F

281,864.00

Sch. XLV—Form No. 134

18

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Const ⁿ of subgrade to Earthen shoulders do - all comp. jobs - Qty vide TMB Pg (3)					
					2082.00 m ³
@ 131.76/m ³					23,99,244.00
(6/6) Const ⁿ of G.B-I by providing well graded material do - all comp. jobs - Qty vide TMB Pg (11)					
					591.30 m ³
@ 2878.90/m ³					21,702,294.00
(7/7) C/V, laying, spreading and compacting stone agg. of WBM-II do - all comp. jobs - Qty vide TMB Pg (14)					
					212.03 m ³
@ 3501.77/m ³					27,42,480.00
(8/8) C/V to applying primer coat with bitumen emulsion (SS-1) do - all comp. jobs - Qty vide TMB Pg (14)					
					2624.53 m ³
@ 43.08/m ³					23,13,065.00

Continuation

230,38,947.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) P/V by applying tack coat with bitumen emulsion (P.S-1) do-all comp. jobs — Qty vide TMB Pg (15)					2624.53
@ 14.74/m ² —					238,686.00
(10) P/V, laying and rolling of close graded premix surface material 20mm do-all comp. jobs — Qty vide TMB Pg (15)					2624.53 m ²
@ 216.4/m ² —					2567,975.00
(11) Rein' cement conc. M15 grade km/ local stone (km stone) do-all comp. jobs Qty vide TMB Pg (15)					02 nos.
@ 2297.87/nos. —					24596.00
(12) Rein. cement conc. M15 grade (200 m stone) do-all comp. jobs — Qty vide TMB Pg (15)					04 nos.
@ 594.76/nos. —					22379.00

Continuation

236,52,583.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) (13) Reins. cement conc. rd 15 grade boundary pillars do - all comp. jobs — Qty vide TMB Pg (15)					
				15 nos.	
@ 526.33 / nos —					27.895 = 02
(14) (14) P/V b fixing of R/R cautionary mandatory and inform. sign- board (600 mm circular) do - all comp. jobs — Qty vide TMB Pg (16)					
				04 nos.	
@ 4783.51 / nos. —					219.134 = 00
(15) (15) P/V b fixing of R/R signboard (600 mm equ. b triangle) do ; all comp. jobs. Qty vide TMB Pg (16)					
				02 nos.	
@ 5266.69 / nos. —					210.533 = 00
(16) (16) P/V b fixing of R/R signboard (600 mm x 450 mm triangle) do - all comp. jobs — Qty vide TMB Pg (16)					
				02 nos.	
@ 4628.18 / nos —					293.16 = 02

Continuation

236,99,461 = 00

n/r ————— 236,99,

Sch. XIV - Form No. 134

21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) r/v & laying of hot applied thermoplastic comp. 2.5 mm thick do - all comp. joints - Qty vide m.B Pg (16)					168.60 m ²
@ 721.95/m ²					21,21,721.00
(14) r/v & fixing of typical M/M in formulary signboard with logo do - all comp. joints - Qty vide m.B Pg (16)					02 nos.
@ 9576.80/nos.					2,47,884.00
Cancelled					2,38,69,066.00
Add 12% GST (+)					2,4,64,288.00
Add 1% C (+)					2,38,691.00
Add S/E (+)					2,66,928.00
					2,44,32,973.00
As per agg. (-)					0.00 = 00
0.00 Below					2,44,32,973.00
Less pre. payment (-)					2,34,88,776.00
					2,9,44,197.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Planting of trees by Rd. side (Avenue trees) do - all comp. jobs — Qty vide TMB Pg (16)					30 nos.
@ 842.62 / no.					₹ 25,279-00
(20) Cost ⁿ of subgrade b Gwerthum shoulders do - all comp. jobs — Qty vide TMB Pg (16)					141.60 m³
@ 131.76 / m³					₹ 27,153-00
					₹ 39,21,438-00
Add 12% (STH) —					₹ 4,70,580-00
Add 1% (LCH) —					₹ 39,215-00
Add S/F (+) —					₹ 60,928-00
					₹ 44,92,221-00
As per agg (-) 0.00 Below					0.00
					₹ 44,92,221-00
less pre. payment (-)					₹ 34,88,776-00
					₹ 10,03,445-00
					C/P
					12.00
					E.E