

મમાસ સ્થાન પારા" એડ એગ્રા 3627 એ 413911

Schedule XLV-Form No. 134

ગ્રામી દાખલ નં.

કોડ 317/17.41.44/218 અસી

(40540151)

Agreement. 140-13/533/141404 2324

DIVISION

C. Cost. 6366968 = 00

SUB-DIVISION

ખાનદા 775656 = 00

7- 7142629 = 00

MB NO-2868

MEASUREMENT BOOK

Date 66 Start 1295/23

Date of completion 11/5/24

115015

ABSTRACT OF COST.

27

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/N - Construction of road from High School Dehli to Dekhron p.p. Tola.					
Agmt - 17d. Balaque P. No.					
Agmt No. - 13/838/1712/67/2023-24.					
Date of commencement - 12-05-2023					
Actual completion - 10-05-2024.					
1. P/W & filling work					
Bench mark & reference					
0.83 Km			P-21		
@ 37617.74/Km				P ₂ - 312232	
2. Clearing & grubbing					
road bed - - 174					
0.291 Hec			P-21		
@ 52970.32/Hec				P ₂ - 15,414 =	
3. Const. of embankment					
1000 m bed - - E/9					
664.942 m ²			P-21		
@ 130.57/m ²				P ₂ - 126,718 =	

Continuation

31
Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>22</u> <u>28</u> P/V & Living Boundary					
pollard			- 173		
8 Nos.			P-25		
Rs. 484.450/No.				Rs. 3876 =	
<u>23</u> <u>30</u> P/V & planting trees					
by road side			- 171		
23 Nos.			P-25		
Rs. 842.36/No.				Rs. 19374 =	
<u>24</u> <u>31</u> P/V & const. Wall					
Brick tree guard			- 171		
22 Nos.			P-25		
Rs. 1348.82/No.				Rs. 44823 =	
<u>25</u> <u>32</u> P/V & Living Logo &					
up for Road			- 173		
5 Nos.			P-25		
Rs. 3842.97/No.				Rs. 49215 =	
				Rs. 5145112 =	
Add GST @ 18%				Rs. 926,120 =	
Add L-Cuss @ 1%				Rs. 51451 =	
Add S-Fee				Rs. 84927 =	
				Rs. 6207,610 =	
less below @ 5.96%				(-) 245821 =	
				Rs. 5961,789 =	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

At 5361789

less previous payment (-) 5665306 =

R/- 236483 =

167342 = W

Nett
05.4/05

10560
54125
Net