

Schedule XLV - Form No. 134

Muzaffarpur East-1

DIVISION

Sakshy

SUB-DIVISION

MEASUREMENT BOOK

Printed at - Soni Printers, Chandralok Chowk, Muz

MR3054

Satendra Kumar

Name of work -
 Situation of work - 1
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -

(These four Lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	primary sadaka to primary school Mathura mukund				
	fark).				
N/A:-	satyendra kumar singh				
	Khabra, muzaffarpur				
Agreement:-	29 MB D/24-25				
Date of work started:-	13-11-24				
Date of work completion:-	12-8-25				
Schedule rate :-	23.39% Below				



① Clearing of Grubbing and land -- as per clause					
2	8	30.0	0.75	-	360.0
2	7	30.0	0.75	-	315.0
2	10	30.0	0.75	-	450.0
2	5	30.0	0.75	-	225.0
2	7	30.0	0.75	-	315.0
2	8	30.0	0.75	-	360.0
					2025.0 m
					0.203 Hec
② cost of Granular sub base -- as per clause					
2	5.50	1.55	0.175		2.98
1	8.10	1.80	0.175		2.55
2	6.20	1.30	0.175		2.82
1	2.68	1.10	0.175		0.51
					8.86 m3

Continuation

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4328853.00
		BIP			
(20/20) provide m/s to level					
course wide		7m00	-	5	
qty 3.8 km ² @ 7228.88					20530.00
(21/21) plain road cut out					
in sub stone wide		7m00	-	5	
qty 13.44 m ² @ 8222.92					110517.00
(22/22) provide 1/2 long Rec Pipe					
wide		7m00	-	5	
qty 5.00 m @ 3199.28					15996.40
(23/23) painting on proposed wall					
wide		7m00	-	5	
qty 12.48 m ² @ 136.59					1705.10
(24/24) provide 1/2 long Rec Pipe					
wide		7m00	-	4	
qty 30.00 m @ 1004.52					30137.00
					4507737.00
					811393.00

	Add 1/4 L.C	(1)	45077.00
	Add 10% S.F	(1)	53210.00
			5417417.00
	less 23.29% below	(1)	1267134.00
			4150283.00
			3359085.00

 17/7/25
 J.E.
 17/7/25
 A.E.