

7/10/77

RAMLOCHAN YADAV HOUSE to EMBANKMENT

Schedule XLV-Form No. 134 ^{MMBSY-Sc}

Executive Engineer
Rural Works Department
Works Division, Jhaniharour

DIVISION

OK

ANDHRATHADI

SUB-DIVISION

1977

MEASUREMENT BOOK

W/S R. Construction.

IIIrd year Maintenance :

54

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - <u>Ramp Lochan Yadan</u>					
					<u>Hand to Embankment.</u>
Name of Agency - <u>M/s R. Construction.</u>					
Agmt. No. - <u>32980/2021-22</u>					
Date of start - <u>09-12-2021</u>					
Date of comp. - <u>08-09-2022</u>					
Actual comp. - <u>25-7-2022</u>					

① Restoration of Pavements.

<u>1x10.00 x 1.00 x 0.50</u>	<u>= 5.00 m³</u>
<u>2x 5.00 x 1.00 x 0.50</u>	<u>= 5.00 m³</u>
<u>4x 3.00 x 1.00 x 0.50</u>	<u>= 6.00 m³</u>
<u>5x 4.00 x 1.00 x 0.50</u>	<u>= 10.00 m³</u>
<u>4x 2.00 x 1.00 x 0.50</u>	<u>= 4.00 m³</u>
	<u>= 29.91 m³</u>

② masonry upto Benches.

<u>2x 2x 15.00 x 1.00</u>	<u>= 60.00 m²</u>
<u>2x 2x 20.00 x 1.00</u>	<u>= 80.00 m²</u>
<u>1x 2x 7.00 x 1.00</u>	<u>= 14.00 m²</u>
	<u>= 154.00 m²</u>

③ maint. of H.P. Culverts = 01 Nos.

④ maint. of Road Sign. = 0.06 Km

⑤ maint. of 200 m and

1 Km Stone Post = 0.08 km.

⑥ whole resurfacing of parapet

Qty. vld Tmp. SI Item-6 = 20.64 m²

⑦ Road marking on P.C.

2x 14x 30.00 x 0.100 = 84.00 m²

2x 1x 2.00 x 0.100 = 0.40 m²

Continuation

= 84.40 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

MATERIAL STATEMENT① E/P - 29.91 m³② 34.81/m³ Rs. 1041 = 00

Sug. S. Fee 10% Rs. = 104 = 00


02/7/15
H
ABSTRACT OF COST

① Restoration of raincatch.

29.91 m³ @ 404.06/m³ Rs. 12085 = 00

② maling upto beams.

15400 m² @ 60.28/m² Rs. 9283 = 00

③ maint. of H.P. Culverts.

01 Nos. @ 1166.58/each Rs. 1167 = 00

④ Maint. of road sign.

0.06 km @ 1104.58/km Rs. 70 = 00

⑤ maint. of 200m 8 cm stone.

0.08 km @ 662.49/km Rs. 47 = 00

⑥ white washing of parapet.

20.64 m² @ 16.93/m² Rs. 349 = 00

⑦ Road marling on ce Portico.

84.40 m² @ 721.95/m² Rs. 60933 = 00

= Rs. 83934 = 00

Add GST 12% Rs(+) 10072 = 00


Add. 2. c. 1% Rs(+) 839 = 00

Add S. Fee 10% Rs(+) 104 = 00
on material cost.

= Rs. 94949 = 00

Less Below 0.05% Rs(-) 47 = 00

Net Rs. 94902 = 00


02/7/15
H

Continuation