

2024-25
V93 Near Mishoriya School to Kusudaha 134
Nemikpur to Mehta tola R.O.D Road
Schedule XLV-Form No. 134

Aarega
DIVISION

Harsidhi
SUB-DIVISION

Present Keptan Pandey
MEASUREMENT BOOK

1st 12/11 2024 2110 3110

3rd and final Bill

Agarwal 15 69,38,662 20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:	Construction of road from				
	Manikpur to Mehta Tola RWD				
	road Near Mishenriya School				
	to Kushwaha Tola.				
Package No.	MMGSY (AWSESH) NDB BRP2, Areraj				
Agency:	Prashant Kumar Pandey				
Agreement No.	105 BD/MMGSY/2024-25				
Date of Work Order	03/10/2024				
Date of completion	02/11/2024				
	G.M.T. 66,86,570 20				
	M.T.Y. 252,609 20				
Record Entry					

①	Construction of un-rein force PCC pavement	
	M 30 grade as per	
	drawn etc	
	$1 \times 10.00 \times 0.160 \times 3.75 =$	$6.0 m^3$
	$1 \times 10.00 \times 0.160 \times 3.75 =$	$6.0 m^3$
		<u>12.0 m³</u>

Record Entry

①	Construction of subgrade & earthen shoulder	
	Adjacent to PCC	
	$2 \times 5 \times 30.0 \times 1.285 \times 0.160 =$	$61.68 m^3$
	$2 \times 2 \times 10.0 \times 1.285 \times 0.160 =$	$8.224 m^3$

23/11/2024 Continuation 29/06/2024 Ad

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13/13) (iv) 900mm side octagon					
2.00 No VTMB P-18					
@ Rs. 11224.71 each $\rightarrow$ Rs. 22449.00					
(14/14) ✓ Prov ⁿ & laying road					
marking with hot appl					
thermo plastic compo					
✓ 30.00 m ² VTMB P-18					
@ Rs. 904.30/m ² $\rightarrow$ Rs. 11755.90					
					Rs. 552618.00
Add GST@ 18% (+) $\rightarrow$ Rs. 994713.00					
Add L ^{ess} @ 1% (+) $\rightarrow$ Rs. 55262.00					
Add S. fee (+) $\rightarrow$ Rs. 79381.00					
					Rs. 6655537.00
L ^{ess} below 0.25% (-) $\rightarrow$ Rs. 16639.00					
					Rs. 6638898.00
L ^{ess} Previous Payment (-) Rs. 5805935.00					
Rs. 832963.00					
Rs. 28106/025					
Rs. 28106/025					
					A.C