

Schedule XLV-Form No. 134

Abstract

E. E. R.W.D

TIKARI
DIVISION

A. E. R.W.D

SUB-DIVISION

BRIDGE

1128

MEASUREMENT BOOK

अमृतराज

Est on A/C Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of HL R.C.C Bridge Over Daru River in Lots - chaita Khari to 10.84 Hakhdumpur (VR75) Road.					
Name of Agency - Anant Raj Construction					
Agreement No. - 19 NBD/MMC-SUY/2024-25					
Date of start work: - 27-02-25					
Date of Completion work - 26-2-26					
Date of measurement					
Item no (1/45) S/F/P HYSD bar in Found ⁿ Abutment A2 Pile work as per specification - - do - do -					
vide THB Page No. (02) - 17.362 MT					
vide THB Page No. (04) - 10.88 MT					
vide THB Page No. (05) - 17.362 MT					
vide THB Page No. (07) - 3.78 MT					
vide THB Page No. (11) - 2.406 MT					
vide THB Page No. (13) - 3.78 MT					
Continuation 55.59 MT					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BP - 55.57 MT					
Limit - 52.03 MT					
W. Rs 73130.54/MT - 238,997 Bsq					

(2/41) Providing R.C.C H₂o in
pile foundⁿ pier P₁ as per
specification - do - do -

vide TMB Page No. (61) - 90.43 m

vide TMB Page No. (62) - 135.64

vide TMB Page No. (65) - 135.64

361.72 m³

W. Rs 13167.63/m³ - 4763074

(3/39) Providing c/w in
excavation in pile cap
as per specification - do -
- do -

vide TMB Page No. (65) - 106.50 m³

vide TMB Page No. (69) - 66.98 m³

vide TMB Page No. (ii) 106.50 m³

279.98 m³

W. Rs 179.49/m³ - 50254.00

(4/40) Providing R.C.C H₂o
in pile cap as per speci-
fication - do - do -

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
vide TMB Page No (66) -					7.29 m ³
vide TMB Page No (69) -					4.37 m ³
vide TMB Page No (70) -					7.29 m ³
					18.95 m ³ -
Rs 4794.58/m ³ -					Rs 90857.00

(5/42) Providing R.C.C Mass
in pile cap Abutment
as per specification.
- do - do -

vide TMB Page No (68) -					79.87 m ³ -
vide TMB Page No (71) -					46.82 m ³ ✓
vide TMB Page No (73) -					79.87 m ³
					206.56 m ³ -
Rs 6207.41/m ³ -					Rs 12,82,203.00

(6/44) Carrying initial load
test on pile as per speci-
fication - do - do -

vide TMB Page No (69) -					1.00 m ³
Rs 100000/m ³ -					Rs 100000.00

(7/45) Carrying out routine
pile load test on pile

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Pier R. as per specification					
- do - do -					
vide THB Page no. (10) - 110					
@ Rs 120000/m. - 2					120000.00
(8/46) Carrying out horizontal pile load test on pile pier as per specification					
- do - do -					
vide THB Page no. (10) - 110					
@ Rs 100000/m. - 2					100000.00
(9/52) S/P/P 11x50 bar in Substructure pier shaft as per specification - do -					
- do -					
vide THB Page no. (08) - 1.24 MT					
vide THB Page no. (11) - 0.852 MT					
vide THB Page no. (14) - 1.24 MT					
					3.332 MT
@ Rs 73130.54/MT - 2					243671.08
					10555058.00
Labour cost 1%,					(+) 5.105551 = 00
Add. GST - 18%,					(+) 5.1899910 = 00
Add (S.F) - 10%,					(+) 5.50827200
Continuation					12611346.00

