

203 Se Refugji colony Path me
H.L Rec Pul ka Pahunch Path Nirman

Shedule XLV Form No. 134.

NABARD

Executive Engineer
R.W.D. (W) Division
Motihari

DIVISION

Motihari

SUB-DIVISION

M/S Trivanti Balaji Const

Measurement Book

MB NO - 7055

प्रमाणित किया जाता है कि इस माप पुरु
में कुल मशीन से एक सॉ (100) पृष्ठ
आवित है। इसे सहायक अभियंता ग्रामीण
कार्य विभाग, कार्य प्रमदन, मोहरी
के नाम से किया जाता है।

Executive Engineer
R.W.D. (W) Division
Motihari

Ranjan
09/11/24

Sch. XLV - Form No. 134

Executive Engineer
R.W.D. (W) Division
Motihari

DIVISION

Motihari

SUB-DIVISION

Measurement Book

MB No - 7055 No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

2nd on A/c bill

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road					
from Loo se Refugee Colony path					
me H.L. Bee Path ka Pahunch Path					
newly laid marmar under NABARD					
Agency- H/S Tripati Balajee Const					
At ward no- 27, P.S- Motilal					
Agreement No- 2 ISBP/2024-25					
Agreement value- 1653783520					
Constn Cost - 1539387220					
Mainth Cost - 114902320					
Date of work order- 22/10/2024					
Date of completion- 21/10/2025					
Record Entry					
① Provn laying, spreading					
and compacting with					
grade-3					
1 X 20 X 7.00 X 3.75 X 0.075 = 8.0611 ³					
5 X 30 X 3.75 X 0.075 = 42.1911 ³					
1 X 30 X 3.75 X 0.075 = 8.4411 ³					
10 X 30 X 3.75 X 0.075 = 84.3711 ³					
5 X 30 X 3.75 X 0.075 = 42.1911 ³					
5 X 30 X 3.75 X 0.075 = 42.1911 ³					
2 X 30 X 3.75 X 0.075 = 16.8711 ³					
3 X 30 X 3.75 X 0.075 = 25.3111 ³					
1 X 28 X 3.75 X 0.075 = 7.8711 ³					
1 X 22 X 3.75 X 4.90 X 0.075 = 7.1411 ³					
284.6311 ³					

Continuation

Principal
03/06/25

AE
03/06/25

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) (34) Brown back filling					
Q-VTNB 10 (9) = 40.32 m					
e R 39.68.90/m R = 160,026 = 00					
(16) (35) Brown weep holes					
Q-VTNB 10 (15) = 72 Nos					
e R 142 = 83 per R 10284 = 00					
(17) (37) S/P/R HYSD bars in sub structure					
Q-VTNB 11 (10) = 5.24 m					
e R 75272.73/m R 394429 = 00					
R 58,75,709 = 00					
Add 1 j. labour cess (+)					58757 = 00
Add 18 j. GST (+)					10,57,628 = 00
Add design charge bed #					1,07,472 = 00
R 70,99,566 = 00					
Less 0.11 j. below -					7810 = 00
R 70,91,756 = 00					
Less Prev. Pay (+) R					53,44,522 = 00
R 17,47,234 = 00					
<i>[Signature]</i> 02/06/25 SE					
<i>[Signature]</i> 03/06/25 AE					
C&P 04/06/25					