

1st Record entry

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W → Construction of road from					
PMGSY Road Nauka Tala Sangwa					
Dih to Sangwa dihi Diwar Tala					
(mmgsy sc) Block - Kuchakate					
Length 2.400 km					
Agency - Smt Sarita Devi / AA					
Mada chak, P.O. - Borkha Chhapar					
Dist - Gopalganj					
Ag. N. 12/530 (mmgsy sc) / 20/8-19					
Ag. Value - ₹ 1,61,92,648/-					

Date of work started - 1-12-2018

Date of completion - 30-11-2019

Date of entry - 18-01-2019

(1/4) Reference pillar as per

Standard data book -

$$1 \times 10 = 10 \text{ N}$$

(2/5) Clearing and grubbing

road land including up

rooting wild vegetation,

grass, bushes, shrubs etc

$$2 \times 10 \times 30.00 \times 2.00 = 1200 \text{ m}^2$$

$$2 \times 10 \times 100.00 \times 2.50 = 5000 \text{ m}^2$$

$$2 \times 8 \times 100.00 \times 2.25 = 3600 \text{ m}^2$$

$$9800 \text{ m}^2$$

Continuation - 0.98 Hed

limited 0.96 Hed

4th year maintenance Bill

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/11 - PMGSY Road Nakua Tola Sangusa dih to Diusan Tola Sangusa dih under MMGSY (SC) scheme. Agency - Smt. Sarita Devi Agreement No-12/SBD/MMGSY (SC)/2018-2019 Date of w/started:- 01-12-2018 Date of Actual Completion:- 8-9-2020 Date of entry - Record entry					

① Restoration of Rain-cuts ---
-- as per Specⁿ.

$$2 \times 5 \times 25.00 \times 1.00 \times 0.25 = 62.50 \text{ m}^3$$

$$2 \times 3 \times 12.00 \times 1.00 \times 0.25 = 18 \text{ m}^3$$

$$1 \times 10 \times 15.00 \times 1.00 \times 0.25 = 37.50 \text{ m}^3$$

$$2 \times 6 \times 10.00 \times 1.00 \times 0.25 = 30 \text{ m}^3$$

$$1 \times 8 \times 12.00 \times 1.00 \times 0.30 = 28.80 \text{ m}^3$$

$$1 \times 2 \times 18.00 \times 1.00 \times 0.30 = 10.80 \text{ m}^3$$

$$187.60 \text{ m}^3$$

$$\text{Limit qty} = 186.30 \text{ m}^3$$

② Making up berms/shoulder,
stripping excess --- as per Specⁿ

$$2 \times 7 \times 30.00 \times 1.00 (\text{av.}) = 420 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
Date of entry —					
1/1 Restoration of rain-cuts/berms qty.					
P. No - (77) item - (1) 186.30 m ³					
@ Rs 359.74/m ³					
—————					Rs 67020/-
1/2 Making of berms/shoulder stripping excess ---- as Per					
P. No (78) item - (2) 1035.00 m ²					
@ Rs 53.70/m ²					
—————					Rs 55,577/-
3/3 Repair of pot holes filled with 75mm qty. P. No (78)					
item - (3) 12.94 m ³ @ 11382.					
12/m ³					
—————					Rs 1,47,256/-
4 Patch repair over pot holes with 20mm qty. P. No (79)					
Item (4) 215.63 m ² @ 219.63/m ²					
—————					Rs 47,358/-
5 Patch repair over bituminous surface with 20mm					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
road wdg. qty. P. No. (80)					
item (9411) 8 Nos. @ Rs. 6.48					
/ Nos.					
					Rs. 521/-

(9411)	Trimming of grass				
(11411)	and weeds from				
Shoulder qty. P. No. (80)					
item- (9411) 1215.00 m ² @ Rs.					
2.14 / m ²					
					Rs. 2599/-

10/12	white washing of				
Parapet walls of culverts					
qty. P. No. (80)					12.6 m ²
item - 25.00 m ²					
@ Rs. 16.47 / m ²					
					2087
					4127
					Rs. 3,88,436/-
					3,88,560/-

5/11/24

5/11/24

5/11/24

DAO

cap

28/5/25