

Road - Dharampura to Koini Red Path to
Langtu Hota under M.M. Bus (A. N. S. E. S. H.)
Schedule XLV-Form No. 134
Agency - Sri Nivash P.d. Eng. & Manage. Pvt. Ltd.

Executive Engineer:

RWD (W) DIVISION

Gopalganj-2

DIVISION

Block - Manjha

SUB-DIVISION

MEASUREMENT BOOK

-1184

1st on Apr 2011

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Kashikar Path to Longa Hala.					
under NMA (Anisak)					
Agency - Sri Nirash Prasad Engineers					
& Management Pvt. Ltd.					
Agreement no - 16/S.B.P/2025-26					
Date of Commencement - 02/05/2025					
Date of Completion - 01/05/2026.					

Record Measurement				
1. Providing & fixing of working benchmark pillars. — d —				
				= 5 nos.
2. Clearing & grubbing road land by manual means — d —				
	1 x	595 x	3.50	= 2082.50 m ²
				= 0.208 ha.
3. Excavation for roadway in soil using manual means — d —				
	2 x	(10 x 30) x	0.625 x	0.100 = 37.50
	2 x	(9 x 30) x	0.625 x	0.100 = 33.75
	2 x	(1 x 15) x	0.625 x	0.100 = 1.875
				= 73.125 m ³

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
=	119	M ²	@	809.50	
				= Rs.	96331.00
13	Provisions of 15 nos. rumble strips				
Qty.	Vide TMRP - (5) item (13)				
=	1	no.	@	14321.16/no	
				= Rs.	14321.00
14	Providing & fixing of typical MANGSY informative sign board.				
Qty.	Vide TMRP - (5) item (14)				
=	5	nos.	@	14221.54/no	
				= Rs.	71108.00
				= Rs.	4007926.00

Add, L. cess @ 1%. = Rs.	40079.00
S. fee = Rs.	37288.00
= Rs.	4085293.00
Add, G.S.T @ 18%. = Rs.	735353.00
= Rs.	4820646.00
Below @ 2.1%. = Rs. (-)	101234.00
= Rs.	4719412.00
02/06/25 DE 2.08/25 AO	

Continuation