

LO36-LO33 to KASHIBIGHA.

Schedule XLV Form No. 134.

Sheikhbura.

DIVISION

Barbigha.

SUB-DIVISION

Measurement Book

1704

Agreement N. 05/MDD/24-25

S.B Engr's Conf. v. + LTD

1
 Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 To. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st and Final Bill</u>					
1/99) Clearing and grubbing					
Name of works Repair of Road					
from L036-L033 to Kashibigha					
Under new mp 3054.					
Agency: S. D. Englon Pvt. Ltd.					

* Agreement - 05/05/2024-25					
* Date of Start - 24.09.2024					
* Date of Comp - 23.06.2025					
* Actual Comp. - 28/05/2025					
* Rate - 0.21% Below					

Record Entry

20/04/25

1/99) Clearing and grubbing Road
 Land by manual

20 X 30.00 X 2 X 0.75 =	900.00m ²
20 X 30.00 X 2 X 0.75 =	900.00m ²
20 X 30.00 X 2 X 0.75 =	900.00m ²
20 X 30.00 X 2 X 0.75 =	900.00m ²
15 X 30.00 X 2 X 0.75 =	585.00m ²

Continuation

Total 4185.00m²

say 0.4185 HRA

संशोधन विभाग, उत्तर प्रदेश सरकार
यह संशोधन कार्य है।

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
199) cleaning and Consolidating					
Road Land Page - 0D					
01.4185 m ³ @ 76926.08/m ³ —					32194=
101) Cons. of Subgrade Road					
E (Shoulder) Land 1.00m p. ID					
1020.00 m ² @ 173.57/m ² —					176980=
102) Cons. of Subgrade and					
E (Shoulder) Land 1.00m p. ID					
235.00 m ³ @ 26118/m ³ —					666012=
1103) Cons. of Subgrade					
Land 1.00m p. ID					
51.128 m ³ @ 1670.94/m ³ —					8543200=
5104) P/V. Laying and spreading					
WBM Layer II p. 05					
51.416 m ³ @ 3042.05/m ³ —					1564102=
6105) P/V. Laying and spreading					
WBM Layer III p. 04					
95.843 m ³ @ 3075.51/m ³ —					2947662=
7106) P/V and applying Prime					
Coat (S-1) p. 05					
1277.90 m ² @ 54.71/m ² —					699142=
8107) P/V and applying Tack					
Coat (P-1) p. 05					
7727.25 m ² @ 18.75/m ² —					1448862=
					10271832=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			875	34	4995720
Add @ 18% Lys				15	209920
Add @ 1% L. conv.					845000
Add 8. Seas					6996800
				101	2541700
Less @ 21% below					2126300
				101	04154200
Amended by 28/05/25 J.E.					

up to Date material statements

① L/W				1275.08m
② Stone metal				217.40ms
③ Stone chips				694.92ms
④ Coarse sand				235.53ms
⑤ Emulsion (S-1)				1.086ms
⑥ Emulsion (P-1)				2.125ms
⑦ Bitumen (S-65)				21.250ms
Amended by 28/05/25 J.E.				

Continuation

vide Letter NO-CE.(MRU) 3054-01-83/205
-45-(Encl)/patna dt -27/05/2025
Allotment Received Rs-98,95,603/-

17

Sch. XLV-Form No. 134

Memorandum 1st and Final Bill—

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
I. Tax @ 2%.		197912/-			
C. 1st @ L.		83861/-			
S. 1st @ L.		83881/-			
L. 1st @ L.		98956/-			1071421/-
R. 2 @ 5%.		494780/-			
Royalty—		42081/-			10894
S. f. —		69970/-			572124
in AIC—		8824182/-			5004230
Total Rs—		9895603/-			8159940
Debited for Rs—		9895603/-			15321810
Rupees (Ninty Eight Lakh ninty five Thousand six hundred and three only)					