

1036 to 1033 to Danyachak Path
1048 - T03 TO Daria Chak (VR-48)

Schedule XLV-Form No. 134

Sheikha Bura. DIVISION

Isaathigina. SUB-DIVISION

1691

MEASUREMENT BOOK

Agree 4-05/MBD/24-25

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	

1st and Final Bill

* Name of work: Repair of Road from L048- T03 to Dasiya Chak.
Path under new mas 554. (2.120 km)

* Agency: S.B. Engi Con Pvt. Ltd.

* Aggr. NO: 05/MB3/2024-25

* Date of Commence - 20.09.2024

* Date of Comp - 25.10.2024

* Actual Comp. 25/10/2025

* Rate — 0.21% Below

Record entry

12/10/25

1/147) Cleaning and Grubbing Road

Land by manual —

$20 \times 30.00 \times 2 \times 0.75 = 900 \text{ m}^2$

$20 \times 30.00 \times 2 \times 0.75 = 900 \text{ m}^2$

$20 \times 30.00 \times 2 \times 0.75 = 900 \text{ m}^2$

$10 \times 30.00 \times 2 \times 0.75 = 450 \text{ m}^2$

$01 \times \text{lower} \times 2 \times 0.75 = 39 \text{ m}^2$

Total 3180 m²

Say 0.318 Ha

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1/147) clearing and grubbing Road Land Page-01					
0.318 Hk @ 76926.08/m ²					244622
2/149) Comp. of Subgrade and 1/8 shoulder Lead from 150m P-09					
757.80 m ³ @ 173.51/m ³					1314862
3/150) Comp. of Subgrade and 1/8 shoulder lead 150m P-09					
189.45 m ³ @ 261.18/m ³					494812
4/151) Comp. of Cms by breaking of materials Page-02					
43.556 m ³ @ 1582.96/m ³					6894720
5/152) P.V. laying and spreading Worm Wrt P-03					
31.685 m ³ @ 285831/m ³					905663
6/153) P.V. laying and spreading Worm Wrt P-03					
69.378 m ³ @ 2914.03/m ³					2021702
7/154) P.V. and applying Prime Coat (SS-1) Page-04					
925.00 m ² @ 54.74/m ²					506352

Continuation

61774720

Sch. XLV-Form No. 134 B/E 6013547					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
24/174) PCC road marking in PCC portion P-02					
154.00m ² @ 1014.09/m ²					156231
25/175) P/W and footpath Lays of main Road P-03					
02 nos @ 10801.30/m ² each					216032
26/176) Rub masonry in parapet wall P-04					
14.21m ² @ 6745.56/m ²					95854
27/177) Plastering on brick structure P-05					
77.50m ² @ 204.23/m ²					20375
28/178) Painting Two coats on new concrete P-09					
99.52m ² @ 139.16/m ²					13849
				63	21419
Add @ 18% W.S. → ⊕				11	37855
Add @ 1% L.C.W. → ⊕					63214
Add S.F. fees → ⊕					43851
					/
				75	66339
Less 0.24% below → ⊖					15889
				75	50450
Checked by					
25/05/25					
J.E.					

Continuation

vide letter No - C.E. (M&U) 3054-01-82/2025
 -45- (Encl) / patna, dt - 27/05/2025
 Attachment Received Rs - 72,86,559/-

15

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
I. TAX @ 2%.		145732/-			
C. GST @ 1%.		61751/-			
S. GST @ 1%.		61751/-			
L. Cess @ 1%.		72866/-		781537/-	
S. D. @ 5%.		364328/-			
Royalty —		31256/-			
S.F —		43853/-			
in A/C —		6505022/-			
TOTAL Rs —		72,86,559/-			
Passed for Rs —		72,86,559/-			
Rupees [Seventy two Lakh Eighty six Thousand Five hundred Fifty nine & only]					