

AG-37/VABARD/507/23-24
Schedule XLV-Form No. 134

Construction of RCC Bridge
AT LALKANYA TO MAHANGAN
ROAD

R. W. D. Works DIVISION
Kishanganj -1

R. W. D. Works SUB-DIVISION

Kochadhaman

3492.

MEASUREMENT BOOK

EAST INDIA CONST

Particulars	Details of actual measurement				Conto are
	No.	L.	B.	D.	
3rd on A/C Bill					
Abstract of cost					
Name of work - Construction					
of RCC Bridge at					
Lalkoniya to Mahingan					
Road					
Agency - East India Construction					
Agg No - 37/Nalavre/SBD/2023-24					
Date of start - 16-03-24					
Date of completion 15-03-25					
① Earth work in trenches					
trenches - etc					
Qty vide TMBP (16)					
366.90 m ³ @ Rs 427.09/m ³ = 156699.00					
② providing and construction					
temporary island - do -					
Qty vide TMBP (16)					
1.00 No @ Rs 369353.55/each = 369354.00					
③ P/V and laying construction					
one span service road					
Qty vide TMBP (16)					
33.00 m @ Rs 6805.97/m = 224597.01					
④ P/V and laying p.c.c m/s grade					
in levelling course - do -					
Qty vide TMBP (16)					
18.95 m ³ @ Rs 7507.74/m ³ = 142272.01					

Continuation

C.0 Rs 892922.05

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/33) Pk and leveling R.C.					
Pipe N.P.3 - do - do					
@ 1/2 mile Tm 3P (22)					
37.50 m @ Rs 38.59.95/m = 144748.00					
(18/11) R.C.C. Grade m 35. m					
substructure as per drawing					
@ 1/2 mile m 3 No (3493)					
page No (28) 45.82 m ³					
page No (30) 45.82 m ³					
page No (30) 8.39 m ³					
= 100.03 m ³					
@ Rs 9229.77/m ³ = 923256.00					
= Rs 21477046.00					
Add GST @ 18% (+) 3865868.00					
Add L.Cess @ 1% (+) 214770.00					
Add S.F (+) 8186.00					
= Rs 25565870.00					
Less previous payment 22800000.00					
= Rs 2765870.00					
AKM 17-6-25 J-E					
17.06.25 AE					

Continuation