

415
and on 17/11/2024

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
<u>Name of road:</u>	1048	1054	A	se	
					mahgome (VR-33)
<u>Name of agency:</u>	Ranga Muthiyan				
	Pvt. Ltd.				
<u>Agreement no:</u>	09/MSD/2024-25				
<u>Date of work start:</u>	27-08-2024				
<u>Date of work complete:</u>	26-05-2025				
<u>Actual date of work completion:</u>	24-05-2025				

Details of measurement

Recessed entry

1) Construction of embankment
with material obtained
from borrow pits in
shoulder

earthen shoulders

Total length for BM patches

$$= 57 \times 30 + 4$$

$$= 1714 \text{ m}$$

Total length for C.C. patches

$$= 23 \times 30 + 5$$

(Continuation) = 695 m

415 m/c Bill
Bill of Materials
 Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
1/50) clearing and grubbing road 10m (symmetrical means)					
vide T.M.D.					
C.P. 2,		0.540175			
	Qty	269.26.08/175			41540/-
2/51) scarifying the existing bituminous road surface					
vide T.M.D.					
C.P. 2,		1478.4ms			
	Qty	32.88/ms			48456/-
3/52) construction of subgrade for earthen shoulder					
vide T.M.D.					
C.P. 2,		82			
C.P. 2,		542.025ms			
	Qty	261.18/ms			141566/-
4/53) construction of subgrade for earthen shoulder					
vide T.M.D.					
C.P. 2,		1261.725ms			
	Qty	160.98/ms			203595/-
(Continuation)					
	C.O.M.				435247/-

(Continuation)