

1/4me of Road - Repair of Road from Badli more
to Baska, Mor Mathia

Shedule XLV Form No. 134.

कार्यपालक अभियंता

प्राचीन कार्य विभाग

काद प्र० सिवान-३

DIVISION

NAUTAN

SUB-DIVISION

RRSMP

1025

Measurement Book

RIPL - KC (JV)

1st on A/C Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Repair of road from Badli more to Banka more Mathiya.					
Name of Agency: RZPL-KC (JV) at Kanki Bihari colony, Siwan					
Agreement No: 01/CMBD/2025-26					
Agreement value: 279345148.00 Rs					
Below 0.09% on BOB Rate					
Date of commencement					

of work: 29/04/2025
Date of completion: 28/04/2026
Date of actual completion: work in Progress.
Date of measurement:

1/1) clearing & grubbing of road land - do - do - E/T.

$$15 \times 2 \times 30 \times 1 = 900 \text{ m}^2$$

$$15 \times 2 \times 30 \times 1 = 900 \text{ m}^2$$

$$15 \times 2 \times 30 \times 1 = 900 \text{ m}^2$$

$$15 \times 2 \times 30 \times 1 = 900 \text{ m}^2$$

$$15 \times 2 \times 30 \times 1 = 900 \text{ m}^2$$

$$15 \times 2 \times 30 \times 1 = 900 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥/8 Construction of GSB					
Gm - II do - do - E/Z.					
vide TMB P No. 9 Qty = 2119.886 m ³					
② 2161.51/m ³ — RS 4582155.00					
⑦/10 Providing, laying, spreading & compacting WBM Gm III					
- do - do - E/Z.					
vide TMB P No. 12 Qty = 1051.193 m ³					
② 4352.75/m ³ — RS 4575580.00					
⑧/11 Providing, laying, spreading & compacting wet mix macadam do - do - E/Z.					
vide TMB P No. 13 Qty = 2415.75 m ³					
② 3549.97/m ³ — RS 8575840.00					
RS 19247675.00					
Add 1% L cess (+) RS 192477.00					
RS 19440152.00					
Add 18% GST (+) RS 3499227.00					
RS 22939379.00					
Add 5 Fee (+) RS 400000.00					
Below 0.09% as per RS 23339378.00					
agreement (-) RS 21005.00					
20645.00					
23318373.00					
RS 22918734.00					

Continuation

Bhuvan

04/06/2025

JE

Rajesh
04/06/2025
AE