

NABARD

Schedule XLV-Form No. 134 .

फन्डेशन ऑफ ब्रिज पट्टी ओवर दुर्गावती
नदी मोहनिया ब्लॉक :-

DIVISION

श्री. अफसर खान सहज अग्नि

कार्य अवर प्रमंडल मोहनिया

SUB-DIVISION

सबेदक :- अंशुमान कुमार सिंह

Ag No 17 SBD . 24-25 . MB No- 858

Measurement Book

Abstract of costs

1st R/A Bill.

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work. — construction of approach road at Patti over Durgawati River in Mohania Block.					
Agency. — Anshuman Kumar Singh.					
Agreement no. — SBD- 17/2024-25					
Accepted date 29.1.2024.					
Date of issue work order					
16-10-2024					
Date of completion					
15-10-2025					

① Providing and fixing Bench mark pillars and reference pillars do to as per F/S.

Qty wide TMB P- 01 Item-1
0.80 km @ RS 32523.42 =
— RS 26018.74

② clearing and grubbing of Road land do to as per F/S.

Qty wide TMB P- 02 Item 2
= 0.30 Ha
@ RS 75573.34/Ha — RS 22672.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Providing and fixing 25' or typical NARFORD informatory Sign Board with tugo-dondo as per E/S.					
Qty wide TMB P-03					194m
= 2 Nos					
@ RS 11802.09/mo - RS 23602.00					
④ construction of embankment with materials obtained from borrow pits					
- do-do as per E/S.					
Qty wide TMB P-03					94m-2
= 2841.40 m ³					
@ RS 259.20/m ³ - RS 736413.00					
⑤ construction of subgrade and earthen shoulder with approved materials					
Qty wide TMB P-04					94m-1
= 1835.625 m ³					
@ RS 262.74/m ³ - RS 482292.00					
Qty wide TMB P-06					
= 419.68 m ³					
Qty wide TMB P-08					

Continuation

= 138 m³
557.68 m³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	557.68		m ³		
@ RS	262.74/m ³			RS	146525.00
⑥	CSB Gr-I				
5	construction of granular sub-base by providing well-graded materials, spreading etc.				
Qty vide TRB - P-05					
	627.49		m ³		
@ RS	4367.44/m ³			RS	2740306.00
⑦	WRM Gr-III				
6	providing laying, spreading and compaction stone aggregates of specific size do do as per spec.				
Qty vide TRB P-07					
	217.43		m ³		
@ RS	5804.81/m ³			RS	1262140.00
Total				RS	5439968.00
Add GST 18% + L.C 1%				RS	1033594.00
Add SF				RS	106073.00

Continuation

Total - RS 6579635.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		814	—	RS	6579635.00
less 29% as per (-) agreement				RS	1908094.00
Net payable amount				RS	4671541.00

Mali

06-06-25

TE