

PWD Sadak DeKuli to DeKuli Mahua
Tola

Schedule XLV-Form No. 134

NDB

Executive Engineer
R.W.D. Works Division
Darbhanga-1

DIVISION

Bahadurpur

SUB-DIVISION

M. D. No. 3566

Measurement Book

Lilachar Yadav

Name of Work:- Construction of Road with
maintenance work of Package No. MMGSY-
NDB-BRRD 164 - Darbhanga-1

1

Name of Work- 4. PWD Sadak Dekuli to Dekuli
Mallah Tol (L = 1.105 KM.)

Situation of Work- Block:- Bohadurpur.

Agency by which work is executed- Sri Liladhar Yadav

Date of Measurement-

No. and date of agreement 46 SBD/2020-21

(These four lines should be repeated at the commencement
of the measurement relating to each work)

(MMGSY NDB BRICS)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimated Cost:-				Rs. 76,88,364.00.	
Total:-				Rs. 7,26,83,641.00	
Agreement Value:-				Rs. 76,84,520.00.	
Total				Rs. 7,26,47,302.00.	
Rate:-	0.05% Below from BOQ rate.				
Date of Start:-	24.09.2020.				
Date of Completion:-	23.09.2021.				
Date of entry:-	28.02.2022				

4.5.T. Raised / Claimed Bill

Nil-letter No- 233/34 Dated - 25/4/25
R.W.D. Bihar Surkar

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/Werk - Construction of Road from PWD Sordak Dekuli to Dekuli Mallah Tol.					
Agung - Sri Liladhar Yadav.					
Aggr. No - 46/SB D/2020-21					
Distar - 24/9/20					
Act. Compli - 23/9/21					

Abstract of Cost.

(1) Constr. of B.M. Pillars.				
View, item-1, P-16 = 01 No.				
Group @ Rs 3879.64 / cum - P- 3880 =				
(2) Constr. of Reference Pillars				
View-item-2, P-16 = 04 Nos.				
@ Rs 1781.41 / cum - P- 7126 =				
(3) Clearing & Grubbing				
View-item-3, P-16 = 0.378 Hect.				
@ Rs 52970.33 / Hect - P- 20023 =				
(4) Pr. Road Side Excava.				
View, item-4, P-16 = 107.48 m				
Group @ Rs 75.57 / m - P- 8122 =				
(5) Constr. of Embankment.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Level - 1000 mt.					
Vol - 5, P-16 =					1141.838 m ³
@ A - 190.07 / m ³ - A -					217619 =
(10) Level - 100 mt.					
= 2664.289 m ³					
@ A - 154.28 / m ³ - A -					411047 =
(6) F/Work in excava.					
Vol - 6, P-17 =					55.88 m ³
@ A - 279.09 / m ³ - A -					15596 =
(7) P/C - P.C.C. NIS - founda.					
Vol - 7, P-17 =					4.85 m ³
@ A - 5183.39 / m ³ - A -					25139 =
(8) P/C - B/Work in C.M. (1:4)					
Vol - 8, P-17 =					42.054 m ³
@ A - 5763.69 / m ³ - A -					242386 =
(9) P/C - 1st class Bedding					
Vol - 9, P-17 =					6.39 m ³
@ A - 493.18 / m ³ - A -					3155 =
(10) P/C - R.C.C. 600mm B Pipes.					
Vol - 10, P-17 =					22.50 m ³
@ A - 2612.96 / m ³ - A -					68792 =
(11) Plastering with C.M. (1:4)					
Vol - 11, P-17 =					49.96 m ³
@ A - 165.52 / m ³ - A -					6962 =
(14) Painting of Curbs.					
Vol - 12, P-17 =					42.06 m ³
@ A - 139.83 / m ³ - A -					5881 =
(13)					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) P/L - G.S.B.					
Will-Item	13, P/18 =				471.62 m ³
@ A	250 A.13/				m ³ - 11,80,968 =
(14) P/L - W.B.M-gr-3					
Will-Item	14, P/18 =				317.0 m ³
@ A	3144.95/				m ³ - 9,96,949 =
(15) P/A - Prime Coat.					
Will-Item	15, P/18 =				2934.29 m ³
@ A	43.07/				m ³ - 1,26,380 =
(16) P/A - Tack Coat.					
Will-Item	16, P/18 =				2934.29 m ³
@ A	14.74/				m ³ - 43,251 =
(17) P/L - Mix. Seal Surface					
Will-Item	17, P-18 =				2934.29 m ³
@ A	202.92/				m ³ - 5,95,426 =
(18) P/L - 1130 gr. C.C. Pavement.					
Will-Item	18, P/19 =				174.42 m ³
@ A	6633.77/				m ³ - 11,57,662 =
(19) P/L - Hard Shouldering					
Will-Item	19, P/19 =				142.0 m ³
@ A	480.23/				m ³ - 68,193 =
(20) P/L - K.M. Stones.					
Will-Item	20, P/19 =				02 Nos.
@ A	2176.90/				m ³ - 4354 =
(21) P/L - 200 mt. Stones					
Will-Item	21, P/19 =				04 Nos.
@ A	599.07/				m ³ - 2396 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/E Amount- Δ =			640964	1=00	
less 0.05% = (-)			3205	=	
Balee- Δ =			6406436	=00	
Add. Claimed U.S.T. = (+)			362385	=	
Total Δ =			6768821	=00	
less Pre. Payment = (-)			6406436	=	
Balee- Δ =			362385	=00	
(M)ny 27/05/05 AE 27/05/05 JE					